

Vogle PEmails

From: Davis, James T. [JTDAVIS@southernco.com]
Sent: Tuesday, May 20, 2008 3:33 PM
To: Christian Araguas; Jan Mazza
Subject: FW: Test Pad Phase 2 Schedule
Attachments: Test Fills Schedule-4-30-08-Rev1.pdf

FYI,

Phase II Construction Methodology Test Pad Schedule.

Jim Davis
Southern Nuclear
ESP Project Engineer
205.992.7692 Office
205.243.9823 Cell/Blackberry
205.253.1248 Cell
205.992.5296 Fax
Mailing Address
Post Office Box 1295, BIN B056
Birmingham, AL 35201
Street Address
Building 40
Inverness Center Parkway
Birmingham, AL 35242

<<Test Fills Schedule-4-30-08-Rev1.pdf>>

Hearing Identifier: Vogtle_Public_EX
Email Number: 36

Mail Envelope Properties (25D451237887BA41B1B921CCC461E43C02C2F9A7)

Subject: FW: Test Pad Phase 2 Schedule
Sent Date: 5/20/2008 3:33:00 PM
Received Date: 5/20/2008 3:36:55 PM
From: Davis, James T.

Created By: JTDAVIS@southernco.com

Recipients:

"Christian Araguas" <Christian.Araguas@nrc.gov>

Tracking Status: None

"Jan Mazza" <Jan.Mazza@nrc.gov>

Tracking Status: None

Post Office: ALXAPEX46.southernco.com

Files	Size	Date & Time
MESSAGE	453	5/20/2008 3:36:55 PM
Test Fills Schedule-4-30-08-Rev1.pdf		31783

Options

Priority: Standard
Return Notification: No
Reply Requested: No
Sensitivity: Normal
Expiration Date:
Recipients Received:

SNC Test Pad - Phase 2		0 SNC Test Pad										2008				30-Apr-08 16:53
Activity ID	Activity Name	% Cmp	RD	Labor Units	Start	Finish	Predecessors	Successors	Resource IDs	Calendar	Q1	Q2	Q3	Q4		
SNC Test Pad - Phase 2																
Test Pad Planning & Preparation																
G1020	Test Pad - SSWN Submit Phase 2 Task Proposal to SNC	100%	0	0	22-Feb-08 A	25-Aug-08	G1000	G1050, G1060		DAP - 5-8's (1st Shift)						
G1000	Test Pad - Start Planning & Preparation	100%	0	0	22-Feb-08 A	25-Aug-08		G1010, G1020		DAP - 5-8's (1st Shift)	◆ G1000					
G1060	Test Pad - SSWN visit Site - Participate in Planning & Logistics Meeting(s) with SNC / MACTEC / MILES	100%	0	60	22-Feb-08 A	25-Feb-08 A	G1020	G1100	EGE	DAP - 5-8's (1st Shift)						
G1050	Test Pad - SNC Review, provide comments, and Authorize to Proceed (19Mar08 finish reflects partial completion of task)	100%	4	0	22-Feb-08 A	30-Apr-08	G1020	G1400, G1470, G1450	CLI	DAP - 5-8's (1st Shift)		■ G1050				
G1010	Test Pad - Project Management Support	0%	85	160	22-Feb-08 A	25-Aug-08	G1000	G23511	PE	DAP - 5-8's (1st Shift)						
G1100	Test Pad - Prepare Storm Application & Submit to SNC	0%	4	20	25-Apr-08	30-Apr-08	G1060	G1120, G1470, G1340	EGE	DAP - 5-8's (1st Shift)		■ G1100				
G1120	Test Pad - SNC Review & Approve Storm Water Application	0%	4	0	25-Apr-08	30-Apr-08	G1100	G1450		DAP - 5-8's (1st Shift)		■ G1120				
G1340	Test Pad - File Stormwater Application with Georgia Environmental Protection Agency	0%	0	0	01-May-08		G1100	G1410		DAP - 5-8's (1st Shift)		◆ G1340				
G1470	Test Pad - MILES & MACTEC Review of Underground Utilities	0%	3	0	01-May-08	05-May-08	G1050, G1100	G1350		DAP - 5-8's (1st Shift)		■ G1470				
G1400	Test Pad - Finalize Test Plan & Specs	0%	3	100	01-May-08	05-May-08	G1050	G1430	EGE	DAP - 5-8's (1st Shift)		■ G1400				
G1410	Test Pad - Georgia Environmental Protection Agency Review Stormwater Application	0%	11	0	01-May-08	15-May-08	G1340	G1130		DAP - 5-8's (1st Shift)		■ G1410				
G1430	Test Pad - SNC Review & Approve Test Plan & Specs & Issue to Subcontractor(s)-SSWN to assist in Subcontractor Briefing	0%	2	3	02-May-08	05-May-08	G1400		CM	DAP - 5-8's (1st Shift)		■ G1430				
G1450	Test Pad - Survey the Test Pad & Borrow Areas	0%	3	0	14-May-08	16-May-08	G1050, G1120	G15501, G1350		DAP - 5-8's (1st Shift)		■ G1450				
G1350	Test Pad - MACTEC Perform Underground Utilities Survey	0%	3	0	14-May-08	16-May-08	G1470, G1450	G1130		DAP - 5-8's (1st Shift)		■ G1350				
G1130	Test Pad - Planning & Preparation Complete	0%	0	0		16-May-08	G1350, G1410	G1200		DAP - 5-8's (1st Shift)		◆ G1130				
Stage 1 Pads-Trial Field Placement & Compaction Methods (QA n/a)																
G1200	Test Pad - SSWN Mobilize, Train & Badge	0%	4	20	12-May-08	14-May-08	G1130	G13801, G1260, G1080	EGE, CM	DAP - 5-10's (1st Shift)		■ G1200				
G1080	Test Pad - MACTEC Install Stormwater Management Features	0%	3	0	15-May-08	16-May-08	G1200	G1260		DAP - 5-10's (1st Shift)		■ G1080				
G1260	Test Pad - Inspect Stormwater Management Features	0%	2	20	16-May-08	19-May-08	G1200, G1080	G13801	EGE	DAP - 5-10's (1st Shift)		■ G1260				
G13801	Test Pad - MILES Install Sedimentation Ponds & Clear and Grub Test Pad & Borrow Area	0%	3	100	20-May-08	21-May-08	G1200, G1260	G14201	CM, EGE	DAP - 5-10's (1st Shift)		■ G13801				
G14201	Test Pad - MILES Excavate, Test & Segregate (Type1-SP/SM & Type 2 SM) Stockpile Backfill Material	0%	6	120	20-May-08	27-May-08	G13801	G14401, G14301	EGE, CM	DAP - 5-10's (1st Shift)		■ G14201				
G14301	Test Pad - Limited Borrow Spreading & Testing to Verify Methods & Recording of Testing	0%	5	60	27-May-08	30-May-08	G14201	G14401	EGE	DAP - 5-10's (1st Shift)		■ G14301				

■ Remaining Level of Effort
■ Remaining Work
◆ Milestone
■ Actual Work
■ Critical Remaining Work

SNC Test Pad - Phase 2		0 SNC Test Pad										2008				30-Apr-08 16:53
Activity ID	Activity Name	% Cmpmt	RD	Labor Units	Start	Finish	Predecessors	Successors	Resource IDs	Calendar	Q1	Q2	Q3	Q4		
G14401	Test Pad - MILES Prepare, Proof Roll & Inspect Pad Subgrade & Install Settlement Plates	0%	3	20	02-Jun-08	03-Jun-08	G14201, G14301	G14601, G13201, G14411	EGE, CM	DAP - 5-10's (1st Shift)						
G14601	Test Pad - MILES Construct Type 1 Test Pad & MACTEC Perform Field Density Test	0%	7	240	04-Jun-08	11-Jun-08	G14401	G12701, G14611, G14411, G23...	CM, EGE	DAP - 5-10's (1st Shift)						
G14411	Test Pad 2 - MILES Prepare, Proof Roll & Inspect Pad Subgrade & Install Settlement Plates	0%	2	20	12-Jun-08	13-Jun-08	G14401, G14601	G14611	EGE, CM	DAP - 5-10's (1st Shift)						
G14611	Test Pad 2 - MILES Construct Type 1 & 2 Test Pads & MACTEC Perform Field Density Test	0%	4	240	12-Jun-08	17-Jun-08	G14411, G14601	G12701	CM, EGE	DAP - 5-10's (1st Shift)						
G12701	Test Pad - Stage 1 Trial Fills Complete	0%	0	0		17-Jun-08	G14601, G14611			DAP - 5-10's (1st Shift)						
Construct Stage 2 Test Fill Behind MSE Wall			14	360	16-Jun-08	01-Jul-08										
G13201	Test Pad - MILES Prepare, Proof Roll & Inspect MSE Wall Subgrade	0%	3	100	16-Jun-08	18-Jun-08	G14401	G13901	CM, EGE	DAP - 5-10's (1st Shift)						
G13901	Test Pad - MILES Place & Cure Footer for MSE Wall	0%	2	60	19-Jun-08	20-Jun-08	G13201	G1480	EGE, CM	DAP - 5-10's (1st Shift)						
G1480	Test Pad - MILES Construct MSE Wall & Place Backfill MACTEC Perform Field Density Tests	0%	4	200	23-Jun-08	26-Jun-08	G13901	G1490	CM, EGE	DAP - 5-10's (1st Shift)						
G1490	Test Pad - MACTEC Install Final Stormwater Management Features	0%	4	0	26-Jun-08	01-Jul-08	G1480	G15501		DAP - 5-10's (1st Shift)						
G15501	Test Pad - Stage 2 Test Fills Complete	0%	0	0		01-Jul-08	G1490, G1450	G23511		DAP - 5-10's (1st Shift)						
Data Analysis & Reports			73	270	04-Jun-08	25-Aug-08										
G23211	Test Pad - MACTEC Draft Lab & Density Testing Report	0%	32	0	04-Jun-08	18-Jul-08	G14601	G23911, G24911		DAP - 5-8's (1st Shift)						
G24911	Test Pad - SSWN Prepare Draft Test Fill Reports & Input for Earthwork Construction Spec	0%	43	160	11-Jun-08	11-Aug-08	G23211	G2510, G2100	EGE, CLI	DAP - 5-8's (1st Shift)						
G2100	Test Pad - SSWN & SNC Review Draft SAWS Report	0%	4	20	07-Jul-08	11-Jul-08	G24911	G23911	CLI, EGE	DAP - 5-8's (1st Shift)						
G23911	Test Pad - SSWN & SNC Review Draft MACTEC Report	0%	6	30	21-Jul-08	28-Jul-08	G23211, G2100	G2490	EGE, CLI, CM	DAP - 5-8's (1st Shift)						
G2490	Test Pad - Final MACTEC Report	0%	5	0	29-Jul-08	04-Aug-08	G23911	G23311		DAP - 5-8's (1st Shift)						
G2510	Test Pad - SNC Review SSWN Test Fill Report	0%	5	0	12-Aug-08	18-Aug-08	G24911	G23311		DAP - 5-8's (1st Shift)						
G23311	Test Pad - SSWN Prepare & Issue Final Test Fills Reports	0%	5	60	19-Aug-08	25-Aug-08	G2490, G2510	G23511	CLI, EGE	DAP - 5-8's (1st Shift)						
G23511	Test Pad - Phase 2 Test Pad Study Complete	0%	0	0		25-Aug-08	G23311, G1010, G15501			DAP - 5-8's (1st Shift)						

Remaining Level of Effort
 Remaining Work
 Milestone
 Actual Work
 Critical Remaining Work