

ACCELERATED DISTRIBUTION DEMONSTRATION SYSTEM

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 9002120004 DOC. DATE: 90/01/27 NOTARIZED: NO DOCKET #
 FACIL: 50-335 St. Lucie Plant, Unit 1, Florida Power & Light Co. 05000335
 50-389 St. Lucie Plant, Unit 2, Florida Power & Light Co. 05000389

AUTH. NAME AUTHOR AFFILIATION
 SAGER, D.A. Florida Power & Light Co.
 RECIPIENT NAME RECIPIENT AFFILIATION
 Document Control Branch (Document Control Desk)

SUBJECT: Forwards 10CFR50.62 implementation status of plant ATWS
 mods, per 890301 meeting w/NRC.

DISTRIBUTION CODE: A055D COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 3
 TITLE: OR/Licensing Submittal: Salem ATWS Events GL-83-28

NOTES:

	RECIPIENT		COPIES			RECIPIENT		COPIES	
	ID CODE/NAME		LTR	ENCL		ID CODE/NAME		LTR	ENCL
	PD2-2 LA		1	0		PD2-2 PD		3	3
	NORRIS, J		1	1					
INTERNAL:	ACRS		6	6		NRR LASHER, D		1	1
	NRR/DEST/ESB 8D		1	1		NRR/DLPQ/LPEB10		1	0
	NRR/DOEA/OGCB11		1	0		NRR/DST/SICB 7E		1	1
	NRR/DST/SPLB 8D		1	0		NUDOCS-ABSTRACT		1	1
	OC/LFMB		1	0		OGC/HDS2		1	0
	<u>REG FILE</u> 01		1	1		RES/DSIR/EIB		1	1
EXTERNAL:	LPDR		1	1		NRC PDR		1	1
	NSIC		1	1					

NOTE TO ALL "RIDS" RECIPIENTS:

PLEASE HELP US TO REDUCE WASTE! CONTACT THE DOCUMENT CONTROL DESK,
 ROOM P1-37 (EXT. 20079) TO ELIMINATE YOUR NAME FROM DISTRIBUTION
 LISTS FOR DOCUMENTS YOU DON'T NEED!

TOTAL NUMBER OF COPIES REQUIRED: LTR 25 ENCL 19

R
I
D
S
/
A
D
D
S

R
I
D
S
/
A
D
D
S



JANUARY 27 1990

L-90-39
10 CFR 50.62

U. S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, D. C. 20555

Gentlemen:

Re: St. Lucie Unit Nos. 1 and 2
Docket Nos. 50-335 and 50-389
Anticipated Transients Without Scram

On March 1, 1989, Florida Power & Light Company (FPL) met with the NRC to discuss the conceptual design of the St. Lucie Units 1 and 2 plant modifications to meet 10 CFR 50.62, "Requirements for reduction of risk from anticipated transients without scram (ATWS) events for light-water-cooled nuclear power plants." In that meeting, the Staff requested bi-monthly updates on the modifications implementation status. Attached is the status of the 10 CFR 50.62 modifications at St. Lucie Units 1 and 2 as of January 15, 1990.

Should there be any questions, please contact us.

Very truly yours,

DA Sager

D. A. Sager
Vice President
St. Lucie Plant

DAS/EJW/gp

Attachment

cc: Stewart D. Ebnetter, Regional Administrator, Region II,
USNRC
Senior Resident Inspector, USNRC, St. Lucie Plant

9002120004 900127
PDR ADOCK 05000335
PDC

A055
11

28

1. The first part of the document is a list of names and addresses of the members of the committee. The names are listed in alphabetical order and include the following: Mr. J. H. Smith, Mr. J. B. Jones, Mr. W. C. Brown, Mr. T. E. White, Mr. R. L. Green, Mr. S. D. Black, Mr. M. A. Gray, Mr. K. P. Blue, Mr. N. O. Red, Mr. H. I. Purple, Mr. G. F. Yellow, Mr. J. K. Orange, Mr. L. M. Silver, Mr. P. Q. Bronze, Mr. R. S. Gold, Mr. T. U. Platinum, Mr. V. W. Iron, Mr. X. Y. Copper, Mr. Z. A. Lead, Mr. B. C. Tin, Mr. D. E. Zinc, Mr. F. G. Nickel, Mr. H. I. Cobalt, Mr. J. K. Manganese, Mr. L. M. Magnesium, Mr. N. O. Calcium, Mr. P. Q. Potassium, Mr. R. S. Sodium, Mr. T. U. Lithium, Mr. V. W. Barium, Mr. X. Y. Strontium, Mr. Z. A. Rubidium, Mr. B. C. Cesium, Mr. D. E. Francium, Mr. F. G. Actinium, Mr. H. I. Thorium, Mr. J. K. Uranium, Mr. L. M. Plutonium, Mr. N. O. Americium, Mr. P. Q. Curium, Mr. R. S. Berkelium, Mr. T. U. Californium, Mr. V. W. Einsteinium, Mr. X. Y. Fermium, Mr. Z. A. Mendelevium, Mr. B. C. Nobelium, Mr. D. E. Lawrencium, Mr. F. G. Rutherfordium, Mr. H. I. Dubnium, Mr. J. K. Seaborgium, Mr. L. M. Bohrium, Mr. N. O. Hassium, Mr. P. Q. Tennessine, Mr. R. S. Oganesson.

ATTACHMENT

10 CFR 50.62
IMPLEMENTATION STATUS
AS OF JANUARY 15, 1990
ST. LUCIE UNITS 1 AND 2

1. The status of engineering activities for implementation of 10 CFR 50.62 is:

Unit 1

- The engineering package for the Diverse Scram System (DSS) is complete. The final engineering package was issued on December 8, 1989.
- The engineering package for Auxiliary Feedwater Actuation System (AFAS) matrix relay card replacement is complete. The final package was issued on December 4, 1989.
- The final Equipment Qualification Report for the modified Engineered Safety Features Actuation System (ESFAS) cabinets was received on January 5, 1990.

Unit 2

- The preliminary design of the ESFAS and AFAS modifications is continuing and approximately 20% complete.

2. The status of procurement activities for implementation of 10 CFR 50.62 is:

Consolidated Controls Corporation (CCC):

Unit 1

- The module production is completed for the ESFAS cabinet portion of the DSS. Delivery of hardware is expected by January 31, 1990.
- Final documentation of the ESFAS panel modification fabrication and field drawings has been received from CCC.

Unit 2

- A purchase order was placed with CCC on November 17, 1989.

Combustion Engineering (CE):

Unit 1

- Production of the AFAS Matrix Relay Cards is complete and the cards have been delivered to the St. Lucie Plant site.
- Final documentation for the AFAS Matrix Relay Cards has been received from CE.

Unit 2

- The Technical Bid Evaluation of CE's proposal for the AFAS Matrix Relay Cards is complete. A Purchase Order is to be placed by January 19, 1990.

Other Procurement:

Units 1 & 2

- The load contactors have been received onsite. Delivery of all other hardware is expected by February 15, 1990.
3. Modifications are on schedule for ATWS modifications implementation at both St. Lucie Units 1 and 2 during the currently scheduled calendar year 1990 refueling outages.