



South Texas Project Electric Generating Station P.O. Box 289 Wadsworth, Texas 77483

---

February 7, 2000  
NOC-AE-00000389  
File No.: G02.06  
10CFR50.36  
STI: 31034714


U. S. Nuclear Regulatory Commission  
Attention: Document Control Desk  
Washington, DC 20555-0001

South Texas Project  
Unit 2  
Docket No. STN 50-499  
Unit 2 Cycle 8 Startup Testing Summary Report

South Texas Project Technical Specification 6.9.1.1 requires a summary report of appropriate plant startup and power escalation testing results following the installation of fuel that has a different design. During the recent Cycle 7 to Cycle 8 refueling outage, South Texas Project Unit 2 installed 76 feed fuel assemblies, each with reduced-enrichment annular axial blanket pellets in the top and bottom seven inches of the fuel stack.

The attachment to this letter is a summary report of the test results taken during startup and power ascension. No corrective actions were required to obtain satisfactory operation.

There are no new licensing commitments contained in this letter. If there are any questions, please contact Mr. R. F. Dunn at (361) 972-7743 or me at (361) 972-7795.

  
D. A. Leazar  
Manager,  
Nuclear Fuel & Analysis

jrm/  
Attachment

cc:

Ellis W. Merschoff  
Regional Administrator, Region IV  
U.S. Nuclear Regulatory Commission  
611 Ryan Plaza Drive, Suite 400  
Arlington, Texas 76011-8064

John A. Nakoski  
Project Manager, Mail Code 0-4D3  
U. S. Nuclear Regulatory Commission  
Washington, DC 20555-0001

Cornelius F. O'Keefe  
c/o U. S. Nuclear Regulatory Commission  
P. O. Box 910  
Bay City, TX 77404-0910

A. H. Gutterman, Esquire  
Morgan, Lewis & Bockius  
1800 M. Street, N.W.  
Washington, DC 20036-5869

M. T. Hardt/W. C. Gunst  
City Public Service  
P. O. Box 1771  
San Antonio, TX 78296

A. Ramirez/C. M. Canady  
City of Austin  
Electric Utility Department  
721 Barton Springs Road  
Austin, TX 78704

Jon C. Wood  
Matthews & Branscomb  
One Alamo Center  
106 S. St. Mary's Street, Suite 700  
San Antonio, TX 78205-3692

Institute of Nuclear Power  
Operations - Records Center  
700 Galleria Parkway  
Atlanta, GA 30339-5957

Richard A. Ratliff  
Bureau of Radiation Control  
Texas Department of Health  
1100 West 49th Street  
Austin, TX 78756-3189

D. G. Tees/R. L. Balcom  
Houston Lighting & Power Co.  
P. O. Box 1700  
Houston, TX 77251

Central Power and Light Company  
ATTN: G. E. Vaughn/C. A. Johnson  
P. O. Box 289, Mail Code: N5012  
Wadsworth, TX 77483

U. S. Nuclear Regulatory Commission  
Attention: Document Control Desk  
Washington, D.C. 20555-0001

South Texas Project Unit 2 Cycle 8  
Startup Testing

NOC-AE-00000389  
Attachment  
Page 1 of 5

**ATTACHMENT  
SOUTH TEXAS PROJECT  
UNIT 2 CYCLE 8  
STARTUP TESTING SUMMARY REPORT**

**I. Hot Rod Drop Time (seconds):**

Acceptance Criteria (AC): ≤ 2.8 seconds

Measured (M)	Pass/Fail AC
1.7*	P

\* Maximum value for 57 control rods

**II. Rod Worth Measurements (Dynamic Rod Worth Measurement Method Used):**

Design Review Criteria (DRC): Each bank within 15% or 100 pcm of the predicted value (whichever is greater)  
Total rod worth within 8% of predicted

Acceptance Criteria (AC): Total rod worth ≥ 90% of Predicted

RCCA Bank	Measured Worth (pcm)	Predicted Worth (pcm)	Delta (M-P) (pcm)	Percent Difference (%)	Pass/Fail DRC	Pass/Fail AC
Shutdown A	335.6	324.1	11.5	3.5	P	-
Shutdown B	797.4	764.6	32.8	4.3	P	-
Shutdown C	411.4	403.0	8.4	2.1	P	-
Shutdown D	425.7	403.3	22.4	5.6	P	-
Shutdown E	460.2	460.7	-0.5	-0.1	P	-
Control A	797.8	815.1	-17.3	-2.1	P	-
Control B	738.4	694.9	43.5	6.3	P	-
Control C	917.6	899.1	18.5	2.1	P	-
Control D	475.3	463.3	12.0	2.6	P	-
<b>Total</b>	<b>5359.4</b>	<b>5228.1</b>	<b>131.3</b>	<b>2.5</b>	<b>P</b>	<b>P</b>

ARO: All Rods Out

$$\% \text{ Difference} = 100 \times (M - P) / P$$

**III. Hot Zero Power (HZP) Critical Boron Concentration (ppm):**

Design Review Criteria (DRC):  $\pm 50$  ppm

Acceptance Criteria (AC):  $\pm 1000$  pcm (136.8 ppm)

Measured (M)	Predicted (P)	(M-P)	Pass/Fail DRC	Pass/Fail AC
1919	1930	-11	P	P

**IV. HZP, ARO Isothermal Temperature Coefficient (ITC) (pcm/°F):**

Design Review Criteria (DRC):  $\pm 2$  pcm/°F

Acceptance Criteria (AC): none

Measured (M)	Predicted (P)	(M-P)	Pass/Fail DRC	Pass/Fail AC
0.2	-1.2	1.4	P	-

**V. Inferred HZP, ARO Moderator Temperature Coefficient (pcm/°F)\*:**

Design Review Criteria (DRC): none

Acceptance Criteria (AC):  $< +5$  pcm/°F, or rod withdrawal limits established

Measured	Predicted	Adjusted	Pass/Fail DRC	Pass/Fail AC
2.0	0.6	2.7**	-	P

\* Inferred MTC is obtained by subtracting the design Doppler Temperature Coefficient (-1.8 pcm/°F) from the measured Isothermal Temperature Coefficient.

\*\* Adjusted MTC includes measurement uncertainty and Integral Fuel Burnable Absorber burnout correction.

**VI. POWER DISTRIBUTION MEASUREMENTS:**

Design Review Criteria (DRC): Incore Quadrant Power Tilt  $\leq 1.02$   
Assembly Power Error (M-P)  $\leq \pm 0.1$

Acceptance Criteria (AC): FDHN < Technical Specification (TS) 3.2.3 Limit  
 $F_{xy} \leq$  TS 3.2.2 Limit

Reactor Power	Incore Quadrant Power Tilts		Limiting FDHN	FDHN Limit	Limiting $F_{xy}$	$F_{xy}$ Limit	Largest Assembly Power Error
Low Power (29.0%)	0.983	0.999	1.5591	1.8559	1.7124	2.0842	-0.059
	1.003	1.016					
Intermediate Power (77.3%)	0.991	1.002	1.4742	1.6342	1.6858	1.9183	0.051
	0.997	1.010					
Full Power (100.0%)	0.990	1.002	1.4595	1.5300	1.6282	1.8250	-0.055
	0.999	1.009					

FDHN: Nuclear Enthalpy Rise Hot Channel Factor

Incore Tilt: Measured Incore Tilt in Excess of Designed Core Asymmetry

**VII. Reactor Coolant System Flow Measurement (gpm):**

Design Review Criteria (DRC): none

Acceptance Criteria (AC):  $\geq 392,300$  gpm

Reactor Power	Measured Flow	Pass/Fail DRC	Pass/Fail AC
100.0%	396,620	-	P

**VIII. Full Power Critical Boron (ppm):**

Design Review Criteria (DRC):  $\pm 50$  ppm

Acceptance Criteria (AC):  $\pm 1000$  pcm (140.4 ppm)

Burnup (EFPD)	Measured (M)	Predicted (P)	(M-P)	Pass/Fail DRC	Pass/Fail AC
17.7	1335.0	1309.3	25.7	P	P