

College of Engineering Office of the Dean

April 20, 1998 Docket No. 50-160

United States Nuclear Regulatory Commission 11555 Rockville Pike Rockville, MD 20852-2738

Attention:

Mr. Marvin M. Mendonca, Senior Project Manager

Non-Power Reactors and Decommissioning Project Directorate

Division of Reactor Program Management Office of Nuclear Reactor Regulation

Subject

Monthly Status Report for March 1998

Georgia Tech Research Reactor (GTRR) D&D Project

References:

1. Enclosure 2, Status Report, Georgia Tech letter dated October 6, 1997

2. Georgia Tech Research Reactor NRC Amendment 12 to Facility License No. R-97

3. NRC Docket No. 50-160

Dear Mr. Mendonca:

Enclosed for your information is the status report for the Georgia Tech Research Reactor Decommissioning Program for the month of March 1998.

If you have any questions regarding this information, please contact our project manager, Mr. Bill Miller, at 404-894-4610.

Sincerely

Narl Davidson Associate Dean

Chair, Technical and Safety Review Committee

Enclosure: as stated

200035

Cc:

Dr. G. Wayne Clough, President, Georgia Institute of Technology

Members of the Technical and Safety Review Committee Ms. Tammy Tuley, Georgia Tech Office of External Affairs

9804290100 980420 PDR ADDCK 05000160 PDR

> College of Engineering Atlanta, Georgia 30332-0360 U.S.A. PHONE 404-894-3350 FAX 404-894-0168

A Unit of the University System of Georgia

An Equal Education and Employment Opportunity Institution

1

P020

MONTHLY STATUS REPORT - MARCH 1998

Docket No. 50-160

Georgia Tech Research Reactor Decommissioning Program Monthly Status Report for March 1998

A. General

The GTRR remains under a safe shutdown condition. The reactor facility is in compliance with its license conditions and current technical specifications (10CFR50.51(b)).

B. Activities for the Month of March 1998

- A letter was submitted by Georgia Tech to the Director, Office of Planning and Budget, State of Georgia, requesting a Letter of Financial Intent to provide the necessary funding to complete the decommissioning of the GTRR.
- Ongoing review of the Radiological and Hazardous Characterization Report prepared by NES.
- 3. Ongoing review of the Decommissioning Plan prepared by NES.
- The detailed Decommissioning Cost Estimate was revised by NES to incorporate Georgia
 Tech comments and was used as the basis for requesting a Financial Letter of Intent.

C. Planned Activities

- Finalize the Decommissioning Plan and submit to USNRC. Target date for submittal is now May 15, 1998.
- 2. Ship the heavy water back to DOE-Aiken. We received notification from the Department of Energy, Savannah River Operations Office, indicating that drums for shipment of heavy water will be available on March 1, 1998. Drums were received on 18 March. Shipment of heavy water is projected to take place in May 1998.