

*North Anna  
Unit 2 Cycle 14  
Startup Physics  
Tests Report*

*Nuclear Analysis and Fuel  
Nuclear Engineering & Services*

*December, 1999*



**VIRGINIA POWER**

TECHNICAL REPORT NE-1220 - REV. 0

NORTH ANNA UNIT 2, CYCLE 14

STARTUP PHYSICS TESTS REPORT

NUCLEAR ANALYSIS AND FUEL  
NUCLEAR ENGINEERING & SERVICES  
VIRGINIA POWER  
DECEMBER, 1999

PREPARED BY: M. T. Langschwager 11-29-99  
M. T. Langschwager Date

REVIEWED BY: T. L. Wheeler 11-29-99  
T. L. Wheeler Date

REVIEWED BY: R. G. McAndrew 12-1-99  
R. G. McAndrew Date

APPROVED BY: C. B. LaRoe 12/7/99  
C. B. LaRoe Date

QA Category: Nuclear Safety Related

Keywords: N2C14. Startup

## CLASSIFICATION/DISCLAIMER

The data, techniques, information, and conclusions in this report have been prepared solely for use by Virginia Electric and Power Company (the Company), and they may not be appropriate for use in situations other than those for which they have been specifically prepared. The Company therefore makes no claim or warranty whatsoever, express or implied, as to their accuracy, usefulness, or applicability. In particular, THE COMPANY MAKES NO WARRANTY OF MERCHANTABILITY OR FITNESS FOR A PARTICULAR PURPOSE, NOR SHALL ANY WARRANTY BE DEEMED TO ARISE FROM COURSE OF DEALING OR USAGE OF TRADE, with respect to this report or any of the data, techniques, information, or conclusions in it. By making this report available, the Company does not authorize its use by others, and any such use is expressly forbidden except with the prior written approval of the Company. Any such written approval shall itself be deemed to incorporate the disclaimers of liability and disclaimers of warranties provided herein. In no event shall the Company be liable, under any legal theory whatsoever (whether contract, tort, warranty, or strict or absolute liability), for any property damage, mental or physical injury or death, loss of use of property, or other damage resulting from or arising out of the use, authorized or unauthorized, of this report or the data, techniques, information, or conclusions in it.

# TABLE OF CONTENTS

	PAGE
Classification/Disclaimer.....	1
Table of Contents.....	2
List of Tables.....	3
List of Figures.....	4
Preface.....	5
Section 1 Introduction and Summary.....	6
Section 2 Control Rod Drop Time Measurements.....	17
Section 3 Control Rod Bank Worth Measurements.....	22
Section 4 Boron Endpoint and Worth Measurements.....	27
Section 5 Temperature Coefficient Measurement.....	31
Section 6 Power Distribution Measurements.....	33
Section 7 References.....	40
APPENDIX Startup Physics Test Results and Evaluation Sheets.....	41

## LIST OF TABLES

TABLE	TITLE	PAGE
1.1	Chronology of Tests.....	11
2.1	Hot Rod Drop Time Summary.....	19
3.1	Control Rod Bank Worth Summary.....	24
4.1	Boron Endpoints Summary.....	29
4.2	Boron Worth Coefficient.....	30
5.1	Isothermal Temperature Coefficient Summary.....	32
6.1	Incore Flux Map Summary.....	35
6.2	Comparison of Measured Power Distribution Parameters With Their Core Operating Limits.....	36

## LIST OF FIGURES

FIGURE	TITLE	PAGE(S)
1.1	Core Loading Map.....	12, 13
1.2	Beginning of Cycle Fuel Assembly Burnups.....	14
1.3	Available Incore Moveable Detector Locations.....	15
1.4	Control Rod Locations.....	16
2.1	Typical Rod Drop Trace.....	20
2.2	Rod Drop Time - Hot Full Flow Conditions.....	21
3.1	Control Bank B Integral Rod Worth - HZP.....	25
3.2	Control Bank B Differential Rod Worth - HZP.....	26
6.1	Assemblywise Power Distribution - 30% Power.....	37
6.2	Assemblywise Power Distribution - 75% Power.....	38
6.3	Assemblywise Power Distribution -100% Power.....	39

## PREFACE

This report presents the analysis and evaluation of the physics tests which were performed to verify that the North Anna Unit 2, Cycle 14 core could be operated safely, and makes an initial evaluation of the performance of the core. It is not the intent of this report to discuss the particular methods of testing or to present the detailed data taken. Standard testing techniques and methods of data analysis were used. The test data, results and evaluations, together with the detailed startup procedures, are on file at the North Anna Power Station. Therefore, only a cursory discussion of these items is included in this report. The analyses presented include a brief summary of each test, a comparison of the test results with design predictions, and an evaluation of the results.

The North Anna Unit 2, Cycle 14 startup physics tests results and evaluation sheets are included as an appendix to provide additional information on the startup test results. Each data sheet provides the following information: 1) test identification, 2) test conditions (design), 3) test conditions (actual), 4) test results, 5) acceptance criteria, and 6) comments concerning the test. These sheets provide a compact summary of the startup test results in a consistent format. The design test conditions and design values (at design conditions) of the measured parameters were completed prior to the startup physics testing. The entries for the design values were based on the calculations performed by Virginia Electric and Power Company's Nuclear Analysis and Fuel Group<sup>1</sup>. During the tests, the data sheets were used as guidelines both to verify that the proper test conditions were met and to facilitate the preliminary comparison between measured and predicted test results, thus enabling a quick identification of possible problems occurring during the tests.

## SECTION 1

### INTRODUCTION AND SUMMARY

On September 12, 1999 Unit No. 2 of the North Anna Power Station shut down for its thirteenth refueling. During this shutdown, 93 of the 157 fuel assemblies in the core were replaced with 64 fresh Batch 16 assemblies, four North Anna 1 Batch 14B assemblies last irradiated in N1C13, eight North Anna 1 Batch 13B assemblies last irradiated in N1C12, eight Batch 12B assemblies last irradiated in N2C11, eight Batch 13B assemblies last irradiated in N2C12, and one North Anna 1 Batch 11B fuel assembly (3A4) last irradiated in N1C9. Sixty-four assemblies from Cycle 13 are being reused in Cycle 14. The fresh fuel consists of Batch 16A (28 assemblies), and Batch 16B (36 assemblies).

Special features of the N2C14 reload core include: burnable poison inserts with a 127.2 inch axial absorber region, one reconstituted fuel assembly, and the incorporation of vibration suppression damping assemblies (VSDAs) to prevent grid to rod fretting caused by assembly vibration. The reconstituted assembly, 3A4, had eight additional fuel rods removed. These were replaced with ZIRLO clad fuel rods that were irradiated for three cycles in North Anna Unit 1 in Westinghouse demonstration assembly AM2.



Cycle 14 marks the first use of a BPRA product with an active absorber length of 127.2 inches. The 127.2 inch design is similar to the 126 inch design used in Cycle 13 with the only exception being the location of the bottom of the absorber. The 127.2 inch design is located such that the bottom of the absorber is approximately 9 inches above the bottom of the active fuel length and the top of the absorber is approximately 7.8 inches below the top of the active fuel length relative to the NAIF/P+Z fuel design. The BP assembly and pellet design are the same for both products.

Cycle 14, similar to Cycle 13, incorporated the burnable poison rod design made of  $B_4C$  in Alumina, which is available in various enrichments of  $B_4C$ . There are no thimble plugging devices or secondary sources inserted in N2C14. There are 28 vibration suppression damping assemblies (VSDAs) inserted in peripherally loaded fuel assemblies, as well as one VSDA inserted in the core center fuel assembly, to help prevent grid to rod fretting caused by assembly vibration. Reference 1 provides a more detailed description of the Cycle 14 core.

The core loading pattern and the design parameters for each sub-batch are shown in Figure 1.1, as well as the location and number of burnable poison rods and VSDAs for Cycle 14. Beginning of cycle fuel assembly burnups are given in Figure 1.2 and documented in Reference 6. The available incore moveable detector locations used for the flux map analyses are identified in Figure 1.3. Figure 1.4 identifies the location and number of control rods in the Cycle 14 core.

On October 9, 1999 at 15:38, the Cycle 14 core achieved initial criticality. Prior to and following criticality, startup physics tests were performed as outlined in Table 1.1. A summary of the results of these tests follows:

The measured drop time of each control rod was within the 2.7 second limit of Technical Specification 3.1.3.4. Westinghouse, however, has performed an analysis to determine an appropriate drop time testing criterion which excludes the seismic component but retains other necessary conservatism's relating to component mechanical design tolerances and hydraulic performance uncertainties. The Westinghouse recommended drop time limit is 2.13 seconds for RCCA entry into the dashpot region. Technical Report NE-1205, Rev 1, dated September 1999, further analyzed Rod Drop Time criteria and concluded that the 2.13 second time limit is not adequate to ensure compliance with the safety analysis basis for control rod drop time in all conceivable cases. Because of higher outlet plenum cross flows in the vicinity of the outlet nozzles, the RCCA drop times for Control Bank A rods could exceed the 2.7 seconds when seismic effects are considered. Since the basis for rod drop times is to ensure the collective group of rods insert the required negative reactivity, and Control Bank A rods, located on the outer core periphery, have a minimal impact on trip reactivity, NA&F has determined that the following rod drop time criteria should be used:

- All Control Rods EXCEPT the 8 Control Bank A Rods:  $\leq 2.03$  seconds
- Each of the 8 Control Bank A Rods:  $\leq 2.25$  seconds
- AVERAGE of the 8 Control Bank A Rods:  $\leq 2.03$  seconds

All of these new criteria were met for North Anna Unit 2 Cycle 14.

Individual control rod bank worths were measured using the rod swap technique<sup>2,5</sup>. The sum of the individual measured control rod bank worths was within 0.015% of the design prediction and the reference bank worth was within 1.39% of its design prediction. The other control rod banks were within 4.99% of the design predictions. These results are within the design tolerances of  $\pm 15\%$  for individual banks worth more than 600 pcm ( $\pm 10\%$  for the rod swap reference bank worth),  $\pm 100$  pcm for individual banks worth 600 pcm or less, and  $\pm 10\%$  for the sum of the individual control rod bank worths.

Measured critical boron concentrations for two control bank configurations were within 23 ppm of the design predictions. These results were within the design tolerances and also met the Technical Specification 4.1.1.1.2 criterion that the overall core reactivity balance shall be within  $\pm 1\% \Delta k/k$  of the design prediction.

The boron worth coefficient measurement was within 2.0% of the design prediction, which is within the design tolerance of  $\pm 10\%$ .

The measured isothermal temperature coefficient (ITC) for the all-rods-out (ARO) configuration was within 0.22 pcm/ $^{\circ}$ F of the design prediction. This result is within the design tolerance of  $\pm 3$  pcm/ $^{\circ}$ F. The measured ITC of -2.45 pcm/ $^{\circ}$ F meets the Core

design tolerance of  $\pm 3$  pcm/ $^{\circ}$ F. The measured ITC of  $-2.45$  pcm/ $^{\circ}$ F meets the Core Operating Limits Report (COLR) 2.1.1 criterion that the moderator temperature coefficient (MTC) be less than or equal to  $+6.0$  pcm/ $^{\circ}$ F. When the Doppler temperature coefficient and a  $0.5$  pcm/ $^{\circ}$ F uncertainty are accounted for in the MTC limit, the MTC requirement is satisfied as long as the ITC is less than or equal to  $+3.76$  pcm/ $^{\circ}$ F.

Mode 1 (see Reference 4) core power distributions were within established design tolerances. Generally, the measured core power distributions were within 1.0% of the design predictions. The heat flux hot channel factors, F-Q(Z), and enthalpy rise hot channel factors, F-DH(N), were within the limits of COLR Sections 2.5.1 and 2.6, respectively.


In summary, all startup physics test results were acceptable. Detailed results, specific design tolerances and acceptance criteria for each measurement are presented in the following sections of this report.

Table 1.1

NORTH ANNA UNIT 2 - CYCLE 14 STARTUP PHYSICS TESTS  
 CHRONOLOGY OF TESTS

Test	Date	Time	Power	Reference Procedure
Hot Rod Drop-Hot Full Flow	10/8/99	2319	HSD	2-PT-17.2
Zero Power Testing Range	10/9/99	1620	HZP	2-PT-94.0
Reactivity Computer Checkout	10/9/99	1700	HZP	2-PT-94.0
Boron Endpoint - ARO	10/9/99	1725	HZP	2-PT-94.0
Temperature Coefficient - ARO	10/9/99	2110	HZP	2-PT-94.0
Bank B Worth	10/9/99	2215	HZP	2-PT-94.0
Boron Endpoint - B in	10/10/99	0230	HZP	2-PT-94.0
Bank D Worth - Rod Swap	10/10/99	0248	HZP	2-PT-94.0
Bank C Worth - Rod Swap	10/10/99	0344	HZP	2-PT-94.0
Bank A Worth - Rod Swap	10/10/99	0416	HZP	2-PT-94.0
Bank SB Worth - Rod Swap	10/10/99	0446	HZP	2-PT-94.0
Bank SA Worth - Rod Swap	10/10/99	0525	HZP	2-PT-94.0
Flux Map - 30% Power	10/11/99	0027	30%	2-PT-94.0
Peaking Factor Verification				2-PT-21.1
& Power Range Calibration				2-PT-21.2
				2-PT-22.4
Flux Map - 75% Power	10/13/99	2238	75%	2-PT-94.0
Peaking Factor Verification				2-PT-21.1
& Power Range Calibration				2-PT-21.2
				2-PT-22.4
Flux Map - 100% Power	10/20/99	1041	100%	2-PT-94.0
Peaking Factor Verification				2-PT-21.1
& Power Range Calibration				2-PT-21.2
				2-PT-22.4

Figure 1.1  
NORTH ANNA UNIT 2 - CYCLE 14  
CORE LOADING MAP



FUEL ASSEMBLY DESIGN PARAMETERS

	SUB-BATCH									
	NI/11B	12B	NI/13B	13B	NI/14B	NI/15B	15A	15B	16A	16B
ASSEMBLY IDS	3A4	#M#	#C#	#N#	#D#	#E#	0R1-2R8	2R9-6R0	0S1-2S8	2S9-6S4
INITIAL ENRICHMENT (W/O U-235)	4.1923	4.2012	4.2097	4.2061	4.2048	4.2097	4.1026	4.2489	4.1608	4.2434
BURNUP AT BOC 14 (MWD MTU)	25784	41021	41614	42811	39430	24383	25530	22311	0	0
ASSEMBLY TYPE	17x17	17x17	17x17	17x17	17x17	17x17	17x17	17x17	17x17	17x17
NUMBER OF ASSEMBLIES	1	8	8	8	4	4	28	32	28	36
FUEL RODS PER ASSEMBLY	264 <sup>1</sup>	264	264	264	264	264	264	264	264	264

<sup>1</sup>The assembly in this sub-batch contains one dummy fuel rod, and eight high burnup rods from Assembly AM2.

Figure 1.1 (continued)

NORTH ANNA UNIT 2 - CYCLE 14  
CORE LOADING MAP

BP CORE LOCATIONS

CORE LOC	ASSM ID	BP IDENT
G14	4S5	BP792
J14	4S2	BP793
E13	4S6	BP827
F13	5S0	BP808
H13	3S4	BP780
K13	5S8	BP809
L13	4S0	BP824
E12	4S8	BP816
G12	2S2	BP773
J12	2S6	BP774
L12	3S6	BP815
C11	5S2	BP826
D11	5S3	BP821
F11	1S5	BP801
H11	0S7	BP768
K11	1S1	BP802
M11	5S5	BP818
N11	3S8	BP825
C10	3S1	BP811
E10	0S2	BP800
G10	0S3	BP785
J10	0S1	BP786

CORE LOC	ASSM ID	BP IDENT
L10	2S0	BP803
N10	5S4	BP812
B09	3S3	BP797
D09	2S5	BP772
F09	1S4	BP784
K09	1S8	BP787
M09	1S7	BP775
P09	3S0	BP794
C08	6S1	BP779
E08	1S9	BP767
L08	0S4	BP769
N08	4S4	BP781
B07	4S9	BP796
D07	2S7	BP771
F07	2S1	BP783
K07	0S9	BP788
M07	2S8	BP776
P07	5S9	BP795
C06	5S1	BP810
E06	1S2	BP799
G06	0S6	BP782
J06	0S5	BP789

CORE LOC	ASSM ID	BP IDENT
L06	1S3	BP804
N06	6S3	BP813
C05	2S9	BPC015
D05	6S0	BP820
F05	1S0	BP798
H05	2S3	BP766
K05	0S8	BP805
M05	4S1	BP819
N05	3S9	BP822
E04	5S6	BP817
G04	2S4	BP770
J04	1S6	BP777
L04	6S2	BP814
E03	5S7	BPC014
F03	3S5	BP807
H03	6S4	BP778
K03	3S7	BP806
L03	4S7	BP823
G02	3S2	BP791
J02	4S3	BP790

Figure 1.2

NORTH ANNA UNIT 2 - CYCLE 14  
 BEGINNING OF CYCLE FUEL ASSEMBLY BURNUPS

A	B	C	D	E	F	G	H	J	K	L	M	N	P	R
						41874	39398	41336						
			40503	25288	0	19679	0	25224	40547					
		42111	0	0	23605	0	23888	0	0	42419				
	43407	24410	0	24982	0	26032	0	25096	0	24276	42950			
41370	0	0	20987	0	25713	0	25596	0	20583	0	0	41771		
25097	0	24374	0	25488	0	25968	0	25265	0	24950	0	24847		
41009	0	24078	0	25607	0	20559	19935	20775	0	25805	0	23350	0	42109
39287	19654	0	25990	0	26038	19465	25784	19791	26001	0	26044	0	19863	39235
42063	0	23717	0	25572	0	20886	20121	20754	0	25696	0	24054	0	41513
25005	0	25062	0	25311	0	25935	0	25392	0	24962	0	25006		
41676	0	0	20544	0	25488	0	25597	0	21094	0	0	41619		
	42886	24404	0	24444	0	25627	0	24881	0	24444	43908			
		42397	0	0	24105	0	23847	0	0	42411				
			40504	25035	0	19847	0	25171	40176					
					41333	39799	41672							


==> Assembly Burnup (MWD/MTU)

15  
14  
13  
12  
11  
10  
9  
8  
7  
6  
5  
4  
3  
2  
1



Figure 1.3

NORTH ANNA UNIT 2 - CYCLE 14  
 AVAILABLE INCORE MOVEABLE DETECTOR LOCATIONS




MD - Moveable Detector

\* - Locations Not Available For  
 Flux Mapping System for Cycle 14

\*\* - Location Not Available For  
 Flux Map 03 for Cycle 14

Figure 1.4

NORTH ANNA UNIT 2 - CYCLE 14  
CONTROL ROD LOCATIONS



Function	Number of Clusters
Control Bank D	8
Control Bank C	8
Control Bank B	8
Control Bank A	8
Shutdown Bank SB	8
Shutdown Bank SA	8

## SECTION 2

### CONTROL ROD DROP TIME MEASUREMENTS

The drop time of each control rod was measured at hot full-flow reactor coolant system (RCS) conditions in order to verify that the time from initiation of the rod drop to the entry of the rod into the dashpot was less than or equal to the maximum allowed by Technical Specification 3.1.3.4. The control rod drop times were measured in Mode 3<sup>4</sup> with the RCS Tavg above 500 °F and all reactor coolant pumps operating.

The rod drop times were measured by withdrawing a rod bank 229 steps and then removing the moveable gripper coil fuse and stationary gripper coil fuse for the particular rod of the bank to be dropped. This allowed the rod to drop into the core as it would during a plant trip. The stationary gripper coil voltage and the Individual Rod Position Indication (IRPI) primary coil voltage signals were recorded to determine the rod drop time. This procedure was repeated for each control rod.

As shown on the sample rod drop trace in Figure 2.1, the initiation of the rod drop is indicated by the decay of the stationary gripper coil voltage when the stationary gripper coil fuse is removed. As the rod drops, a voltage is induced in the IRPI primary coil. The magnitude of this voltage is a function of control rod velocity. As the rod enters the dashpot region of the guide tube, its velocity slows causing a voltage decrease in the IRPI

coil. This voltage reaches a minimum when the rod reaches the bottom of the dashpot. Subsequent variations in the trace are caused by rod bouncing.

The measured drop times for each control rod are recorded on Figure 2.2. The slowest, fastest, and average drop times are summarized in Table 2.1. Technical Specification 3.1.3.4 specifies a maximum rod drop time from loss of stationary gripper coil voltage to dashpot entry of 2.7 seconds with the RCS at hot, full flow conditions. Technical Report NE-1205 Rev. 1, however, cited the following criteria to be achieved as well:

- All Control Rods EXCEPT the 8 Control Bank A Rods:  $\leq 2.03$  seconds
- Each of the 8 Control Bank A Rods:  $\leq 2.25$  seconds
- AVERAGE of the 8 Control Bank A Rods:  $\leq 2.03$  seconds

These test results satisfied the above limits. In addition, rod bounce was observed at the end of each trace, which demonstrated that no control rod stuck in the dashpot region.

Table 2.1


NORTH ANNA UNIT 2 - CYCLE 14 STARTUP PHYSICS TESTS  
HOT ROD DROP TIME SUMMARY

ROD DROP TIME TO DASHPOT ENTRY

SLOWEST ROD	FASTEST ROD	AVERAGE TIME
B-06 2.04 sec.	M-04 1.57 sec.	1.74 sec.

Figure 2.1

NORTH ANNA UNIT 2 - CYCLE 14 STARTUP PHYSICS TESTS  
TYPICAL ROD DROP TRACE



ROD DROP TIME MEASUREMENT

Figure 2.2

NORTH ANNA UNIT 2 - CYCLE 14 STARTUP PHYSICS TESTS  
 ROD DROP TIME - HOT FULL FLOW CONDITIONS

R	P	N	M	L	K	J	H	G	F	E	D	C	B	A
				1.81		1.73		1.73						
					1.73		1.70							
		1.57		1.82				1.76		1.82				
			1.72							1.77				
1.71		1.73		1.71		1.68		1.70		1.70			2.04	
		1.68			1.66		1.68					1.73		
1.80				1.71				1.68					1.95	
		1.74			1.66		1.68					1.58		
1.77		1.68		1.71		1.71		1.68		1.75			1.81	
			1.75							1.70				
		1.77		1.68				1.70		1.82				
					1.70		1.71							
				1.99		1.81		1.83						

x.xx == Rod drop time to dashpot entry (sec.)

## SECTION 3

### CONTROL ROD BANK WORTH MEASUREMENTS

Control rod bank worths were measured for the control and shutdown banks using the rod swap technique<sup>2, 5</sup>. The initial step of the rod swap method diluted the predicted most reactive control rod bank (hereafter referred to as the reference bank) into the core and measured its reactivity worth using conventional test techniques. The reactivity changes resulting from the reference bank movements were recorded continuously by the reactivity computer and were used to determine the differential and integral worth of the reference bank. For Cycle 14, Control Bank B was used as the reference bank.

After the completion of the reference bank reactivity worth measurement, the reactor coolant system temperature and boron concentration were stabilized with the reactor near critical and the reference bank fully inserted. Initial statepoint data for the rod swap maneuver were obtained with the reference bank at its fully inserted position and all other banks fully withdrawn, recording the core reactivity and moderator temperature. From this point, a rod swap maneuver was performed by withdrawing the reference bank several steps and then inserting one of the other control rod banks (i.e., a test bank) to balance the reactivity of the reference bank withdrawal. This sequence was repeated until the test bank was fully inserted and the reference bank was positioned such that the core was just critical or near the initial statepoint condition. This measured critical position (MCP) of the reference bank with the test bank fully inserted was used to



determine the integral reactivity worth of the test bank. The core reactivity, moderator temperature, and the differential worth of the reference bank were recorded with the reference bank at the MCP. The rod swap maneuver then was repeated in reverse such that the reference bank again was fully inserted with the test bank fully withdrawn from the core. This rod swap process was then repeated for each of the other control and shutdown banks.

A summary of the test results is given in Table 3.1. As shown in this table and the Startup Physics Test Results and Evaluation Sheets given in the Appendix, the individual measured bank worths for the control and shutdown banks were within the design tolerance ( $\pm 10\%$  for the reference bank,  $\pm 15\%$  for test banks of worth greater than 600 pcm, and  $\pm 100$  pcm for test banks of worth less than or equal to 600 pcm.) The sum of the individual measured rod bank worths was within 0.015% of the design prediction. This is well within the design tolerance of  $\pm 10\%$  for the sum of the individual control rod bank worths.

The integral and differential reactivity worths of the reference bank (Control Bank B) are shown in Figures 3.1 and 3.2, respectively. The design predictions and the measured data are plotted together in order to illustrate their agreement. In summary, the measured rod worth values were satisfactory.

Table 3.1

NORTH ANNA UNIT 2 - CYCLE 14 STARTUP PHYSICS TESTS  
CONTROL ROD BANK WORTH SUMMARY

BANK	MEASURED WORTH (PCM)	PREDICTED WORTH (PCM)	PERCENT DIFFERENCE (%) (M-P)/P X 100
B-Reference Bank	1280.5	1263	1.39
D	993.3	1016.5	-2.28
C	810.9	833.8	-2.75
A	329.6	314.6	4.77*
SB	1107.1	1139.2	-2.82
SA	947.3	902.3	4.99
Total Worth	5468.7	5469.5	-0.01

\* Difference is less than 100 pcm.

Figure 3.1

NORTH ANNA UNIT 2 - CYCLE 14 STARTUP PHYSICS TESTS  
CONTROL BANK B INTEGRAL ROD WORTH - HZP  
ALL OTHER RODS WITHDRAWN





Figure 3.2

NORTH ANNA UNIT 2 - CYCLE 14 STARTUP PHYSICS TESTS  
CONTROL BANK B DIFFERENTIAL ROD WORTH - HZP  
ALL OTHER RODS WITHDRAWN



## SECTION 4

### BORON ENDPOINT AND WORTH MEASUREMENTS

#### Boron Endpoint

With the reactor critical at hot zero power, reactor coolant system (RCS) boron concentrations were measured at selected rod bank configurations to enable a direct comparison of measured boron endpoints with design predictions. For each critical boron concentration measurement, the RCS conditions were stabilized with the control banks at or very near a selected endpoint position. Adjustments to the measured critical boron concentration values were made to account for off-nominal control rod position and moderator temperature, if necessary.

The results of these measurements are given in Table 4.1. As shown in this table and in the Startup Physics Test Results and Evaluation Sheets given in the Appendix, the measured critical boron endpoint values were within their respective design tolerances. The ARO endpoint comparison to the predicted value met the requirements of Technical Specification 4.1.1.1.2 regarding core reactivity balance. In summary, the boron endpoint results were satisfactory.

#### Boron Worth Coefficient

The measured boron endpoint values provide stable statepoint data from which the boron worth coefficient or differential boron worth (DBW) was determined. By

relating each endpoint concentration to the integrated rod worth present in the core at the time of the endpoint measurement. the value of the DBW over the range of boron endpoint concentrations was obtained.

A summary of the measured and predicted DBW is shown in Table 4.2. As indicated in this table and in the Appendix, the measured DBW was well within the design tolerance of  $\pm 10\%$ . In summary, the measured boron worth coefficient was satisfactory.

Table 4.1

NORTH ANNA UNIT 2 - CYCLE 14 STARTUP PHYSICS TESTS  
BORON ENDPOINTS SUMMARY

Control Rod Configuration	Measured Endpoint (ppm)	Predicted Endpoint (ppm)	Difference M-P (ppm)
ARO	2141	2118	23
B Bank In	1949	1948*	1

\* The predicted endpoint for the B Bank In configuration was adjusted for the difference between the measured and predicted values of the endpoint taken at the ARO configuration as shown in the boron endpoint Startup Physics Test Results and Evaluation Sheet in the Appendix.

Table 4.2

NORTH ANNA UNIT 2 - CYCLE 14 STARTUP PHYSICS TESTS  
BORON WORTH COEFFICIENT

Measured Boron Worth (pcm/ppm)	Predicted Boron Worth (pcm/ppm)	Percent Difference (%) $(M-P)/P \times 100$
-6.67	-6.54	2.0



## SECTION 5

### TEMPERATURE COEFFICIENT MEASUREMENT

The isothermal temperature coefficient (ITC) at the all-rods-out condition is measured by controlling the reactor coolant system (RCS) temperature with the steam dump valves to the condenser, establishing a constant heatup or cooldown rate, and monitoring the resulting reactivity changes on the reactivity computer.

Reactivity was measured during the RCS cooldown of 3.4°F and RCS heatup of 3.0°F. Reactivity and temperature data were taken from the reactivity computer and strip chart recorders. Using the statepoint method, the temperature coefficient was determined by dividing the change in reactivity by the change in RCS temperature. An X-Y plotter, which plotted reactivity versus temperature, confirmed the statepoint method in calculating the measured ITC.

The predicted and measured isothermal temperature coefficient values are compared in Table 5.1. As can be seen from this summary and from the Startup Physics Test Results and Evaluation Sheet given in the Appendix, the measured isothermal temperature coefficient value was within the design tolerance of  $\pm 3$  pcm/°F. The moderator temperature coefficient was determined to be -0.70 pcm/°F which met the requirements of COLR Section 2.1.1. In summary, the measured results were satisfactory.

Table 5.1

NORTH ANNA UNIT 2 - CYCLE 14 STARTUP PHYSICS TESTS  
 ISOTHERMAL TEMPERATURE COEFFICIENT SUMMARY

BANK POSITION (STEPS)	TEMPERATURE RANGE (°F)	BORON CONCENTRATION (ppm)	ISOTHERMAL TEMPERATURE COEFFICIENT (PCM/°F)				
			C/D	H/U	AVE MEAS	PRED	DIFFER (M-P)
D/211	545.5 to 548.9	2135	-2.06	-2.83	-2.45	-2.67	0.22

## SECTION 6

### POWER DISTRIBUTION MEASUREMENTS

The core power distributions were measured using the moveable incore detector flux mapping system. This system consists of five fission chamber detectors which traverse fuel assembly instrumentation thimbles in up to 50 core locations. Figure 1.3 shows the available locations monitored by the moveable detectors for the ramp to full power flux maps for Cycle 14. For each traverse, the detector voltage output is continuously monitored on a strip chart recorder, and scanned for 61 discrete axial points (map 1), or 610 discrete axial points (maps 2, 3, and 4), by the plant computer. Full core, three-dimensional power distributions are determined from this data using a Virginia Power modified version of the Combustion Engineering computer program, CECOR<sup>3</sup>. CECOR couples the measured voltages with predetermined analytic power-to-flux ratios in order to determine the power distribution for the whole core.

A list of the full-core flux maps taken during the startup test program and the measured values of the important power distribution parameters are given in Table 6.1. A comparison of these measured values with their COLR limits is given in Table 6.2. Flux map 1 was taken at 30% power to verify the radial power distribution (RPD) predictions at low power. Figure 6.1 shows the measured RPDs from this flux map. Flux maps 2, 3, and 4 were taken at 43%, 75%, and 100% power, respectively, with different control rod configurations. These flux maps were taken to check at-power design predictions and to

measure core power distributions at various operating conditions. The radial power distributions for maps 3 and 4 are given in Figures 6.2 and 6.3, respectively. The radial power distributions for the maps given in Figures 6.1, 6.2, and 6.3 show that the measured relative assembly power values were generally within 1.0% of the predicted values. Further, the measured F-Q(Z) and F-DH(N) peaking factor values for the at-power flux maps were within the limits of COLR Sections 2.5.1 and 2.6, respectively. Flux map 2 was also used to perform power range detector calibrations. The flux map analyses are documented in References 7, 8, and 9 (for maps 1, 3, and 4. Map 2 is documented in PM-0816, 0A).

In conclusion, the power distribution measurement results were considered to be acceptable with respect to the design tolerances, the accident analysis acceptance criteria, and the COLR. It is therefore anticipated that the core will continue to operate safely throughout Cycle 14.

Table 6.1

NORTH ANNA UNIT 2 - CYCLE 14 STARTUP PHYSICS TESTS  
INCORE FLUX MAP SUMMARY

Map Description	Map No.	Date	Burn up MWD/MTU	Pwr %	Bank D Steps	Peak F-Q(Z) Hot(1) Channel Factor			F-DH(N) Hot Channel Factor		Core F(Z) Max		(2) Core Tilt		Axial off set (%)	No. of Thimbles
						Assy	Axial Point	F-Q(Z)	Assy	F-DH(N)	Axial point	F(Z)	Max	Loc		
Low Power	1	10/11/99	5	30	151	N05	28	2.086	E04	1.470	29	1.332	1.0081	NE	0.64	48
Int. Pwr (3)	2	10/12/99	22	43	171	B07	28	1.916	E04	1.429	27	1.250	1.0074	NE	-0.04	48
Int. Pwr (3)	3	10/13/99	56	75	190	B07	36	1.819	E04	1.400	27	1.195	1.0063	NE	-1.24	47
Hot Full Pwr	4	10/20/99	289	100	229	B07	36	1.741	E04	1.364	31	1.141	1.0045	NE	-0.27	48

NOTES: Hot spot locations are specified by giving assembly locations (E.G. H-8 is the center-of-core assembly) and core height (in the "Z" direction the core is divided into 61 axial points starting from the top of the core).

(1) F-Q(Z) includes a total uncertainty of 1.05 X 1.03.

(2) CORE TILT - defined as the average quadrant power tilt from CECOR.

(3) Int. Pwr – intermediate power flux map.

(4) Map 2 was used for power range detector calibrations.

Table 6.2

NORTH ANNA UNIT 2 - CYCLE 14 STARTUP PHYSICS TESTS  
 COMPARISON OF MEASURED POWER DISTRIBUTION PARAMETERS  
 WITH THEIR CORE OPERATING LIMITS

Map No.	Peak F-Q(Z) Hot Channel Factor*			F-Q(Z) Hot Channel Factor** (At Node of Minimum Margin)				F-DH(N) Hot Channel Factor		
	Meas.	Limit	Node	Meas.	Limit	Node	Margin (%)	Meas.	Limit	Margin (%)
1	2.086	4.347	28	2.080	4.325	26	51.9	1.470	1.803	18.5
2	1.916	4.347	28	1.909	4.325	26	55.9	1.429	1.743	18.0
3	1.819	2.937	36	1.808	2.900	26	37.7	1.400	1.604	12.7
4	1.741	2.193	36	1.741	2.193	36	20.6	1.364	1.491	8.5

\*The Core Operating Limit for the heat flux hot channel factor, F-Q(Z), is a function of core height and power level. The value for F-Q(Z) listed above is the maximum value of F-Q(Z) in the core. The COLR limit listed above is evaluated at the plane of maximum F-Q(Z).

\*\*The value for F-Q(Z) listed above is the value at the plane of minimum margin. The minimum margin values listed above are the minimum percent difference between the measured values of F-Q(Z) and the COLR limit for each map.

The measured F-Q(Z) hot channel factors include 8.15% total uncertainty.

Figure 6.1  
 NORTH ANNA UNIT 2 - CYCLE 14 STARTUP PHYSICS TESTS  
 ASSEMBLYWISE POWER DISTRIBUTION  
 30% POWER

R	P	N	M	L	K	J	H	G	F	E	D	C	B	A																																											
<table border="1" style="width: 100%;"> <tr> <td>PREDICTED</td> <td>0.231</td> <td>0.257</td> <td>0.231</td> <td colspan="2"></td> <td>PREDICTED</td> <td></td> </tr> <tr> <td>MEASURED</td> <td>0.232</td> <td>0.256</td> <td>0.234</td> <td colspan="2"></td> <td>MEASURED</td> <td></td> </tr> <tr> <td>PCT DIFFERENCE</td> <td>0.4</td> <td>-0.4</td> <td>1.2</td> <td colspan="2"></td> <td>PCT DIFFERENCE</td> <td></td> </tr> </table>												PREDICTED	0.231	0.257	0.231			PREDICTED		MEASURED	0.232	0.256	0.234			MEASURED		PCT DIFFERENCE	0.4	-0.4	1.2			PCT DIFFERENCE		1																					
PREDICTED	0.231	0.257	0.231			PREDICTED																																																			
MEASURED	0.232	0.256	0.234			MEASURED																																																			
PCT DIFFERENCE	0.4	-0.4	1.2			PCT DIFFERENCE																																																			
<table border="1" style="width: 100%;"> <tr> <td>0.309</td> <td>0.646</td> <td>1.047</td> <td>0.825</td> <td>1.043</td> <td>0.645</td> <td>0.307</td> <td colspan="2"></td> <td colspan="2"></td> <td></td> </tr> <tr> <td>0.308</td> <td>0.646</td> <td>1.053</td> <td>0.834</td> <td>1.061</td> <td>0.664</td> <td>0.313</td> <td colspan="2"></td> <td colspan="2"></td> <td></td> </tr> <tr> <td>-0.5</td> <td>0.0</td> <td>0.6</td> <td>1.2</td> <td>1.7</td> <td>2.9</td> <td>1.9</td> <td colspan="2"></td> <td colspan="2"></td> <td></td> </tr> </table>												0.309	0.646	1.047	0.825	1.043	0.645	0.307						0.308	0.646	1.053	0.834	1.061	0.664	0.313						-0.5	0.0	0.6	1.2	1.7	2.9	1.9						2									
0.309	0.646	1.047	0.825	1.043	0.645	0.307																																																			
0.308	0.646	1.053	0.834	1.061	0.664	0.313																																																			
-0.5	0.0	0.6	1.2	1.7	2.9	1.9																																																			
<table border="1" style="width: 100%;"> <tr> <td>0.351</td> <td>1.162</td> <td>1.310</td> <td>1.184</td> <td>1.264</td> <td>1.181</td> <td>1.307</td> <td>1.158</td> <td>0.350</td> <td colspan="2"></td> <td colspan="2"></td> </tr> <tr> <td>0.342</td> <td>1.154</td> <td>1.307</td> <td>1.189</td> <td>1.281</td> <td>1.198</td> <td>1.329</td> <td>1.175</td> <td>0.348</td> <td colspan="2"></td> <td colspan="2"></td> </tr> <tr> <td>-2.5</td> <td>-0.7</td> <td>-0.2</td> <td>0.4</td> <td>1.4</td> <td>1.4</td> <td>1.7</td> <td>1.4</td> <td>-0.7</td> <td colspan="2"></td> <td colspan="2"></td> </tr> </table>												0.351	1.162	1.310	1.184	1.264	1.181	1.307	1.158	0.350					0.342	1.154	1.307	1.189	1.281	1.198	1.329	1.175	0.348					-2.5	-0.7	-0.2	0.4	1.4	1.4	1.7	1.4	-0.7					3						
0.351	1.162	1.310	1.184	1.264	1.181	1.307	1.158	0.350																																																	
0.342	1.154	1.307	1.189	1.281	1.198	1.329	1.175	0.348																																																	
-2.5	-0.7	-0.2	0.4	1.4	1.4	1.7	1.4	-0.7																																																	
<table border="1" style="width: 100%;"> <tr> <td>0.349</td> <td>0.871</td> <td>1.360</td> <td>1.273</td> <td>1.242</td> <td>1.176</td> <td>1.240</td> <td>1.272</td> <td>1.359</td> <td>0.869</td> <td>0.348</td> <td colspan="2"></td> </tr> <tr> <td>0.354</td> <td>0.869</td> <td>1.349</td> <td>1.266</td> <td>1.239</td> <td>1.183</td> <td>1.252</td> <td>1.292</td> <td>1.380</td> <td>0.875</td> <td>0.349</td> <td colspan="2"></td> </tr> <tr> <td>1.3</td> <td>-0.3</td> <td>-0.8</td> <td>-0.5</td> <td>-0.2</td> <td>0.6</td> <td>0.9</td> <td>1.6</td> <td>1.5</td> <td>0.6</td> <td>0.4</td> <td colspan="2"></td> </tr> </table>												0.349	0.871	1.360	1.273	1.242	1.176	1.240	1.272	1.359	0.869	0.348			0.354	0.869	1.349	1.266	1.239	1.183	1.252	1.292	1.380	0.875	0.349			1.3	-0.3	-0.8	-0.5	-0.2	0.6	0.9	1.6	1.5	0.6	0.4			4						
0.349	0.871	1.360	1.273	1.242	1.176	1.240	1.272	1.359	0.869	0.348																																															
0.354	0.869	1.349	1.266	1.239	1.183	1.252	1.292	1.380	0.875	0.349																																															
1.3	-0.3	-0.8	-0.5	-0.2	0.6	0.9	1.6	1.5	0.6	0.4																																															
<table border="1" style="width: 100%;"> <tr> <td>0.303</td> <td>1.157</td> <td>1.360</td> <td>1.321</td> <td>1.266</td> <td>1.168</td> <td>1.199</td> <td>1.168</td> <td>1.265</td> <td>1.320</td> <td>1.357</td> <td>1.155</td> <td>0.303</td> </tr> <tr> <td>0.309</td> <td>1.188</td> <td>1.366</td> <td>1.318</td> <td>1.254</td> <td>1.154</td> <td>1.191</td> <td>1.170</td> <td>1.278</td> <td>1.349</td> <td>1.359</td> <td>1.160</td> <td>0.299</td> </tr> <tr> <td>2.0</td> <td>2.6</td> <td>0.4</td> <td>-0.2</td> <td>-0.9</td> <td>-1.2</td> <td>-0.7</td> <td>0.2</td> <td>1.1</td> <td>2.2</td> <td>0.1</td> <td>0.5</td> <td>-1.1</td> </tr> </table>												0.303	1.157	1.360	1.321	1.266	1.168	1.199	1.168	1.265	1.320	1.357	1.155	0.303	0.309	1.188	1.366	1.318	1.254	1.154	1.191	1.170	1.278	1.349	1.359	1.160	0.299	2.0	2.6	0.4	-0.2	-0.9	-1.2	-0.7	0.2	1.1	2.2	0.1	0.5	-1.1	5						
0.303	1.157	1.360	1.321	1.266	1.168	1.199	1.168	1.265	1.320	1.357	1.155	0.303																																													
0.309	1.188	1.366	1.318	1.254	1.154	1.191	1.170	1.278	1.349	1.359	1.160	0.299																																													
2.0	2.6	0.4	-0.2	-0.9	-1.2	-0.7	0.2	1.1	2.2	0.1	0.5	-1.1																																													
<table border="1" style="width: 100%;"> <tr> <td>0.642</td> <td>1.305</td> <td>1.272</td> <td>1.266</td> <td>1.059</td> <td>1.203</td> <td>1.144</td> <td>1.204</td> <td>1.059</td> <td>1.265</td> <td>1.271</td> <td>1.304</td> <td>0.642</td> </tr> <tr> <td>0.648</td> <td>1.318</td> <td>1.268</td> <td>1.234</td> <td>1.041</td> <td>1.179</td> <td>1.120</td> <td>1.195</td> <td>1.061</td> <td>1.275</td> <td>1.278</td> <td>1.319</td> <td>0.656</td> </tr> <tr> <td>1.1</td> <td>1.0</td> <td>-0.3</td> <td>-2.5</td> <td>-1.7</td> <td>-2.0</td> <td>-2.1</td> <td>-0.7</td> <td>0.2</td> <td>0.8</td> <td>0.5</td> <td>1.1</td> <td>2.3</td> </tr> </table>												0.642	1.305	1.272	1.266	1.059	1.203	1.144	1.204	1.059	1.265	1.271	1.304	0.642	0.648	1.318	1.268	1.234	1.041	1.179	1.120	1.195	1.061	1.275	1.278	1.319	0.656	1.1	1.0	-0.3	-2.5	-1.7	-2.0	-2.1	-0.7	0.2	0.8	0.5	1.1	2.3	6						
0.642	1.305	1.272	1.266	1.059	1.203	1.144	1.204	1.059	1.265	1.271	1.304	0.642																																													
0.648	1.318	1.268	1.234	1.041	1.179	1.120	1.195	1.061	1.275	1.278	1.319	0.656																																													
1.1	1.0	-0.3	-2.5	-1.7	-2.0	-2.1	-0.7	0.2	0.8	0.5	1.1	2.3																																													
<table border="1" style="width: 100%;"> <tr> <td>0.230</td> <td>1.041</td> <td>1.180</td> <td>1.240</td> <td>1.168</td> <td>1.204</td> <td>1.212</td> <td>1.219</td> <td>1.212</td> <td>1.203</td> <td>1.167</td> <td>1.239</td> <td>1.181</td> <td>1.043</td> <td>0.230</td> </tr> <tr> <td>0.231</td> <td>1.050</td> <td>1.190</td> <td>1.235</td> <td>1.148</td> <td>1.181</td> <td>1.180</td> <td>1.198</td> <td>1.202</td> <td>1.198</td> <td>1.168</td> <td>1.242</td> <td>1.202</td> <td>1.094</td> <td>0.240</td> </tr> <tr> <td>0.4</td> <td>0.9</td> <td>0.9</td> <td>-0.4</td> <td>-1.7</td> <td>-2.0</td> <td>-2.6</td> <td>-1.7</td> <td>-0.9</td> <td>-0.4</td> <td>0.1</td> <td>0.2</td> <td>1.8</td> <td>4.8</td> <td>4.3</td> </tr> </table>												0.230	1.041	1.180	1.240	1.168	1.204	1.212	1.219	1.212	1.203	1.167	1.239	1.181	1.043	0.230	0.231	1.050	1.190	1.235	1.148	1.181	1.180	1.198	1.202	1.198	1.168	1.242	1.202	1.094	0.240	0.4	0.9	0.9	-0.4	-1.7	-2.0	-2.6	-1.7	-0.9	-0.4	0.1	0.2	1.8	4.8	4.3	7
0.230	1.041	1.180	1.240	1.168	1.204	1.212	1.219	1.212	1.203	1.167	1.239	1.181	1.043	0.230																																											
0.231	1.050	1.190	1.235	1.148	1.181	1.180	1.198	1.202	1.198	1.168	1.242	1.202	1.094	0.240																																											
0.4	0.9	0.9	-0.4	-1.7	-2.0	-2.6	-1.7	-0.9	-0.4	0.1	0.2	1.8	4.8	4.3																																											
<table border="1" style="width: 100%;"> <tr> <td>0.257</td> <td>0.823</td> <td>1.262</td> <td>1.175</td> <td>1.197</td> <td>1.144</td> <td>1.218</td> <td>1.079</td> <td>1.218</td> <td>1.144</td> <td>1.197</td> <td>1.175</td> <td>1.262</td> <td>0.823</td> <td>0.257</td> </tr> <tr> <td>0.253</td> <td>0.830</td> <td>1.276</td> <td>1.172</td> <td>1.172</td> <td>1.125</td> <td>1.198</td> <td>1.065</td> <td>1.208</td> <td>1.133</td> <td>1.194</td> <td>1.180</td> <td>1.282</td> <td>0.848</td> <td>0.263</td> </tr> <tr> <td>-1.4</td> <td>0.9</td> <td>1.1</td> <td>-0.3</td> <td>-2.1</td> <td>-1.7</td> <td>-1.7</td> <td>-1.2</td> <td>-0.8</td> <td>-0.9</td> <td>-0.3</td> <td>0.4</td> <td>1.6</td> <td>3.1</td> <td>2.5</td> </tr> </table>												0.257	0.823	1.262	1.175	1.197	1.144	1.218	1.079	1.218	1.144	1.197	1.175	1.262	0.823	0.257	0.253	0.830	1.276	1.172	1.172	1.125	1.198	1.065	1.208	1.133	1.194	1.180	1.282	0.848	0.263	-1.4	0.9	1.1	-0.3	-2.1	-1.7	-1.7	-1.2	-0.8	-0.9	-0.3	0.4	1.6	3.1	2.5	8
0.257	0.823	1.262	1.175	1.197	1.144	1.218	1.079	1.218	1.144	1.197	1.175	1.262	0.823	0.257																																											
0.253	0.830	1.276	1.172	1.172	1.125	1.198	1.065	1.208	1.133	1.194	1.180	1.282	0.848	0.263																																											
-1.4	0.9	1.1	-0.3	-2.1	-1.7	-1.7	-1.2	-0.8	-0.9	-0.3	0.4	1.6	3.1	2.5																																											
<table border="1" style="width: 100%;"> <tr> <td>0.230</td> <td>1.043</td> <td>1.181</td> <td>1.239</td> <td>1.167</td> <td>1.202</td> <td>1.210</td> <td>1.214</td> <td>1.210</td> <td>1.203</td> <td>1.167</td> <td>1.239</td> <td>1.179</td> <td>1.040</td> <td>0.230</td> </tr> <tr> <td>0.231</td> <td>1.052</td> <td>1.190</td> <td>1.239</td> <td>1.156</td> <td>1.190</td> <td>1.196</td> <td>1.204</td> <td>1.208</td> <td>1.183</td> <td>1.160</td> <td>1.240</td> <td>1.190</td> <td>1.056</td> <td>0.227</td> </tr> <tr> <td>0.4</td> <td>0.8</td> <td>0.8</td> <td>0.0</td> <td>-0.9</td> <td>-1.0</td> <td>-1.1</td> <td>-0.8</td> <td>-0.1</td> <td>-1.7</td> <td>-0.6</td> <td>0.1</td> <td>0.9</td> <td>1.5</td> <td>-1.3</td> </tr> </table>												0.230	1.043	1.181	1.239	1.167	1.202	1.210	1.214	1.210	1.203	1.167	1.239	1.179	1.040	0.230	0.231	1.052	1.190	1.239	1.156	1.190	1.196	1.204	1.208	1.183	1.160	1.240	1.190	1.056	0.227	0.4	0.8	0.8	0.0	-0.9	-1.0	-1.1	-0.8	-0.1	-1.7	-0.6	0.1	0.9	1.5	-1.3	9
0.230	1.043	1.181	1.239	1.167	1.202	1.210	1.214	1.210	1.203	1.167	1.239	1.179	1.040	0.230																																											
0.231	1.052	1.190	1.239	1.156	1.190	1.196	1.204	1.208	1.183	1.160	1.240	1.190	1.056	0.227																																											
0.4	0.8	0.8	0.0	-0.9	-1.0	-1.1	-0.8	-0.1	-1.7	-0.6	0.1	0.9	1.5	-1.3																																											
<table border="1" style="width: 100%;"> <tr> <td>0.642</td> <td>1.304</td> <td>1.270</td> <td>1.264</td> <td>1.058</td> <td>1.202</td> <td>1.141</td> <td>1.201</td> <td>1.058</td> <td>1.265</td> <td>1.271</td> <td>1.305</td> <td>0.641</td> </tr> <tr> <td>0.648</td> <td>1.318</td> <td>1.277</td> <td>1.267</td> <td>1.055</td> <td>1.190</td> <td>1.131</td> <td>1.191</td> <td>1.047</td> <td>1.257</td> <td>1.269</td> <td>1.309</td> <td>0.651</td> </tr> <tr> <td>0.9</td> <td>1.1</td> <td>0.5</td> <td>0.2</td> <td>-0.2</td> <td>-1.0</td> <td>-0.9</td> <td>-0.8</td> <td>-1.1</td> <td>-0.6</td> <td>-0.2</td> <td>0.4</td> <td>1.5</td> </tr> </table>												0.642	1.304	1.270	1.264	1.058	1.202	1.141	1.201	1.058	1.265	1.271	1.305	0.641	0.648	1.318	1.277	1.267	1.055	1.190	1.131	1.191	1.047	1.257	1.269	1.309	0.651	0.9	1.1	0.5	0.2	-0.2	-1.0	-0.9	-0.8	-1.1	-0.6	-0.2	0.4	1.5	10						
0.642	1.304	1.270	1.264	1.058	1.202	1.141	1.201	1.058	1.265	1.271	1.305	0.641																																													
0.648	1.318	1.277	1.267	1.055	1.190	1.131	1.191	1.047	1.257	1.269	1.309	0.651																																													
0.9	1.1	0.5	0.2	-0.2	-1.0	-0.9	-0.8	-1.1	-0.6	-0.2	0.4	1.5																																													
<table border="1" style="width: 100%;"> <tr> <td>0.303</td> <td>1.155</td> <td>1.356</td> <td>1.319</td> <td>1.264</td> <td>1.166</td> <td>1.197</td> <td>1.167</td> <td>1.265</td> <td>1.320</td> <td>1.359</td> <td>1.157</td> <td>0.303</td> </tr> <tr> <td>0.305</td> <td>1.163</td> <td>1.367</td> <td>1.336</td> <td>1.268</td> <td>1.163</td> <td>1.183</td> <td>1.153</td> <td>1.242</td> <td>1.313</td> <td>1.354</td> <td>1.155</td> <td>0.304</td> </tr> <tr> <td>0.8</td> <td>0.8</td> <td>0.8</td> <td>1.3</td> <td>0.3</td> <td>-0.3</td> <td>-1.1</td> <td>-1.2</td> <td>-1.7</td> <td>-0.6</td> <td>-0.4</td> <td>-0.2</td> <td>0.4</td> </tr> </table>												0.303	1.155	1.356	1.319	1.264	1.166	1.197	1.167	1.265	1.320	1.359	1.157	0.303	0.305	1.163	1.367	1.336	1.268	1.163	1.183	1.153	1.242	1.313	1.354	1.155	0.304	0.8	0.8	0.8	1.3	0.3	-0.3	-1.1	-1.2	-1.7	-0.6	-0.4	-0.2	0.4	11						
0.303	1.155	1.356	1.319	1.264	1.166	1.197	1.167	1.265	1.320	1.359	1.157	0.303																																													
0.305	1.163	1.367	1.336	1.268	1.163	1.183	1.153	1.242	1.313	1.354	1.155	0.304																																													
0.8	0.8	0.8	1.3	0.3	-0.3	-1.1	-1.2	-1.7	-0.6	-0.4	-0.2	0.4																																													
<table border="1" style="width: 100%;"> <tr> <td>0.347</td> <td>0.869</td> <td>1.358</td> <td>1.271</td> <td>1.239</td> <td>1.175</td> <td>1.241</td> <td>1.272</td> <td>1.359</td> <td>0.871</td> <td>0.349</td> <td colspan="2"></td> </tr> <tr> <td>0.345</td> <td>0.874</td> <td>1.368</td> <td>1.277</td> <td>1.246</td> <td>1.169</td> <td>1.228</td> <td>1.251</td> <td>1.343</td> <td>0.864</td> <td>0.343</td> <td colspan="2"></td> </tr> <tr> <td>-0.9</td> <td>0.6</td> <td>0.7</td> <td>0.5</td> <td>0.5</td> <td>-0.5</td> <td>-1.0</td> <td>-1.6</td> <td>-1.2</td> <td>-0.7</td> <td>-1.7</td> <td colspan="2"></td> </tr> </table>												0.347	0.869	1.358	1.271	1.239	1.175	1.241	1.272	1.359	0.871	0.349			0.345	0.874	1.368	1.277	1.246	1.169	1.228	1.251	1.343	0.864	0.343			-0.9	0.6	0.7	0.5	0.5	-0.5	-1.0	-1.6	-1.2	-0.7	-1.7			12						
0.347	0.869	1.358	1.271	1.239	1.175	1.241	1.272	1.359	0.871	0.349																																															
0.345	0.874	1.368	1.277	1.246	1.169	1.228	1.251	1.343	0.864	0.343																																															
-0.9	0.6	0.7	0.5	0.5	-0.5	-1.0	-1.6	-1.2	-0.7	-1.7																																															
<table border="1" style="width: 100%;"> <tr> <td>0.350</td> <td>1.157</td> <td>1.306</td> <td>1.180</td> <td>1.263</td> <td>1.183</td> <td>1.309</td> <td>1.161</td> <td>0.351</td> <td colspan="2"></td> <td colspan="2"></td> </tr> <tr> <td>0.352</td> <td>1.164</td> <td>1.311</td> <td>1.182</td> <td>1.256</td> <td>1.177</td> <td>1.276</td> <td>1.141</td> <td>0.346</td> <td colspan="2"></td> <td colspan="2"></td> </tr> <tr> <td>0.5</td> <td>0.6</td> <td>0.4</td> <td>0.2</td> <td>-0.5</td> <td>-0.5</td> <td>-2.5</td> <td>-1.7</td> <td>-1.4</td> <td colspan="2"></td> <td colspan="2"></td> </tr> </table>												0.350	1.157	1.306	1.180	1.263	1.183	1.309	1.161	0.351					0.352	1.164	1.311	1.182	1.256	1.177	1.276	1.141	0.346					0.5	0.6	0.4	0.2	-0.5	-0.5	-2.5	-1.7	-1.4					13						
0.350	1.157	1.306	1.180	1.263	1.183	1.309	1.161	0.351																																																	
0.352	1.164	1.311	1.182	1.256	1.177	1.276	1.141	0.346																																																	
0.5	0.6	0.4	0.2	-0.5	-0.5	-2.5	-1.7	-1.4																																																	
<table border="1" style="width: 100%;"> <tr> <td>0.307</td> <td>0.645</td> <td>1.042</td> <td>0.824</td> <td>1.046</td> <td>0.646</td> <td>0.309</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> </tr> <tr> <td>0.308</td> <td>0.647</td> <td>1.045</td> <td>0.831</td> <td>1.074</td> <td>0.643</td> <td>0.305</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> </tr> <tr> <td>0.4</td> <td>0.3</td> <td>0.2</td> <td>0.8</td> <td>2.7</td> <td>-0.4</td> <td>-1.4</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> </tr> </table>												0.307	0.645	1.042	0.824	1.046	0.646	0.309							0.308	0.647	1.045	0.831	1.074	0.643	0.305							0.4	0.3	0.2	0.8	2.7	-0.4	-1.4							14						
0.307	0.645	1.042	0.824	1.046	0.646	0.309																																																			
0.308	0.647	1.045	0.831	1.074	0.643	0.305																																																			
0.4	0.3	0.2	0.8	2.7	-0.4	-1.4																																																			
<table border="1" style="width: 100%;"> <tr> <td>STANDARD DEVIATION = 0.797</td> <td>0.231</td> <td>0.257</td> <td>0.231</td> <td colspan="2"></td> <td>AVERAGE PCT DIFFERENCE = 1.0</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> </tr> <tr> <td></td> <td>0.226</td> <td>0.258</td> <td>0.236</td> <td colspan="2"></td> <td></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> </tr> <tr> <td></td> <td>-2.0</td> <td>0.5</td> <td>2.2</td> <td colspan="2"></td> <td></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> </tr> </table>												STANDARD DEVIATION = 0.797	0.231	0.257	0.231			AVERAGE PCT DIFFERENCE = 1.0								0.226	0.258	0.236											-2.0	0.5	2.2										15						
STANDARD DEVIATION = 0.797	0.231	0.257	0.231			AVERAGE PCT DIFFERENCE = 1.0																																																			
	0.226	0.258	0.236																																																						
	-2.0	0.5	2.2																																																						

Summary

Map No: N2-14-01  
 Control Rod Position:  
 D Bank at 151 Steps

Date: 10/11/99  
 F-Q(Z) = 2.086  
 F-DH(N) = 1.470  
 F(Z) = 1.332  
 Burnup = 4.8 MWD/MTU

Power: 30.01%  
 QPTR: 

0.9964	1.0081
1.0000	0.9955

  
 A.O. = 0.639





**Figure 6.3**  
**NORTH ANNA UNIT 2 - CYCLE 14 STARTUP PHYSICS TESTS**  
**ASSEMBLYWISE POWER DISTRIBUTION**  
**100% POWER**

R	P	N	M	L	K	J	H	G	F	E	D	C	B	A																																													
<table border="1"> <tr> <td>PREDICTED</td> <td>0.265</td> <td>0.308</td> <td>0.265</td> <td colspan="10"></td> <td>PREDICTED</td> </tr> <tr> <td>MEASURED</td> <td>0.264</td> <td>0.306</td> <td>0.266</td> <td colspan="10"></td> <td>MEASURED</td> </tr> <tr> <td>PCT DIFFERENCE</td> <td>-0.1</td> <td>-0.6</td> <td>0.2</td> <td colspan="10"></td> <td>PCT DIFFERENCE</td> </tr> </table>														PREDICTED	0.265	0.308	0.265											PREDICTED	MEASURED	0.264	0.306	0.266											MEASURED	PCT DIFFERENCE	-0.1	-0.6	0.2											PCT DIFFERENCE	1
PREDICTED	0.265	0.308	0.265											PREDICTED																																													
MEASURED	0.264	0.306	0.266											MEASURED																																													
PCT DIFFERENCE	-0.1	-0.6	0.2											PCT DIFFERENCE																																													
<table border="1"> <tr> <td>0.316</td> <td>0.658</td> <td>1.085</td> <td>0.964</td> <td>1.082</td> <td>0.658</td> <td>0.314</td> <td colspan="8"></td> </tr> <tr> <td>0.313</td> <td>0.656</td> <td>1.085</td> <td>0.964</td> <td>1.087</td> <td>0.667</td> <td>0.317</td> <td colspan="8"></td> </tr> <tr> <td>-0.9</td> <td>-0.3</td> <td>0.0</td> <td>0.0</td> <td>0.4</td> <td>1.3</td> <td>0.8</td> <td colspan="8"></td> </tr> </table>														0.316	0.658	1.085	0.964	1.082	0.658	0.314									0.313	0.656	1.085	0.964	1.087	0.667	0.317									-0.9	-0.3	0.0	0.0	0.4	1.3	0.8									2
0.316	0.658	1.085	0.964	1.082	0.658	0.314																																																					
0.313	0.656	1.085	0.964	1.087	0.667	0.317																																																					
-0.9	-0.3	0.0	0.0	0.4	1.3	0.8																																																					
<table border="1"> <tr> <td>0.353</td> <td>1.099</td> <td>1.247</td> <td>1.173</td> <td>1.268</td> <td>1.171</td> <td>1.245</td> <td>1.097</td> <td>0.353</td> <td colspan="6"></td> </tr> <tr> <td>0.346</td> <td>1.087</td> <td>1.240</td> <td>1.175</td> <td>1.265</td> <td>1.174</td> <td>1.253</td> <td>1.103</td> <td>0.349</td> <td colspan="6"></td> </tr> <tr> <td>-1.9</td> <td>-1.2</td> <td>-0.5</td> <td>0.2</td> <td>-0.3</td> <td>0.2</td> <td>0.6</td> <td>0.6</td> <td>-1.1</td> <td colspan="6"></td> </tr> </table>														0.353	1.099	1.247	1.173	1.268	1.171	1.245	1.097	0.353							0.346	1.087	1.240	1.175	1.265	1.174	1.253	1.103	0.349							-1.9	-1.2	-0.5	0.2	-0.3	0.2	0.6	0.6	-1.1							3
0.353	1.099	1.247	1.173	1.268	1.171	1.245	1.097	0.353																																																			
0.346	1.087	1.240	1.175	1.265	1.174	1.253	1.103	0.349																																																			
-1.9	-1.2	-0.5	0.2	-0.3	0.2	0.6	0.6	-1.1																																																			
<table border="1"> <tr> <td>0.351</td> <td>0.843</td> <td>1.275</td> <td>1.221</td> <td>1.209</td> <td>1.162</td> <td>1.208</td> <td>1.220</td> <td>1.275</td> <td>0.842</td> <td>0.350</td> <td colspan="4"></td> </tr> <tr> <td>0.353</td> <td>0.836</td> <td>1.253</td> <td>1.211</td> <td>1.205</td> <td>1.162</td> <td>1.211</td> <td>1.227</td> <td>1.285</td> <td>0.841</td> <td>0.350</td> <td colspan="4"></td> </tr> <tr> <td>0.6</td> <td>-0.8</td> <td>-1.7</td> <td>-0.8</td> <td>-0.3</td> <td>0.0</td> <td>0.2</td> <td>0.6</td> <td>0.8</td> <td>-0.1</td> <td>-0.1</td> <td colspan="4"></td> </tr> </table>														0.351	0.843	1.275	1.221	1.209	1.162	1.208	1.220	1.275	0.842	0.350					0.353	0.836	1.253	1.211	1.205	1.162	1.211	1.227	1.285	0.841	0.350					0.6	-0.8	-1.7	-0.8	-0.3	0.0	0.2	0.6	0.8	-0.1	-0.1					4
0.351	0.843	1.275	1.221	1.209	1.162	1.208	1.220	1.275	0.842	0.350																																																	
0.353	0.836	1.253	1.211	1.205	1.162	1.211	1.227	1.285	0.841	0.350																																																	
0.6	-0.8	-1.7	-0.8	-0.3	0.0	0.2	0.6	0.8	-0.1	-0.1																																																	
<table border="1"> <tr> <td>0.311</td> <td>1.096</td> <td>1.275</td> <td>1.273</td> <td>1.261</td> <td>1.173</td> <td>1.191</td> <td>1.173</td> <td>1.260</td> <td>1.273</td> <td>1.174</td> <td>1.094</td> <td>0.310</td> <td colspan="2"></td> </tr> <tr> <td>0.314</td> <td>1.116</td> <td>1.274</td> <td>1.273</td> <td>1.251</td> <td>1.168</td> <td>1.188</td> <td>1.176</td> <td>1.271</td> <td>1.297</td> <td>1.264</td> <td>1.095</td> <td>0.313</td> <td colspan="2"></td> </tr> <tr> <td>1.2</td> <td>1.8</td> <td>-0.1</td> <td>-0.5</td> <td>-0.8</td> <td>-0.4</td> <td>-0.2</td> <td>0.3</td> <td>0.8</td> <td>1.9</td> <td>-0.8</td> <td>0.0</td> <td>0.8</td> <td colspan="2"></td> </tr> </table>														0.311	1.096	1.275	1.273	1.261	1.173	1.191	1.173	1.260	1.273	1.174	1.094	0.310			0.314	1.116	1.274	1.273	1.251	1.168	1.188	1.176	1.271	1.297	1.264	1.095	0.313			1.2	1.8	-0.1	-0.5	-0.8	-0.4	-0.2	0.3	0.8	1.9	-0.8	0.0	0.8			5
0.311	1.096	1.275	1.273	1.261	1.173	1.191	1.173	1.260	1.273	1.174	1.094	0.310																																															
0.314	1.116	1.274	1.273	1.251	1.168	1.188	1.176	1.271	1.297	1.264	1.095	0.313																																															
1.2	1.8	-0.1	-0.5	-0.8	-0.4	-0.2	0.3	0.8	1.9	-0.8	0.0	0.8																																															
<table border="1"> <tr> <td>0.655</td> <td>1.244</td> <td>1.220</td> <td>1.261</td> <td>1.207</td> <td>1.238</td> <td>1.165</td> <td>1.239</td> <td>1.206</td> <td>1.261</td> <td>1.220</td> <td>1.244</td> <td>0.655</td> <td colspan="2"></td> </tr> <tr> <td>0.656</td> <td>1.246</td> <td>1.211</td> <td>1.229</td> <td>1.192</td> <td>1.230</td> <td>1.159</td> <td>1.241</td> <td>1.213</td> <td>1.270</td> <td>1.222</td> <td>1.250</td> <td>0.665</td> <td colspan="2"></td> </tr> <tr> <td>0.2</td> <td>0.2</td> <td>-0.8</td> <td>-2.5</td> <td>-1.2</td> <td>-0.7</td> <td>-0.5</td> <td>0.1</td> <td>0.5</td> <td>0.7</td> <td>0.2</td> <td>0.5</td> <td>1.5</td> <td colspan="2"></td> </tr> </table>														0.655	1.244	1.220	1.261	1.207	1.238	1.165	1.239	1.206	1.261	1.220	1.244	0.655			0.656	1.246	1.211	1.229	1.192	1.230	1.159	1.241	1.213	1.270	1.222	1.250	0.665			0.2	0.2	-0.8	-2.5	-1.2	-0.7	-0.5	0.1	0.5	0.7	0.2	0.5	1.5			6
0.655	1.244	1.220	1.261	1.207	1.238	1.165	1.239	1.206	1.261	1.220	1.244	0.655																																															
0.656	1.246	1.211	1.229	1.192	1.230	1.159	1.241	1.213	1.270	1.222	1.250	0.665																																															
0.2	0.2	-0.8	-2.5	-1.2	-0.7	-0.5	0.1	0.5	0.7	0.2	0.5	1.5																																															
<table border="1"> <tr> <td>0.265</td> <td>1.080</td> <td>1.170</td> <td>1.208</td> <td>1.173</td> <td>1.240</td> <td>1.243</td> <td>1.242</td> <td>1.244</td> <td>1.239</td> <td>1.173</td> <td>1.208</td> <td>1.171</td> <td>1.083</td> <td>0.264</td> </tr> <tr> <td>0.264</td> <td>1.079</td> <td>1.167</td> <td>1.198</td> <td>1.157</td> <td>1.229</td> <td>1.239</td> <td>1.241</td> <td>1.247</td> <td>1.244</td> <td>1.178</td> <td>1.209</td> <td>1.181</td> <td>1.115</td> <td>0.270</td> </tr> <tr> <td>-0.5</td> <td>-0.2</td> <td>-0.2</td> <td>-0.8</td> <td>-1.4</td> <td>-0.9</td> <td>-0.3</td> <td>-0.1</td> <td>0.3</td> <td>0.4</td> <td>0.4</td> <td>0.1</td> <td>0.8</td> <td>2.9</td> <td>2.3</td> </tr> </table>														0.265	1.080	1.170	1.208	1.173	1.240	1.243	1.242	1.244	1.239	1.173	1.208	1.171	1.083	0.264	0.264	1.079	1.167	1.198	1.157	1.229	1.239	1.241	1.247	1.244	1.178	1.209	1.181	1.115	0.270	-0.5	-0.2	-0.2	-0.8	-1.4	-0.9	-0.3	-0.1	0.3	0.4	0.4	0.1	0.8	2.9	2.3	7
0.265	1.080	1.170	1.208	1.173	1.240	1.243	1.242	1.244	1.239	1.173	1.208	1.171	1.083	0.264																																													
0.264	1.079	1.167	1.198	1.157	1.229	1.239	1.241	1.247	1.244	1.178	1.209	1.181	1.115	0.270																																													
-0.5	-0.2	-0.2	-0.8	-1.4	-0.9	-0.3	-0.1	0.3	0.4	0.4	0.1	0.8	2.9	2.3																																													
<table border="1"> <tr> <td>0.308</td> <td>0.963</td> <td>1.267</td> <td>1.162</td> <td>1.190</td> <td>1.166</td> <td>1.242</td> <td>1.107</td> <td>1.242</td> <td>1.166</td> <td>1.190</td> <td>1.162</td> <td>1.267</td> <td>0.963</td> <td>0.308</td> </tr> <tr> <td>0.304</td> <td>0.960</td> <td>1.265</td> <td>1.155</td> <td>1.174</td> <td>1.159</td> <td>1.240</td> <td>1.109</td> <td>1.250</td> <td>1.171</td> <td>1.192</td> <td>1.163</td> <td>1.266</td> <td>0.971</td> <td>0.309</td> </tr> <tr> <td>-1.5</td> <td>-0.3</td> <td>-0.2</td> <td>-0.6</td> <td>-1.3</td> <td>-0.6</td> <td>-0.1</td> <td>0.2</td> <td>0.6</td> <td>0.4</td> <td>0.2</td> <td>0.1</td> <td>-0.1</td> <td>0.8</td> <td>0.4</td> </tr> </table>														0.308	0.963	1.267	1.162	1.190	1.166	1.242	1.107	1.242	1.166	1.190	1.162	1.267	0.963	0.308	0.304	0.960	1.265	1.155	1.174	1.159	1.240	1.109	1.250	1.171	1.192	1.163	1.266	0.971	0.309	-1.5	-0.3	-0.2	-0.6	-1.3	-0.6	-0.1	0.2	0.6	0.4	0.2	0.1	-0.1	0.8	0.4	8
0.308	0.963	1.267	1.162	1.190	1.166	1.242	1.107	1.242	1.166	1.190	1.162	1.267	0.963	0.308																																													
0.304	0.960	1.265	1.155	1.174	1.159	1.240	1.109	1.250	1.171	1.192	1.163	1.266	0.971	0.309																																													
-1.5	-0.3	-0.2	-0.6	-1.3	-0.6	-0.1	0.2	0.6	0.4	0.2	0.1	-0.1	0.8	0.4																																													
<table border="1"> <tr> <td>0.264</td> <td>1.083</td> <td>1.171</td> <td>1.208</td> <td>1.173</td> <td>1.238</td> <td>1.242</td> <td>1.239</td> <td>1.242</td> <td>1.239</td> <td>1.173</td> <td>1.208</td> <td>1.170</td> <td>1.080</td> <td>0.265</td> </tr> <tr> <td>0.263</td> <td>1.079</td> <td>1.167</td> <td>1.206</td> <td>1.177</td> <td>1.239</td> <td>1.243</td> <td>1.245</td> <td>1.261</td> <td>1.231</td> <td>1.172</td> <td>1.209</td> <td>1.173</td> <td>1.087</td> <td>0.258</td> </tr> <tr> <td>-0.6</td> <td>-0.4</td> <td>-0.3</td> <td>-0.2</td> <td>0.3</td> <td>0.0</td> <td>0.1</td> <td>0.5</td> <td>1.5</td> <td>-0.7</td> <td>-0.1</td> <td>0.1</td> <td>0.3</td> <td>0.6</td> <td>-2.5</td> </tr> </table>														0.264	1.083	1.171	1.208	1.173	1.238	1.242	1.239	1.242	1.239	1.173	1.208	1.170	1.080	0.265	0.263	1.079	1.167	1.206	1.177	1.239	1.243	1.245	1.261	1.231	1.172	1.209	1.173	1.087	0.258	-0.6	-0.4	-0.3	-0.2	0.3	0.0	0.1	0.5	1.5	-0.7	-0.1	0.1	0.3	0.6	-2.5	9
0.264	1.083	1.171	1.208	1.173	1.238	1.242	1.239	1.242	1.239	1.173	1.208	1.170	1.080	0.265																																													
0.263	1.079	1.167	1.206	1.177	1.239	1.243	1.245	1.261	1.231	1.172	1.209	1.173	1.087	0.258																																													
-0.6	-0.4	-0.3	-0.2	0.3	0.0	0.1	0.5	1.5	-0.7	-0.1	0.1	0.3	0.6	-2.5																																													
<table border="1"> <tr> <td>0.655</td> <td>1.243</td> <td>1.220</td> <td>1.260</td> <td>1.206</td> <td>1.238</td> <td>1.164</td> <td>1.237</td> <td>1.206</td> <td>1.261</td> <td>1.220</td> <td>1.244</td> <td>0.655</td> <td colspan="2"></td> </tr> <tr> <td>0.652</td> <td>1.235</td> <td>1.220</td> <td>1.266</td> <td>1.209</td> <td>1.237</td> <td>1.165</td> <td>1.239</td> <td>1.201</td> <td>1.260</td> <td>1.221</td> <td>1.251</td> <td>0.668</td> <td colspan="2"></td> </tr> <tr> <td>-0.5</td> <td>-0.6</td> <td>0.1</td> <td>0.5</td> <td>0.3</td> <td>-0.1</td> <td>0.1</td> <td>0.2</td> <td>-0.4</td> <td>-0.1</td> <td>0.1</td> <td>0.6</td> <td>2.0</td> <td colspan="2"></td> </tr> </table>														0.655	1.243	1.220	1.260	1.206	1.238	1.164	1.237	1.206	1.261	1.220	1.244	0.655			0.652	1.235	1.220	1.266	1.209	1.237	1.165	1.239	1.201	1.260	1.221	1.251	0.668			-0.5	-0.6	0.1	0.5	0.3	-0.1	0.1	0.2	-0.4	-0.1	0.1	0.6	2.0			10
0.655	1.243	1.220	1.260	1.206	1.238	1.164	1.237	1.206	1.261	1.220	1.244	0.655																																															
0.652	1.235	1.220	1.266	1.209	1.237	1.165	1.239	1.201	1.260	1.221	1.251	0.668																																															
-0.5	-0.6	0.1	0.5	0.3	-0.1	0.1	0.2	-0.4	-0.1	0.1	0.6	2.0																																															
<table border="1"> <tr> <td>0.310</td> <td>1.094</td> <td>1.273</td> <td>1.272</td> <td>1.260</td> <td>1.173</td> <td>1.190</td> <td>1.173</td> <td>1.260</td> <td>1.273</td> <td>1.275</td> <td>1.096</td> <td>0.311</td> <td colspan="2"></td> </tr> <tr> <td>0.310</td> <td>1.095</td> <td>1.280</td> <td>1.289</td> <td>1.267</td> <td>1.174</td> <td>1.185</td> <td>1.167</td> <td>1.244</td> <td>1.277</td> <td>1.282</td> <td>1.102</td> <td>0.314</td> <td colspan="2"></td> </tr> <tr> <td>-0.2</td> <td>0.1</td> <td>0.5</td> <td>1.3</td> <td>0.5</td> <td>0.1</td> <td>-0.4</td> <td>-0.5</td> <td>-1.3</td> <td>0.3</td> <td>0.6</td> <td>0.6</td> <td>1.1</td> <td colspan="2"></td> </tr> </table>														0.310	1.094	1.273	1.272	1.260	1.173	1.190	1.173	1.260	1.273	1.275	1.096	0.311			0.310	1.095	1.280	1.289	1.267	1.174	1.185	1.167	1.244	1.277	1.282	1.102	0.314			-0.2	0.1	0.5	1.3	0.5	0.1	-0.4	-0.5	-1.3	0.3	0.6	0.6	1.1			11
0.310	1.094	1.273	1.272	1.260	1.173	1.190	1.173	1.260	1.273	1.275	1.096	0.311																																															
0.310	1.095	1.280	1.289	1.267	1.174	1.185	1.167	1.244	1.277	1.282	1.102	0.314																																															
-0.2	0.1	0.5	1.3	0.5	0.1	-0.4	-0.5	-1.3	0.3	0.6	0.6	1.1																																															
<table border="1"> <tr> <td>0.350</td> <td>0.842</td> <td>1.274</td> <td>1.220</td> <td>1.208</td> <td>1.162</td> <td>1.208</td> <td>1.221</td> <td>1.275</td> <td>0.843</td> <td>0.351</td> <td colspan="4"></td> </tr> <tr> <td>0.353</td> <td>0.847</td> <td>1.284</td> <td>1.226</td> <td>1.212</td> <td>1.156</td> <td>1.200</td> <td>1.209</td> <td>1.274</td> <td>0.857</td> <td>0.351</td> <td colspan="4"></td> </tr> <tr> <td>0.7</td> <td>0.7</td> <td>0.8</td> <td>0.5</td> <td>0.3</td> <td>-0.5</td> <td>-0.7</td> <td>-1.0</td> <td>-0.1</td> <td>1.7</td> <td>-0.1</td> <td colspan="4"></td> </tr> </table>														0.350	0.842	1.274	1.220	1.208	1.162	1.208	1.221	1.275	0.843	0.351					0.353	0.847	1.284	1.226	1.212	1.156	1.200	1.209	1.274	0.857	0.351					0.7	0.7	0.8	0.5	0.3	-0.5	-0.7	-1.0	-0.1	1.7	-0.1					12
0.350	0.842	1.274	1.220	1.208	1.162	1.208	1.221	1.275	0.843	0.351																																																	
0.353	0.847	1.284	1.226	1.212	1.156	1.200	1.209	1.274	0.857	0.351																																																	
0.7	0.7	0.8	0.5	0.3	-0.5	-0.7	-1.0	-0.1	1.7	-0.1																																																	
<table border="1"> <tr> <td>0.352</td> <td>1.097</td> <td>1.245</td> <td>1.171</td> <td>1.268</td> <td>1.173</td> <td>1.247</td> <td>1.099</td> <td>0.353</td> <td colspan="6"></td> </tr> <tr> <td>0.354</td> <td>1.102</td> <td>1.248</td> <td>1.167</td> <td>1.251</td> <td>1.166</td> <td>1.223</td> <td>1.091</td> <td>0.354</td> <td colspan="6"></td> </tr> <tr> <td>0.5</td> <td>0.5</td> <td>0.2</td> <td>-0.3</td> <td>-1.3</td> <td>-0.6</td> <td>-1.9</td> <td>-0.8</td> <td>0.2</td> <td colspan="6"></td> </tr> </table>														0.352	1.097	1.245	1.171	1.268	1.173	1.247	1.099	0.353							0.354	1.102	1.248	1.167	1.251	1.166	1.223	1.091	0.354							0.5	0.5	0.2	-0.3	-1.3	-0.6	-1.9	-0.8	0.2							13
0.352	1.097	1.245	1.171	1.268	1.173	1.247	1.099	0.353																																																			
0.354	1.102	1.248	1.167	1.251	1.166	1.223	1.091	0.354																																																			
0.5	0.5	0.2	-0.3	-1.3	-0.6	-1.9	-0.8	0.2																																																			
<table border="1"> <tr> <td>0.314</td> <td>0.658</td> <td>1.082</td> <td>0.964</td> <td>1.085</td> <td>0.658</td> <td>0.316</td> <td colspan="8"></td> </tr> <tr> <td>0.315</td> <td>0.658</td> <td>1.079</td> <td>0.964</td> <td>1.104</td> <td>0.657</td> <td>0.314</td> <td colspan="8"></td> </tr> <tr> <td>0.3</td> <td>0.0</td> <td>-0.3</td> <td>0.0</td> <td>1.8</td> <td>-0.2</td> <td>-0.6</td> <td colspan="8"></td> </tr> </table>														0.314	0.658	1.082	0.964	1.085	0.658	0.316									0.315	0.658	1.079	0.964	1.104	0.657	0.314									0.3	0.0	-0.3	0.0	1.8	-0.2	-0.6									14
0.314	0.658	1.082	0.964	1.085	0.658	0.316																																																					
0.315	0.658	1.079	0.964	1.104	0.657	0.314																																																					
0.3	0.0	-0.3	0.0	1.8	-0.2	-0.6																																																					
<table border="1"> <tr> <td>STANDARD DEVIATION = 0.586</td> <td>0.265</td> <td>0.308</td> <td>0.265</td> <td colspan="10"></td> <td>AVERAGE PCT DIFFERENCE = 0.6</td> </tr> <tr> <td></td> <td>0.258</td> <td>0.307</td> <td>0.268</td> <td colspan="10"></td> <td></td> </tr> <tr> <td></td> <td>-2.6</td> <td>-0.3</td> <td>1.3</td> <td colspan="10"></td> <td></td> </tr> </table>														STANDARD DEVIATION = 0.586	0.265	0.308	0.265											AVERAGE PCT DIFFERENCE = 0.6		0.258	0.307	0.268													-2.6	-0.3	1.3												15
STANDARD DEVIATION = 0.586	0.265	0.308	0.265											AVERAGE PCT DIFFERENCE = 0.6																																													
	0.258	0.307	0.268																																																								
	-2.6	-0.3	1.3																																																								

Summary

Map No: N2-14-04  
Control Rod Position:  
D Bank at 229 Steps

Date: 10/20/99  
F-Q(Z) = 1.741  
F-DH(N) = 1.364  
F(Z) = 1.141  
Burnup = 289 MWD/MTU

Power: 99.88%  
QPTR: 

0.9952	1.0045
1.0001	1.0002

A.O. = -0.265

## SECTION 7

### REFERENCES

1. M. A. Hofmann. "North Anna Unit 2. Cycle 14 Design Report". Technical Report NE-1212. Revision 0. Virginia Power. September, 1999.
2. T. K. Ross. W. C. Beck. "Control Rod Reactivity Worth Determination By The Rod Swap Technique," VEP-FRD-36A, December, 1980.
3. T. W. Schleicher, "The Virginia Power CECOR Code Package", Technical Report NE-831, Revision 4, Virginia Power. August. 1998.
4. North Anna Unit 2 Technical Specifications. Sections 1.19, 3.1.3.4, 3.2.2, 3.2.3, 3.1.1.4, 4.1.1.1.2, and 4.2.2.2 and Core Operating Limits Report (COLR) for North Anna 1. Cycle 14 Pattern XY. Revision 0 (September, 1998) Sections 2.1.1, 2.5.1, and 2.6.
5. Letter from W. L. Stewart (Virginia Power) to the U.S.N.R.C. "Surry Power Station Units 1 and 2, North Anna Power Station Units 1 and 2: Modification of Startup Physics Test Program - Inspector Followup Item 280, 281/88-29-01", Serial No. 89-541. December 8, 1989.
6. C. D. Clemens. "North Anna 2. Cycle 14 TOTE Calculations". PM-0814. Revision 0. October, 1999.
7. R. A. Hall. "North Anna 2. Cycle 14 Flux Map Analysis", PM-0816. Revision 0, October, 1999.
8. P. D. Banning. "North Anna 2. Cycle 14 Flux Map Analysis". PM-0816. Revision 0. Add. B. October, 1999.
9. R. A. Wright. "North Anna 2. Cycle 14 Flux Map Analysis", PM-0816. Revision 0. Add. C. October, 1999.
10. D. M. Knee. "Reload Safety Evaluation. North Anna 2 Cycle 14 Pattern SU", Technical Report NE-1210. Revision 0. September, 1999.
11. Engineering Transmittal NAF 99-0102, Revision 0, from W. M. Oppenheimer to D. A. Sommers. "Approved Core Operating Limits Report, North Anna 2 Cycle 14", October 7, 1999.

APPENDIX

STARTUP PHYSICS TEST RESULTS  
AND EVALUATION SHEETS

## NORTH ANNA POWER STATION UNIT 2 CYCLE 14 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Zero Power Testing Range Determination Proc No / Section: 2-PT-94.0	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0
	SDA: 229 SDB: 229 CA: 229 CB: 229 CC: * CD: *	Other (specify): Below Nuclear Heating
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547.6 Power Level (% F.P.): 0
	SDA: 229 SDB: 229 CA: 229 CB: 229 CC: 229 CD: 93	Other (specify): Below Nuclear Heating
IV Test Results	Date/Time Test Performed: 10/9/99 16:20	
	Reactivity Computer Initial Flux Background Reading	$1.2 \times 10^{-9}$ amps
	Flux Reading At Point Of Nuclear Heating	$5.0 \times 10^{-7}$ amps
	Zero Power Testing Range	$1 \times 10^{-8}$ to $10 \times 10^{-8}$ amps
	Reference	Not Applicable
V Acceptance Criteria	FSAR/Tech Spec	Not Applicable
	Reference	Not Applicable
VI Comments	Design Tolerance is met** : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met** : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
* At The Just Critical Position ** Design Tolerance and Acceptance Criteria are met if ZPTR is below the Point of Nuclear Heating and above background.		

Prepared By: Thomas S. Paul

Reviewed By: Phil Titt

## NORTH ANNA POWER STATION UNIT 2 CYCLE 14 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET


I Reference	Test Description: Reactivity Computer Checkout Proc No / Section: 2-PT-94.0	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0
	SDA: 229 SDB: 229 CA: 229 CB: 229 CC: * CD: *	Other (specify): Below Nuclear Heating
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): <b>547.6</b> Power Level (% F.P.): 0
	SDA: 229 SDB: 229 CA: 229 CB: 229 CC: <b>229</b> CD: <b>68</b>	Other (specify): Below Nuclear Heating
IV Test Results	Date/Time Test Performed: <b>10/9/99 17:00</b>	
	Measured Parameter (Description)	$\rho_c$ = Measured Reactivity using $\rho$ -computer $\rho_i$ = Predicted Reactivity
	Measured Value	$\rho_c$ = <b>-44.0 pcm , +50.5 pcm</b> $\rho_i$ = <b>-45.3 pcm , +51.0 pcm</b> %D = <b>-2.9% , -1.0%</b>
	Design Value	%D = $\{(\rho_c - \rho_i) / \rho_i\} \times 100\% \leq 4.0\%$
	Reference	WCAP 7905, Rev. 1, Table 3.6
V Acceptance Criteria	FSAR/Tech Spec	Not Applicable
	Reference	Not Applicable
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	* At The Just Critical Position The allowable range will be set based on the above results.  Allowable Range = <b>-44.0 pcm to +50.0 pcm</b>	


Prepared By: Thomas S. Pugh

Reviewed By: [Signature]

## NORTH ANNA POWER STATION UNIT 2 CYCLE 14 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Critical Boron Concentration - ARO Proc No / Section: 2-PT-94.0	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature ( $^{\circ}$ F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 229 SDB: 229 CA: 229 CB: 229 CC: 229 CD: 229	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature ( $^{\circ}$ F): Power Level (% F.P.): 0 549 0 Other (specify): Below Nuclear Heating
	SDA: 229 SDB: 229 CA: 229 CB: 229 CC: 229 CD: 229	
IV Test Results	Date/Time Test Performed: 10/9/98 17:25	
	Measured Parameter (Description)	$(C_B)^M_{ARO}$ ; Critical Boron Concentration - ARO
	Measured Value (Design Conditions)	$(C_B)^M_{ARO} = 2141$ ppm
	Design Value (Design Conditions)	$C_B = 2118 \pm 50$ ppm
	Reference	Technical Report NE-1212, Rev. 0
V Acceptance Criteria	FSAR/Tech Spec	$ \alpha C_B \times C_B^D  \leq 1000$ pcm
	Reference	Technical Specification 4.1.1.1.2
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	$\alpha C_B = -6.51$ pcm/ppm $C_B^D =  (C_B)^M_{ARO} - C_B $ ; $C_B$ is design value	

Prepared By: 

Reviewed By: 

# NORTH ANNA POWER STATION UNIT 2 CYCLE 14 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Isothermal Temperature Coefficient - ARO Proc No / Section: 2-PT-94.0	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0
	SDA: 229 SDB: 229 CA: 229 CB: 229 CC: 229 CD: 229	Other (specify): Below Nuclear Heating
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): Power Level (% F.P.): 0 <i>48.9</i>
	SDA: 229 SDB: 229 CA: 229 CB: 229 CC: 229 CD: <i>211</i>	Other (specify): Below Nuclear Heating
IV Test Results	Date/Time Test Performed: <i>10/9/99 21:16</i>	
	Measured Parameter (Description)	$(\alpha_T^{ISO})_{ARO}$ ; Isothermal Temperature Coefficient - ARO
	Measured Value	$(\alpha_T^{ISO})_{ARO} = -2.45$ pcm/°F ( $C_B = 2135$ ppm)
	Design Value (Actual Conditions)	$(\alpha_T^{ISO})_{ARO} = -2.67 \pm 3.0$ pcm/°F ( $C_B = 2135$ ppm)
	Design Value (Design Conditions)	$(\alpha_T^{ISO})_{ARO} = -2.82 \pm 3.0$ pcm/°F ( $C_B = 2118$ ppm)
	Reference	Technical Report NE-1212, Rev. 0
V Acceptance Criteria	FSAR/COLR	$\alpha_T^{ISO} \leq 3.75$ pcm/°F * $\alpha_T^{DOP} = -1.75$ pcm/°F
	Reference	COLR 2.1.1, Technical Report NE-1212, Rev. 0
VI Comments	Design Tolerance is met :	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
	Acceptance Criteria is met :	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
	*Uncertainty on $\alpha_{T_{MOD}}$ = 0.5 pcm/°F (Reference: memorandum from C.T. Snow to E.J. Lozito dated June 27, 1980.)	

Prepared By: *[Signature]*

Reviewed By: *[Signature]*

**NORTH ANNA POWER STATION UNIT 2 CYCLE 14  
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Critical Boron Concentration - B Bank In Proc No / Section: 2-PT-94.0	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0
	SDA: 229 SDB: 229 CA: 229 CB: 0 CC: 229 CD: 229	Other (specify): Below Nuclear Heating
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547.5 Power Level (% F.P.): 0
	SDA: 229 SDB: 229 CA: 229 CB: 0 CC: 229 CD: 229	Other (specify): Below Nuclear Heating
IV Test Results	Date/Time Test Performed: 10/10/99 0230	
	Measured Parameter (Description)	$(C_B)^M_B$ : Critical Boron Concentration, B Bank In
	Measured Value (Design Conditions)	$(C_B)^M_B = 1949$ ppm
	Design Value (Design Conditions)	$C_B = 1925 + \Delta C_B^{Prev} = (10 + 126.3/ \alpha C_B )$ ppm $C_B = 1948 \pm 29$ ppm
	Reference	Technical Report NE-1212, Rev. 0
V Acceptance Criteria	FSAR/Tech Spec	Not Applicable
	Reference	Not Applicable
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	$\alpha C_B = -6.54$ pcm/ppm $\Delta C_B^{Prev} = (C_B)^M_{ARO} - 2118$ ppm	

Prepared By: Marc A. Johnson

Reviewed By: Christoph J. Cameron



## NORTH ANNA POWER STATION UNIT 2 CYCLE 14 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: HZP Boron Worth Coefficient Measurement Proc No / Section: 2-PT-94.0	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0
	SDA: 229 SDB: 229 CA: 229 CB: moving CC: 229 CD: 229	Other (specify): Below Nuclear Heating
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 549.0 Power Level (% F.P.): 0
	SDA: 229 SDB: 229 CA: 229 CB: moving CC: 229 CD: 229	Other (specify): Below Nuclear Heating
IV Test Results	Date/Time Test Performed: <del>10/10/99</del> 10/9/99 2025	
	Measured Parameter (Description)	$\alpha_{CB}$ ; Boron Worth Coefficient
	Measured Value	$\alpha_{CB} = -6.67$ pcm/ppm
	Design Value (Design Conditions)	$\alpha_{CB} = -6.54 \pm 0.65$ pcm/ppm
	Reference	Technical Report NE-1212, Rev. 0
V Acceptance Criteria	FSAR/Tech Spec	Not Applicable
	Reference	Not Applicable
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Prepared By: Mauc A. Hoffman

Reviewed By: Christopher J. Conner

## NORTH ANNA POWER STATION UNIT 2 CYCLE 14 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Control Bank B Worth Measurement, Rod Swap Ref. Bank Proc No / Section: 2-PT-94.0	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 229 SDB: 229 CA: 229 CB: moving CC: 229 CD: 229	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547.6 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 229 SDB: 229 CA: 229 CB: moving CC: 229 CD: 229	
IV Test Results	Date/Time Test Performed: <i>12/9/99 22:15</i>	
	Measured Parameter (Description)	$I_B^{REF}$ ; Integral Worth Of Control Bank B, All Other Rods Out
	Measured Value	$I_B^{REF} = 1280.5$ pcm
	Design Value (Design Conditions)	$I_B^{REF} = 1263 \pm 126$ pcm
	Reference	Technical Report NE-1212, Rev. 0 and Engineering Transmittal NAF 99-0107, Rev. 0
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Prepared By: *Christopher D. Clavin*

Reviewed By: *Mark A. Johnson*

**NORTH ANNA POWER STATION UNIT 2 CYCLE 14  
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: Control Bank D Worth Measurement, Rod Swap Proc No / Section: 2-PT-94.0	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0
	SDA: 229 SDB: 229 CA: 229 CB: moving CC: 229 CD: moving	Other (specify): Below Nuclear Heating
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547.4 Power Level (% F.P.): 0
	SDA: 229 SDB: 229 CA: 229 CB: moving CC: 229 CD: moving	Other (specify): Below Nuclear Heating
IV Test Results	Date/Time Test Performed: 10/10/99 0248	
	Measured Parameter (Description)	$I_D^{RS}$ ; Integral Worth of Control Bank D, Rod Swap
	Measured Value	$I_D^{RS} = 993.3$ (Adjusted Measured Critical Reference Bank Position = 169.5 steps)
	Design Value (Actual Conditions)	$I_D^{RS} = 1016.5$ (Adjusted Measured Critical Reference Bank Position = 169.5 steps)
	Design Value (Design Conditions)	$I_D^{RS} = 1016 = 152$ pcm (Critical Reference Bank Position = 177 steps)
	Reference	Engineering Transmittal NAF 99-0107, Rev. 0, VEP-FRD-36A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met :	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
	Acceptance Criteria is met :	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO

Prepared By: Mac A. Johnson

Reviewed By: Christopher D. Clamen

## NORTH ANNA POWER STATION UNIT 2 CYCLE 14 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Control Bank C Worth Measurement, Rod Swap Proc No / Section: 2-PT-94.0	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 229 SDB: 229 CA: 229 CB: moving CC: moving CD: 229	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547.4 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 229 SDB: 229 CA: 229 CB: moving CC: moving CD: 229	
IV Test Results	Date/Time Test Performed: 10/10/99 0344	
	Measured Parameter (Description)	$I_C^{RS}$ ; Integral Worth of Control Bank C, Rod Swap
	Measured Value	$I_C^{RS} = 810.9$ (Adjusted Measured Critical Reference Bank Position = 140.0 steps)
	Design Value (Actual Conditions)	$I_C^{RS} = 833.8$ (Adjusted Measured Critical Reference Bank Position = 140.0 steps)
	Design Value (Design Conditions)	$I_C^{RS} = 831 = 125$ pcm (Critical Reference Bank Position = 147 steps)
	Reference	Engineering Transmittal NAF 99-0107, Rev. 0, VEP-FRD-36A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Prepared By: Mac A. Johnson

Reviewed By: Christy D. Brown

## NORTH ANNA POWER STATION UNIT 2 CYCLE 14 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Control Bank A Worth Measurement, Rod Swap Proc No / Section: 2-PT-94.0	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 229 SDB: 229 CA: moving CB: moving CC: 229 CD: 229	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547.45 <span style="float: right; font-size: small;">CAC 12/10/99</span> Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating <span style="float: right; font-size: small;">MATT 12/10/99</span>
	SDA: 229 SDB: 229 CA: moving CB: moving CC: 229 CD: 229	
IV Test Results	Date/Time Test Performed: 10/10/99 0416	
	Measured Parameter (Description)	$I_A^{RS}$ ; Integral Worth of Control Bank A, Rod Swap
	Measured Value	$I_A^{RS} = 329.6$ (Adjusted Measured Critical Reference Bank Position = 76 steps)
	Design Value (Actual Conditions)	$I_A^{RS} = 317.6$ (Adjusted Measured Critical Reference Bank Position = 76 steps)
	Design Value (Design Conditions)	$I_A^{RS} = 313 \pm 100$ pcm (Critical Reference Bank Position = 76 steps)
	Reference	Engineering Transmittal NAF 99-0107, Rev. 0, VEP-FRD-36A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Prepared By: Christopher A. Claman

Reviewed By: Mark A. Johnson

## NORTH ANNA POWER STATION UNIT 2 CYCLE 14 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Shutdown Bank B Worth Measurement, Rod Swap Proc No / Section: 2-PT-94.0	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 229 SDB: moving CA: 229 CB: moving CC: 229 CD: 229	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547.4 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: 229 SDB: moving CA: 229 CB: moving CC: 229 CD: 229	
IV Test Results	Date/Time Test Performed: <i>10/10/99 0446</i>	
	Measured Parameter (Description)	$I_{SB}^{RS}$ ; Integral Worth of Shutdown Bank B, Rod Swap
	Measured Value	$I_{SB}^{RS} = 1107.1$ <sup>CAC</sup> <del>1125.4</del> <sub>10/10/99</sub> (Adjusted Measured Critical Reference Bank Position = <del>188</del> steps)
	Design Value (Actual Conditions)	$I_{SB}^{RS} = 1139.2$ (Adjusted Measured Critical Reference Bank Position = <del>188</del> steps)
	Design Value (Design Conditions)	$I_{SB}^{RS} = 1140 = 171$ pcm (Critical Reference Bank Position = 197 steps)
	Reference	Engineering Transmittal NAF 99-0107, Rev. 0, VEP-FRD-36A
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	

Prepared By: *Christy D. Conner*

Reviewed By: *Mark A. Hoffman*

## NORTH ANNA POWER STATION UNIT 2 CYCLE 14 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Shutdown Bank A Worth Measurement, Rod Swap Proc No / Section: 2-PT-94.0		
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0	
	SDA: moving SDB: 229 CA: 229 CB: moving CC: 229 CD: 229	Other (specify): Below Nuclear Heating	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547.4 Power Level (% F.P.): 0	
	SDA: moving SDB: 229 CA: 229 CB: moving CC: 229 CD: 229	Other (specify): Below Nuclear Heating	
IV Test Results	Date/Time Test Performed: <i>10/10/99 0525</i>		
	Measured Parameter (Description)	$I_{SA}^{RS}$ ; Integral Worth of Shutdown Bank A, Rod Swap	
	Measured Value	$I_{SA}^{RS} = 947.3$ (Adjusted Measured Critical Reference Bank Position = 162 steps)	
	Design Value (Actual Conditions)	$I_{SA}^{RS} = 902.3$ (Adjusted Measured Critical Reference Bank Position = 162 steps)	
	Design Value (Design Conditions)	$I_{SA}^{RS} = 899 = 135$ pcm (Critical Reference Bank Position = 158 steps)	
	Reference	Engineering Transmittal NAF 99-0107, Rev. 0, VEP-FRD-36A	
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. SNSOC may specify that additional testing be performed.	
	Reference	VEP-FRD-36A	
VI Comments	Design Tolerance is met :	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO
	Acceptance Criteria is met :	<input checked="" type="checkbox"/> YES	<input type="checkbox"/> NO

Prepared By: *Christopher P. Clasen*

Reviewed By: *Mark A. Johnson*

## NORTH ANNA POWER STATION UNIT 2 CYCLE 14 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: Total Rod Worth, Rod Swap Proc No / Section: 2-PT-94.0	
II Test Conditions (Design)	Bank Positions (Steps)	RCS Temperature (°F): 547 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: moving SDB: moving CA: moving CB: moving CC: moving CD: moving	
III Test Conditions (Actual)	Bank Positions (Steps)	RCS Temperature (°F): 547.6 Power Level (% F.P.): 0 Other (specify): Below Nuclear Heating
	SDA: moving SDB: moving CA: moving CB: moving CC: moving CD: moving	
IV Test Results	Date/Time Test Performed: 10/9/99 22:15	
	Measured Parameter (Description)	$I_{Total}$ : Integral Worth of All Banks, Rod Swap
	Measured Value	$I_{Total} = 5468.7$ pcm
	Design Value (Actual Conditions)	$I_{Total} = 5469.5$ pcm
	Design Value (Design Conditions)	$I_{Total} = 5460 = 546$ pcm
Reference	Engineering Transmittal NAF 99-0107, Rev. 0, VEP-FRD-36A	
V Acceptance Criteria	FSAR/Tech Spec	If Design Tolerance is exceeded, SNSOC shall evaluate impact of test result on safety analysis. Additional testing must be performed.
	Reference	VEP-FRD-36A
VI Comments	Design Tolerance is met :	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
	Acceptance Criteria is met :	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO

Prepared By: Maria A. Johnson

Reviewed By: Christopher L. Adams



# NORTH ANNA POWER STATION UNIT 2 CYCLE 14 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: M/D Flux Map - At Power Proc No / Section: 2-PT-94.0, 2-PT-21.1, 2-PT-21.2				
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature (°F): $T_{REF} \pm 1$ Power Level (% F.P.): $\leq 30$ Other (specify): Must have $\geq 38$ thimbles**		
	SDA: 229	SDB: 229	CA: 229	CB: 229	CC: * CD: *
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature (°F): <i>Tref</i> Power Level (% F.P.): <i>30.0%</i> Other (specify):		
	SDA: 229	SDB: 229	CA: 229	CB: 229	CC: <i>22.9</i> CD: <i>151</i>
IV Test Results	Date/Time Test Performed: <i>10/11/99 00:27</i>				
	Measured Parameter (Description)	Maximum Relative Assembly Power %DIFF (M-P)/P	Nuclear Enthalpy Rise Hot Channel Factor F <sub>AH</sub> (N)	Total Heat Flux Hot Channel Factor F <sub>O</sub> (Z)	Maximum Positive Incore Quadrant Power Tilt
	Measured Value	<i>+4.8% for P<sub>i</sub> ≥ 0.9 +4.3% for P<sub>i</sub> &lt; 0.9</i>	<i>1,470</i>	<i>2,086</i>	<i>1,0081</i>
	Design Value (Design Conditions)	$\pm 10\%$ for $P_i \geq 0.9$ $\pm 15\%$ for $P_i < 0.9$ ( $P_i$ = assy power)	N/A	N/A	$\leq 1.0206$
	Reference	WCAP-7905, Rev. 1 NE-1212, Rev. 0	None	None	WCAP-7905, Rev. 1 NE-1212, Rev. 0
V Acceptance Criteria	FSAR/COLR	None	$F_{AH}(N) \leq 1.49(1+0.3(1-P))$	$F_O(Z) \leq 4.38 \cdot K(Z)$	None
	Reference	None	COLR 2.6	COLR 2.5.1	None
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
* As required ** Must have at least 16 thimbles for quarter core maps for multi-point calibrations					

Prepared By: *Robert C. The...*

Reviewed By: *Andrew...*

**NORTH ANNA POWER STATION UNIT 2 CYCLE 14  
STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET**

I Reference	Test Description: M/D Flux Map - At Power Proc No / Section: 2-PT-94.0, 2-PT-21.1, 2-PT-21.2				
II Test Conditions (Design)	Bank Positions (Steps)		RCS Temperature (°F): $T_{REF} \pm 1$ Power Level (% F.P.): $65 \leq P \leq 75$ Other (specify): Must have $\geq 38$ thimbles**		
	SDA: 229 SDB: 229 CA: 229 CB: 229 CC: 229 CD: *				
III Test Conditions (Actual)	Bank Positions (Steps)		RCS Temperature (°F): $T_{REF}$ Power Level (% F.P.): 74.577. Other (specify):		
	SDA: 229 SDB: 229 CA: 229 CB: 229 CC: 229 CD: 190				
IV Test Results	Date/Time Test Performed: 10/13/99 22:38				
	Measured Parameter (Description)	Maximum Relative Assembly Power %DIFF (M-P)/P	Nuclear Enthalpy Rise Hot Channel Factor $F_{\Delta H}(N)$	Total Heat Flux Hot Channel Factor $F_0(Z)$	Maximum Positive Incore Quadrant Power Tilt
	Measured Value	3.4% $P \geq 0.9$ -3.6% $P < 0.9$	1.400	1.819	1.0063
	Design Value (Design Conditions)	$\pm 10\%$ for $P_i \geq 0.9$ $\pm 15\%$ for $P_i < 0.9$ ( $P_i$ = assy power)	N/A	N/A	$\leq 1.0204$
	Reference	WCAP-7905, Rev. 1 NE-1212, Rev. 0	None	None	WCAP-7905, Rev. 1 NE-1212, Rev. 0
V Acceptance Criteria	FSAR/COLR	None	$F_{\Delta H}(N) \leq 1.49(1+0.3(1-P))$	$F_0(Z) \leq (2.19/P) \cdot K(Z)$	None
	Reference	None	COLR 2.6	COLR 2.5.1	None
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
	Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO				
* As required ** Must have at least 16 thimbles for quarter core maps for multi-point calibrations					

Prepared By: Pamela D. Banning

Reviewed By: [Signature]

# NORTH ANNA POWER STATION UNIT 2 CYCLE 14 STARTUP PHYSICS TEST RESULTS AND EVALUATION SHEET

I Reference	Test Description: M/D Flux Map - At Power Proc No / Section: 2-PT-94.0, 2-PT-21.1, 2-PT-21.2				
II Test Conditions (Design)	Bank Positions (Steps) SDA: 229 SDB: 229 CA: 229 CB: 229 CC: 229 CD: *		RCS Temperature (°F): $T_{REF} \pm 1$ Power Level (% F.P.): $95 \leq P \leq 100$ Other (specify): Must have $\geq 38$ thimbles**		
III Test Conditions (Actual)	Bank Positions (Steps) SDA: 229 SDB: 229 CA: 229 CB: 229 CC: 229 CD: 229		RCS Temperature (°F): 580.7° Power Level (% F.P.): 99.9% Other (specify): EQ. Xenon		
IV Test Results	Date/Time Test Performed: 10/20/99 1041				
	Measured Parameter (Description)	Maximum Relative Assembly Power %DIFF (M-P)/P	Nuclear Enthalpy Rise Hot Channel Factor $F_{\Delta H}(N)$	Total Heat Flux Hot Channel Factor $F_{\Delta}(Z)$	Maximum Positive Incore Quadrant Power Tilt
	Measured Value	<del>3.571</del> -2.606, P < .9 3.927 P > .9	1.364	1.741	1.0045
	Design Value (Design Conditions)	$\pm 10\%$ for $P_i \geq 0.9$ $\pm 15\%$ for $P_i < 0.9$ ( $P_i$ = assy power)	N/A	N/A	$\leq 1.0204$
	Reference	WCAP-7905, Rev. 1 NE-1212, Rev. 0	None	None	WCAP-7905, Rev. 1 NE-1212, Rev. 0
V Acceptance Criteria	FSAR/COLR	None	$F_{\Delta H}(N) \leq 1.49(1+0.3(1-P))$	$F_{\Delta}(Z) \leq (2.19/P) * K(Z)$	None
	Reference	None	COLR 2.6	COLR 2.5.1	None
VI Comments	Design Tolerance is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO Acceptance Criteria is met : <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO * As required ** Must have at least 16 thimbles for quarter core maps for multi-point calibrations				

Prepared By: Rod A. Wright

Reviewed By: RM Campbell