

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Total Log	2008																													
						OCT						NOV																							
						24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17					
<b>MILESTONES</b>																																			
MEV01	GENERATOR OFFLINE / START OUTAGE	0	25OCT08 00:00	24OCT08 23:59	0	GENERATOR OFFLINE / START OUTAGE																													
MEV03	BREAK CONDENSER VACUUM	2	25OCT08 16:00	25OCT08 17:58	4	BREAK CONDENSER VACUUM																													
KEV56	KEY EVENT UNIT IN COLD SHUTDOWN	0	27OCT08 14:00	27OCT08 13:59	0	KEY EVENT UNIT IN COLD SHUTDOWN																													
MEV02	MAJOR EVENT COLD SHUTDOWN	0	27OCT08 14:00	27OCT08 13:59	0	MAJOR EVENT COLD SHUTDOWN																													
MEV04	MAJOR EVENT START FIRST FUEL MOVE	0	29OCT08 15:00	29OCT08 14:59	0	MAJOR EVENT START FIRST FUEL MOVE																													
MEV05	MAJOR EVENT FIRST DIVISION WORK & TEST	0	02NOV08 11:00	02NOV08 10:59	39	MAJOR EVENT FIRST DIVISION WORK & TEST COMPLETE																													
MEV06	MAJOR EVENT START SECOND FUEL MOVE	0	05NOV08 22:00	05NOV08 21:59	0	MAJOR EVENT START SECOND FUEL MOVE																													
MEV10	MAJOR EVENT START RX CAVITY DRAIN DOWN	0	08NOV08 01:00	08NOV08 00:59	0	MAJOR EVENT START RX CAVITY DRAIN DOWN																													
MEV07	MAJOR EVENT SECOND DIVISION WORK & TEST	0	09NOV08 10:00	09NOV08 09:59	37	MAJOR EVENT SECOND DIVISION WORK & TEST COMPLETE																													
MEV12	START RPV PRESSURE TEST	0	10NOV08 14:00	10NOV08 13:59	0	START RPV PRESSURE TEST																													
MEV13	MAJOR EVENT DRYWELL CLOSEOUT COMPLETE	0	11NOV08 10:00	11NOV08 09:59	9	MAJOR EVENT DRYWELL CLOSEOUT COMPLETE																													
KEV75	KEY EVENT PLANT READY FOR RX STARTUP	0	11NOV08 21:00	11NOV08 20:59	0	KEY EVENT PLANT READY FOR RX STARTUP																													
MEV14	MAJOR EVENT BEGIN RX STARTUP	0	11NOV08 21:00	11NOV08 20:59	0	MAJOR EVENT BEGIN RX STARTUP																													
MEV11	MAJOR EVENT ESTABLISH CONDENSER VACUUM	0	12NOV08 04:00	12NOV08 03:59	13	MAJOR EVENT ESTABLISH CONDENSER VACUUM																													
MEV15	MAJOR EVENT SYNC TO GRID	0	13NOV08 21:00	13NOV08 20:59	0	MAJOR EVENT SYNC TO GRID																													
MEV16	MAJOR EVENT POWER ASCENSION COMPLETE	0	16NOV08 16:00	16NOV08 15:59	0	MAJOR EVENT POWER ASCENSION COMPLETE																													
<b>MANAGEMENT MAJOR SUMMARY</b>																																			
H000-A1	Reduce Power to Unit Off Line	10	24OCT08 14:00	24OCT08 23:59	0	Reduce Power to Unit Off Line																													
H000-A2	Unit Off Line to Cold Shutdown Condition	62	25OCT08 00:00	27OCT08 13:59	0	Unit Off Line to Cold Shutdown Condition																													
H100	HAMMOCK - OUTAGE DURATION (19 DAYS 21)	477	25OCT08 00:00	13NOV08 20:59	0	HAMMOCK - OUTAGE DURATION																													
H000-K	NOBLE METAL	56	25OCT08 03:00	27OCT08 12:59	0	NOBLE METAL																													
H000-B	Reactor Disassembly	49	27OCT08 14:00	29OCT08 14:59	0	Reactor Disassembly																													
H000-C	Core Shuffle 1	45	29OCT08 15:00	31OCT08 11:59	0	Core Shuffle 1																													
H000-D	Invesal RVV Inspections	73	31OCT08 12:00	03NOV08 12:59	0	Invesal RVV Inspections																													
H000-E	CRD EXCHANGE	34	31OCT08 16:00	02NOV08 03:59	5	CRD EXCHANGE																													
H000-EZ	CRD EXCHANGE RESTORATION	48	02NOV08 04:00	04NOV08 04:59	41	CRD EXCHANGE RESTORATION																													
H000-L	SRMIRMLPRM EXCHANGE (1/3/10 TOTAL)	57	03NOV08 13:00	05NOV08 21:59	0	SRMIRMLPRM EXCHANGE (1/3/10 TOTAL - 14)																													
H000-G	Core Shuffle 2	58	05NOV08 22:00	08NOV08 07:59	0	Core Shuffle 2																													
H000-H	Reactor Reassembly	54	08NOV08 08:00	10NOV08 13:59	1	Reactor Reassembly																													
JHY-HEATUP	602.4.001 HEATUP REACTOR TO SUPPORT	12	10NOV08 05:00	10NOV08 16:59	0	602.4.001 HEATUP REACTOR TO SUPPORT PRESS TEST																													
H000-I	RPV Pressure Test	13	10NOV08 14:00	11NOV08 02:59	0	RPV Pressure Test																													
H000-N	START-UP PREPARATIONS	18	11NOV08 03:00	11NOV08 20:59	0	START-UP PREPARATIONS																													
H000-J	START-UP TO UNIT ON LINE	48	11NOV08 21:00	13NOV08 20:59	0	START-UP TO UNIT ON LINE																													
H000-M	POWER ASCENSION TO 100% POWER	07	13NOV08 21:00	16NOV08 15:59	0	POWER ASCENSION TO 100% POWER																													
<b>TURBINE/GENERATOR</b>																																			
H711	Main Generator Systems SOOS	398	25OCT08 00:00	10NOV08 13:59	23	Main Generator Systems SOOS																													
H411T	Main Turbine Steam Valve System SOOS	386	25OCT08 16:00	10NOV08 17:58	27	Main Turbine Steam Valve System SOOS																													
H300	Main Turbine SOOS	384	25OCT08 18:00	10NOV08 17:58	27	Main Turbine SOOS																													
H713	Generator Stator Cooling Systems SOOS	186	27OCT08 14:00	04NOV08 07:59	131	Generator Stator Cooling Systems SOOS																													
H715	Generator Hydrogen Seal Oil Systems SOOS	282	27OCT08 14:00	08NOV08 07:59	77	Generator Hydrogen Seal Oil Systems SOOS																													
<b>MSIVs/SRVs</b>																																			
H411D	Drywell Steam System SOOS	211	29OCT08 13:00	07NOV08 13:59	18	Drywell Steam System SOOS																													
<b>CIRC WATER/CONDENSATE</b>																																			
H535-X	CIRC WATER INTAKE TUNNEL OOS	183	25OCT08 18:00	02NOV08 08:59	4	CIRC WATER INTAKE TUNNEL OOS																													
KEV71	CONDENSER BAY OPEN FOR WORK	0	26OCT08 00:00	25OCT08 23:59	43	CONDENSER BAY OPEN FOR WORK																													
H535-BN	B CONDENSER WATER BOX SOOS	141	26OCT08 00:00	31OCT08 20:59	45	B CONDENSER WATER BOX SOOS																													
H535-CN	C CONDENSER WATER BOX SOOS	182	27OCT08 00:00	03NOV08 20:59	168	C CONDENSER WATER BOX SOOS																													
H535-N	CIRC WATER INTAKE SYSTEM NORTH OOS	97	27OCT08 14:00	31OCT08 14:59	4	CIRC WATER INTAKE SYSTEM NORTH OOS																													
H535-AV	A CONDENSER WATERBOX OOS	215	27OCT08 14:00	04NOV08 12:59	130	A CONDENSER WATERBOX OOS																													
H421-X	Condensate System SOOS	209	29OCT08 11:00	07NOV08 03:59	45	Condensate System SOOS																													
H535-S	CIRC WATER INTAKE SYSTEM SOUTH OOS (P)	121	31OCT08 15:00	05NOV08 15:59	71	CIRC WATER INTAKE SYSTEM SOUTH OOS (P 1-3 & 1-4)																													
J421-FILL	FILL AND VENT THE CONDENSATE SYSTEM	8	05NOV08 18:00	05NOV08 17:59	79	FILL AND VENT THE CONDENSATE SYSTEM																													
H538	DILUTION PLANT SYSTEM SOOS	60	05NOV08 18:00	08NOV08 03:59	73	DILUTION PLANT SYSTEM SOOS																													
J422-ENDO	Hotwells End Work	0	07NOV08 04:00	07NOV08 03:59	77	Hotwells End Work																													
KEV74	CONDENSER BAY - ALL WORK COMPLETE	0	10NOV08 20:00	10NOV08 19:59	11	CONDENSER BAY - ALL WORK COMPLETE																													
<b>FEEDWATER/RWCU</b>																																			
H422-C	C Feedwater SOOS	358	24OCT08 22:00	08NOV08 19:59	50	C Feedwater SOOS																													
H422-B	B Feedwater SOOS	254	29OCT08 11:00	09NOV08 00:59	68	B Feedwater SOOS																													
H215	RWCU SYSTEM SOOS	156	03NOV08 03:00	06NOV08 14:59	10	RWCU SYSTEM SOOS																													
<b>ECCS</b>																																			
H532AA	ESW System 1 Window A SOOS	105	27OCT08 14:00	31OCT08 22:59	59	ESW System 1 Window A SOOS																													
H223-A	Recirc Loop 'A' SOOS	189	27OCT08 14:00	04NOV08 10:59	64	Recirc Loop 'A' SOOS																													
H241-A	CONTAINMENT SPRAY SYS 1 SOOS	226	27OCT08 14:00	05NOV08 21:59	127	CONTAINMENT SPRAY SYS 1 SOOS																													
H532-B	ESW System 2 SOOS	244	27OCT08 14:00	06NOV08 17:59	45	ESW System 2 SOOS																													
H241-B	Containment Spray System 2 SOOS	247	27OCT08 14:00	06NOV08 17:59	108	Containment Spray System 2 SOOS																													
HRRRSEALC	C RX RECIRC SEAL REPLACEMENT	348	28OCT08 12:00	11NOV08 23:59	112	C RX RECIRC SEAL REPLACEMENT HAMMOCK																													
HRRRSEALE	E RX RECIRC SEAL REPLACEMENT	61	29OCT08 11:00	01NOV08 19:59	210	E RX RECIRC SEAL REPLACEMENT HAMMOCK - MECH ONLY																													
H211	Isolation Condenser SOOS	251	29OCT08 17:00	09NOV08 03:59	34	Isolation Condenser SOOS																													
H214-A	'A' Shutdown Cooling Loop SOOS	4	31OCT08 03:00	31OCT08 06:59	197	'A' Shutdown Cooling Loop SOOS																													
H212-B	Core Spray System 2 SOOS	61	02NOV08 03:00	04NOV08 04:59	18	Core Spray System 2 SOOS																													
H541-X	ORAM - NO RBCCW/BCCW	14	02NOV08 20:00	03NOV08 09:59	4	ORAM - NO RBCCW/BCCW																													
H532BA	ESW System 1 Window B SOOS	36	03NOV08 10:00	06NOV08 21:59	69	ESW System 1 Window B SOOS																													
H531	SERVICE WATER WINDOW	121	03NOV08 10:00	08NOV08 10:59	4	SERVICE WATER WINDOW																													
H212-A	Core Spray System 1 SOOS	35	06NOV08 03:00	07NOV08 13:59	35	Core Spray System 1 SOOS																													
<b>ELECTRICAL</b>																																			
HGC1A	ORAM SUBSTA JCP&L	191	25OCT08 00:00	01NOV08 22:59	219	ORAM SUBSTA JCP&L																													
H731-A	1A 4160v Bus SOOS	50	28OCT08 02:00	30OCT08 03:59	86	1A 4160v Bus SOOS																													
H731-C	1C 4160v Bus SOOS	93	28OCT08 02:00	31OCT08 22:59	39	1C 4160v Bus SOOS																													
H741A-LOOP	DG 1-1 LOOP TEST	38	31OCT08 09:00	01NOV08 22:59	49	DG 1-1 LOOP TEST																													
H731-B	1B 4160v Bus SOOS	78	02NOV08 20:00	08NOV08 01:59	61	1B 4160v Bus SOOS																													
H731-D	1D 4160v Bus SOOS	155	02NOV08 20:00	09NOV08 06:59	4	1D 4160v Bus SOOS																													
H741B-LOOP	DG 1-2 LOOP TEST	117	04NOV08 17:00	09NOV08 13:59	39	DG 1-2 LOOP TEST																													

C/11