

PMSTPCOL PEmails

From: Foster, Rocky
Sent: Tuesday, December 20, 2011 8:31 AM
To: Chappell, Coley; Head, Scott; Elton, Loree; wemookhoek@stpegs.com; Chakrabarti, Samir; Morante, Richard J; Wei, Xing; Tai, Tom; jaagles@stpegs.com; jeprice@stpegs.com
Cc: STPCOL; Wunder, George; Jenkins, Ronaldo
Subject: NINA/STP Open Items Telecom Agenda for December 21, 2011
Attachments: OI list_12-21-11.pdf

Good Morning,

NOTE to Bernie: Please enter the Open Items Master List file (OI list_12-21-11.pdf) into ADAMS and provide the ADAMS accession number to Ms. Fariba Parvizi and myself so as to be included in the meeting summary for December 21, 2011.

The NINA/STP Open Items telecom is scheduled for December 21, 2011. The morning session is from 10:00 am to 12:00 pm.

These are standing bridge lines available every Wednesday from 10:00 am to 12:00 pm through June 27, 2012. NRC HQ staff will participate in the morning telecom in room **T06D29**.

Toll Free Conference Line - 888-455-2563
Toll Incoming International Line - 210-839-8922
Pass Code - 84624

10:00 am – 12:00 pm Agenda:

- Chapter 9 – Fuel Rack Structural Analysis Review
- OI Master List (attached)
- Comments/Questions
- Any other COL related topics

Chapter 3 afternoon telephone conference for 12/21/2011 has been cancelled. Chapter 3 afternoon telecom to resume in the future.

Thanks,

Rocky D. Foster
Project Manager
US Nuclear Regulatory Commission
Office of New Reactors
Division of New Reactor Licensing
BWR Projects Branch (NGE)
Mai Stop T6D38M
(301) 415-5787
rocky.foster@nrc.gov

Hearing Identifier: SouthTexas34Public_EX
Email Number: 3227

Mail Envelope Properties (26E42474DB238C408C94990815A02F0968B807241C)

Subject: NINA/STP Open Items Telecom Agenda for December 21, 2011
Sent Date: 12/20/2011 8:31:07 AM
Received Date: 12/20/2011 8:31:17 AM
From: Foster, Rocky

Created By: Rocky.Foster@nrc.gov

Recipients:

"STPCOL" <STP.COL@nrc.gov>
Tracking Status: None
"Wunder, George" <George.Wunder@nrc.gov>
Tracking Status: None
"Jenkins, Ronaldo" <Ronaldo.Jenkins@nrc.gov>
Tracking Status: None
"Chappell, Coley" <ccchappell@STPEGS.COM>
Tracking Status: None
"Head, Scott" <smhead@STPEGS.COM>
Tracking Status: None
"Elton, Loree" <leelton@STPEGS.COM>
Tracking Status: None
"wemookhoek@stpegs.com" <wemookhoek@stpegs.com>
Tracking Status: None
"Chakrabarti, Samir" <Samir.Chakrabarti@nrc.gov>
Tracking Status: None
"Morante, Richard J" <morante@bnl.gov>
Tracking Status: None
"Wei, Xing" <weix@bnl.gov>
Tracking Status: None
"Tai, Tom" <Tom.Tai@nrc.gov>
Tracking Status: None
"jaagles@stpegs.com" <jaagles@stpegs.com>
Tracking Status: None
"jeprice@stpegs.com" <jeprice@stpegs.com>
Tracking Status: None

Post Office: HQCLSTR01.nrc.gov

Files	Size	Date & Time
MESSAGE	1335	12/20/2011 8:31:17 AM
OI list_12-21-11.pdf	374096	

Options

Priority: Standard
Return Notification: No
Reply Requested: No
Sensitivity: Normal
Expiration Date:
Recipients Received:

STP Phase 4 Open Items

Item #	Chp	OI #	RAI #	Description	Next Action	Next Action Completion Date	OI Closure Date	SER Completion Date	OI Status
4	1	1-5	(6049) 01-23 (6167) 01-24	Financial Qualifications	STP - To respond to RAI 01-24	01/13/2012		TBD	open
4A	1	1-5	(5856) 01-21 (6046) 01-22	Foreign Ownership	See Letter ML 113390176	TBD	TBD	TBD	open
5	1	1-6	3944 01-15	Parts 30, 40 and 70	STP - to update COL revision 7 w/ part 70 changes	FSAR Rev. 7		08/31/2011	confirmatory
38	3	3.7 and 3.8	3.7 and 3.8 RAIs	3.7 and 3.8 Open Items and RAIs being handled by Tom Tai during weekly breakout calls	STP action with NRC discussion				open
38A		03.05.03-2	3224	Update 3.H.6.6.6	NINA	FSAR Rev 7			confirmatory
40A	3	03.09-01-1	03.09.01-1	ACSTIC2 V&V	NINA - provide adequate V&V package for ACSTIC2 and clarify ACSTIC2 versus ACSTIC2	08/18/2011			open
39	3	3.09.02-16	03.09.02-16 to -43 (5058)	Questions from the August 23-25, 2010 audit of WEC, SWE, Toshiba, and XGEN analyses	NRC - to review latest responses to RAI 5058 in 5/16/11	07/07/2011	07/07/2011		Closed
40B	3	03.09.02-21	03.09.02-21 (5058)	ACSTIC2 FSAR markup	NINA - include proposed FSAR changes in letter 110064 (4/13/2011) in next FSAR revision.				confirmatory
40	3	3.09.02-44	03.09.02-44 (5256)	Questions from the October 18-19 2010 audit of CVAP, including ACM methodology and license condition	NRC - to review latest response to 3.09.02-44 on 6/30/11	08/30/2011			Open
41	3	3.09.02-45	03.09.02-45 (5343)	Table 5.4 of FIV Stress Analysis Report of the Control Rod Guide Tube and Control Rod Drive Housing	NRC - to review responses to 3.09.02-45 on 2/28/11, and responses to RAI 5256 and 03.09.02-49 on 6/30/11	08/30/2011			closed
42	3	3.09.02-46	03.09.02-46 (5343)	Tables 5.11 and 5.13 of FIV Stress Analysis Report of the High Pressure Core Flood Sparger and Coupling	NRC - to review responses to 3.09.02-46 on 2/28/11, and responses to RAI 5256 and 03.09.02-49 on 6/30/11	08/30/2011			closed
43	3	3.09.02-47	03.09.02-47 (5343)	Section 2.2 of the FIV Stress Analysis Report of the Shroud	NRC - to review responses to 3.09.02-47 on 2/28/11, and responses to RAI 5256 and 03.09.02-49 on 6/30/11	08/30/2011			confirmatory
44	3	3.09.02-48	03.09.02-48 (5343)	STP steam dryer modal analysis and Japanese hammer test results	NRC - to review responses to 3.09.02-48 on 2/28/11, and responses to RAI 5256 and 03.09.02-49 on 6/30/11	08/30/2011			closed

STP Phase 4 Open Items

Item #	Chp	OI #	RAI #	Description	Next Action	Next Action Completion Date	OI Closure Date	SER Completion Date	OI Status
45	3	3.09.02-49	03.09.02-49 (5343)	Sample pressure spectra on the sub-scale steam dryer	NRC - Review of revised technical reports submitted by STP on 6/30/11 to support review of FIV program (RAI 03.09.02-49 revised submittal on 6/30/11)	08/30/2011			open
46	3	3.09.02-50	03.09.02-50 (5343)	Sub-scale dryer pressure spectra compared to Japanese ABWR	NRC - to review responses to 3.09.02-50 on 2/28/11, and responses to RAI 5256 and 03.09.02-49 on 6/30/11	08/30/2011			open
48	3	03.09.04-1	03.09.04-1 (5870)	FMCRD spec load requirements	NRC - Review response submitted 8/15/11. Also provide feedback on HCU spec	08/31/2011			open
49	3	3.09.06-1	2899 03.09.06-16, -18, -24, -25, COL Items 3.9.7.3, 3.9.7.4	Follow-up audit of design and procurement spec	STP - include in FSAR Revision 7	FSAR Rev. 7			confirmatory
50	3	3.09.06-5	5453 03.09.06-27, 28	1. Compliance with ASME OM Code for 24 month testing of RHR system fill pumps 2. Revisions to Table 3.9S-1	STP - include in FSAR Revision 7	FSAR Rev. 7			confirmatory
51	9	tbd	5685 (ltr 377), 09.01.02-2	Descriptions of pools, racks and fuel-handling system	NRC - Review of RAI responses submitted on 11/14/2011	12/07/2011			open
52	9	tbd	5685 (ltr 377), 09.01.02-3	Fuel rack loads and load combinations	NRC - Review of RAI responses submitted on 11/14/2011	12/07/2011			open
53	9	tbd	5685 (ltr 377), 09.01.02-4	Fuel drop analysis	NRC - Review of RAI responses submitted on 11/14/2011	12/07/2011			open
54	9	tbd	5685 (ltr 377), 09.01.02-5	Fuel rack seismic modeling and analysis	NRC - Review of RAI responses submitted on 11/14/2011	12/07/2011			open
55	9	tbd	5685 (ltr 377), 09.01.02-6	Fuel rack design checks	NRC - Review of RAI responses submitted on 11/14/2011	12/07/2011			open

STP Phase 4 Open Items

Item #	Chp	OI #	RAI #	Description	Next Action	Next Action Completion Date	OI Closure Date	SER Completion Date	OI Status
56	9	tbd	5685 (ltr 377), 09.01.02-7	Fuel rack quality assurance programs and quality control issues	NRC - Review of RAI responses submitted on 11/14/2011	12/07/2011			open
57	9	tbd	5685 (ltr 377), 09.01.02-8	Fuel rack thermal stress analysis	NRC - review of RAI response submitted on 11/14/2011	12/07/2011			open
58	9	tbd	5685 (ltr 377), 09.01.02-9	Fuel rack seismic loading	NRC - Review of revised RAI response submitted on 11/14/2011	12/07/2011			open
61	9	tbd	5540 (ltr 375), 09.04.03-2	Site Specific ITAAC and Tier 1 exemption for 99% charcoal filter efficiency	NRC - Review 3/31/11 response and supporting white paper submitted on 6/15/11. NRC staff to provide SER update on 9/9/11.	09/09/2011			Closed
62	9	tbd	5540 (ltr 375), 09.04.03-3	Standard or Site Specific departure regarding charcoal efficiency design change	NRC - Review 3/31/11 response and supporting white paper submitted on 6/15/11. NRC staff to provide SER update on 9/9/11.	09/09/2011			Closed
111	9	tbd	5987 (ltr 412) 09.01.02-10	Spent Fuel Assembly Integrity	NRC-Review RAI response submitted on 11/14/2011	12/07/2011			Open
112	2	tbd	2.05.04-36	Chapter 2 Settlement ITAAC (CI - 02.05.04.05-1)	STP-include in FSAR Revision 7	FSAR Rev. 7			Confirmatory
113	9	tbd	6070 (ltr 413) 09.01.02-11	Supp. fuel rack RAI to RAI 09.01.02-2, parts a & h	NRC - review RAI response submitted on 11/14/2011	12/07/2011			Open
114	9	tbd	6070 (ltr 413) 09.01.02-12	Supp. fuel rack RAI to RAI 09.01.02-3, part c	NRC - review RAI response submitted on 11/14/2011	12/07/2011			Open
115	9	tbd	6070 (ltr 413) 09.01.02-13	Supp. fuel rack RAI to RAI 09.01.02-4, part a	NRC - review RAI response submitted on 11/14/2011	12/07/2011			Open
116	9	tbd	6070 (ltr 413) 09.01.02-14	Supp. fuel rack RAI to RAI 09.01.02-5, parts d & e	NRC - review RAI response submitted on 11/14/2011	12/07/2011			Open
117	9	tbd	6070 (ltr 413) 09.01.02-15	Supp. fuel rack RAI to RAI 09.01.02-6, part a	NRC - review RAI response submitted on 11/14/2011	12/07/2011			Open
118	9	tbd	6070 (ltr 413) 09.01.02-16	Supp. fuel rack RAI to RAI 09.01.02-7	NRC - review RAI response submitted on 11/14/2011	12/07/2011			Open
119	2	tbd	tbd	Chapter 2.4 Potential CIs	NRC - potential CIs for FSAR Revision 7	FSAR Rev. 7			Open
120	12	tbd	12.02-20	Chapter 12 RAI response	STP - include in FSAR Revision 7	FSAR Rev. 7			confirmatory
121	12	tbd	Chapter 12.2	Issues specified in NRC e-mail dated 11/17/11, STP responses to e-mail acceptable to staff	STP - include in FSAR Revision 7	FSAR Rev. 7			confirmatory

STP Phase 4 Open Items

Item #	Chp	OI #	RAI #	Description	Next Action	Next Action Completion Date	OI Closure Date	SER Completion Date	OI Status
146	13	tbd	3271 (ltr 203) 13.06.01-2	Chapter 13.7-FFD	STP-include in FSAR Revision 7	FSAR Rev. 7			Confirmatory
169	16	16-3	3042, 16-3	Section 3.1 TS editorial changes	STP - include in FSAR Revision 7	FSAR Rev. 7			Confirmatory
196	19	19-9	19.01-31	Shared Fire Protection System	STP - High winds, RAI response to be provided in FSAR Revision 7	FSAR Rev. 7			confirmatory
197	15	tbd	tbd	Departure STP DEP 15.6-1	STP - include in FSAR Revision 7	FSAR Rev. 7			open
198	19	tbd	tbd	ACRS Action Item #100 for 19.14 Attachment "A" - LOLA	STP - include in FSAR Revision 7	FSAR Rev. 7			confirmatory
199	7	07.02-3	3130, 07.02-3	Future revision to revert to DCD value of 5 ms for sequential events interval	NRC - Clarify confirmatory status	11/30/2011			closed
200	7	07.02-4	3130, 07.02-4	Figure 7.9S-1 replacing Figure 7A-1	NRC - Clarify confirmatory status	11/30/2011			closed
201	7	07.03-4	3131, 07.03-4	Incorporation of proposed optimal mode status tracked as confirmatory	NRC - Clarify confirmatory status	11/30/2011			closed
202	17	17.04-9	3998, 17.04-09	Issues specified in NRC e-mail dated 11/17/11, 11/23/11 OI call discussion	STP - include in FSAR Revision 7	FSAR Rev. 7			confirmatory
203	11	tbd	Draft RAI 5124/3171, 11.05-1	Chapter 11 draft RAI	NRC - Determine if issuance of RAI is needed	tbd			Open
204	2	02.03.01	RAI 02.03.01-24, 6246	Chapter 2 Extreme winds RAI	STP - RAI Response	01/15/2012			Open