

#### UNITED STATES NUCLEAR REGULATORY COMMISSION REGION IV 1600 EAST LAMAR BOULEVARD ARLINGTON, TEXAS 76011-4511

January 14, 2019

Mr. Adam C. Heflin, President and Chief Executive Officer Wolf Creek Nuclear Operating Corporation P.O. Box 411 Burlington, KS 66839

### SUBJECT: WOLF CREEK GENERATING STATION, UNIT 1 – NRC INSPECTION OF TEMPORARY INSTRUCTION 2515/194, INSPECTION REPORT 05000482/2018011

Dear Mr. Heflin:

On December 13, 2018, the U.S. Nuclear Regulatory Commission (NRC) completed an inspection at your Wolf Creek Generating Station. On December 13, 2018, the inspector discussed the results of this inspection with Mr. J. McCoy, Site Vice President, and other members of your staff. The results of this inspection are documented in the enclosed report.

The NRC inspector did not identify any findings or violations of more than minor significance.

This letter, its enclosure, and your response (if any) will be made available for public inspection and copying at <a href="http://www.nrc.gov/reading-rm/adams.html">http://www.nrc.gov/reading-rm/adams.html</a> and at the NRC Public Document Room in accordance with 10 CFR 2.390, "Public Inspections, Exemptions, Requests for Withholding."

Sincerely,

/**RA**/

James F. Drake, Acting Chief Engineering Branch 2 Division of Reactor Safety

Docket Nos. 50-482 License Nos. NPF-42

Enclosure: Inspection Report 05000482/2018011 w/ Attachment: TI 2515/194 Inspection Documentation Request

# U.S. NUCLEAR REGULATORY COMMISSION Inspection Report

Docket Number:	05000482
License Number	NPF-42
Report Number:	05000482/2018011
Enterprise Identifier:	I-2018-011-0051
Licensee:	Wolf Creek Nuclear Operating Corporation
Facility:	Wolf Creek Generating Station
Location:	Burlington, Kansas
Inspection Dates:	December 3, 2018, to December 13, 2018
Inspector:	B. Correll, Reactor Inspector
Approved By:	James F. Drake Acting Chief, Engineering Branch 2 Division of Reactor Safety

#### SUMMARY

The U.S. Nuclear Regulatory Commission (NRC) continued monitoring licensee's performance by conducting Temporary Instruction 2515/194, "Inspection of the Licensee's Implementation of Industry Initiative Associated with the Open Phase Condition Design Vulnerabilities in Electric Power Systems (NRC Bulletin 2012-01)," at Wolf Creek, in accordance with the Reactor Oversight Process. The Reactor Oversight Process is the NRC's program for overseeing the safe operation of commercial nuclear power reactors. Refer to <a href="https://www.nrc.gov/reactors/operating/oversight.html">https://www.nrc.gov/reactors/operating/oversight.html</a> for more information.

### List of Findings and Violations

No findings were identified.

# **INSPECTION SCOPE**

This inspection was conducted using Temporary Instruction 2515/194 (ADAMS Accession No. ML17137A416), dated October 31, 2017. The inspector reviewed the licensee's implementation of Nuclear Energy Institute voluntary industry initiative in compliance with Commission guidance. The inspector discussed the licensee's open phase condition system design and ongoing implementation plans with plant staff. The inspector reviewed licensee and vendor documentation, and performed system walkdowns to verify that the installed equipment was supported by the design documentation. The inspector verified that the licensee had completed the installation and testing of equipment (with the exception of the tripping functions), installed and tested alarming circuits both local and in the control room, and analyzed potential impacts associated with the design implementation on the current licensing basis.

# OTHER ACTIVITIES – TEMPORARY INSTRUCTIONS, INFREQUENT AND ABNORMAL

<u>Temporary Instruction 2515/194 - Inspection of the Licensees' Implementation of Industry</u> <u>Initiative Associated With the Open Phase Condition Design Vulnerabilities in Electric Power</u> <u>Systems (NRC Bulletin 2012-01)</u>

The objective of Temporary Instruction 2515/194 is to verify that licensees have appropriately implemented the Nuclear Energy Institute voluntary industry initiative (ADAMS Accession No. ML15075A454), dated March 16, 2015, including updating their licensing basis to reflect the need to protect against open phase conditions.

## Temporary Instruction 2515/194-03.01 - Voluntary Industry Initiative (Part 1)

Wolf Creek Generating Station selected the open phase detection system designed and manufactured by Power System Sentinel Technologies, LLC. At the end of this inspection the system remained in the monitoring mode of operation to facilitate continued data gathering of grid perturbations for evaluation of alarm and trip setpoints. The equipment was installed on the start-up transformer XMR01 and transformer 7. The licensee is scheduled to transition the open phase detection system to full implementation (tripping functions enabled) by May 18, 2020, in accordance with Nuclear Energy Institute Open Phase Condition Initiative, dated September 2018, Revision 2. The licensee was preparing associated documentation for this transition, however only proposed changes were available for review at the time of inspection.

# INSPECTION RESULTS - OBSERVATIONS/ASSESSMENT

Based on discussions with the licensee staff, review of available design, testing, grid data trending results documentation, and walkdowns of installed equipment, the inspector had reasonable assurance the licensee appropriately implemented the voluntary industry initiative.

The inspector determined that:

Detection, Alarms, and General Criteria	TI 2515/194-03.01 - Voluntary Industry Initiative (Part 1)		
(1) On an inhere a conditions will be detected and clamped in t	ha acutual usana an tha acususan		
(1) Open phase conditions will be detected and alarmed in t	ne control room on the common		
annunciator panel with an exception for the alternate align	ment nath for one offsite source		
annunciator panel, with an exception for the alternate alignment path of one offsite source			
(a) Detection sincultation for all and the constitute and the identify on an an above condition for all and its d			
(2) Detection circuits will be sensitive enough to identify an open phase condition for all credited			
loading conditions for installed equipment			

(3) No Class-1E circuits were being replaced with non-Class 1E circuits in the design.

Protective Actions Criteria	TI 2515/194-03.01 - Voluntary Industry Initiative (Part 1)
(1) Five transformers were susceptible to an open phase constalled detection and mitigating equipment for two of the transformers will be discussed as an exception.	ndition and the licensee had he five. The remaining three
(2) With an open phase condition present and with or witho the open phase design would not adversely affect the fu- systems, structures, or components. The licensee's oper solution added two Power System Sentinel Technologie transformer XMR01 and two systems on transformer 7. enabled, will provide an additional input to the associate The credited plant response is unaffected and will be the conditions that generated the lockout of the transformer	ut an accident condition signal, nction of important-to-safety en phase condition design s, LLC systems on the start-up The tripping function, when d transformer lockout relays. e same regardless of the

No findings were identified.

The inspector identified the following exceptions to the Temporary Instruction criteria resulting from the incomplete design modifications:

Detection, Alarms, and General Criteria Exceptions	TI 2515/194-03.01 - Voluntary
	Industry Initiative (Part 1)
(1) The licensee's design was operating in the monitoring mod	de with established setpoints to
gather data to ensure the open phase condition design an	d protective schemes would
minimize misoperation, or spurious actions in the range of	voltage unbalance normally
expected in the transmission system. Because actual den	nonstration of this criterion
required the system to be in operation with final trip setpoi	nts established the inspector
was not able to fully verify this criterion. After discussions	with licensee staff design
desument and test result reviews, the increater had research	with incensee stall, design
document and test result reviews, the inspector had reaso	nable assurance that the
actuation circuit design would not result in lower overall pla	ant reliability.
(2) The Updated Safety Analysis Report and Technical Specif	fication Bases had not been
updated to include information related to open phase conc	litions at the conclusion of the
onsite inspection. The licensee provided the inspector wit	h proposed changes to the
onsite inspection. The licensee provided the inspector wit	n proposed changes to the

protection for, any open phase condition design vulnerability. The licensee continued to modify and update the proposed changes during the onsite portion of the inspection. The inspector verified the proposed change process was being tracked under document change package CP 14570 for the completion of the Updated Safety Analysis Report updates. The inspector did not identify any issues of concern.

(3) The inspector identified an alternate alignment path for one of the credited offsite sources (start-up transformer XNB01) that was not monitored for open phase conditions associated with three transformers (transformers 4, 5, and 6). This alignment path is infrequently utilized and contains a relatively short length of conductors and equipment that would be susceptible to open phase conditions. This alternate path was infrequently used in the past and has been aligned for a cumulative 47.5 days over the previous 25 year period. Also, only about 150 yards of switchyard bus bars, circuit breakers, and transformer connections would be susceptible to open phase conditions and were not monitored for open phase conditions. These factors aided in creating a very low risk condition for this alternate path alignment. The licensee proposed corrective actions to no longer consider this alternate path alignment as a credited source for the offsite circuit for start-up transformer XNB01, and was being evaluated by Condition Report 00128627. The corrective action would require the licensee to declare start-up transformer XNB01 offsite source inoperable while aligned to this alternate source, and enter the Technical Specifications limiting condition for operation action statement when aligned to this path. The licensee has until full implementation of the Nuclear Energy Institute voluntary industry initiative to implement these corrective actions.

_		
	Protective Actions Criteria Exceptions	TI 2515/194-03.01 - Voluntary Industry Initiative (Part 1)
	(1) The licensee's open phase condition design solution uses Technologies, LLC to detect, alarm, and provide an input lockout relays. Upon transformer lockout, the existing und as designed to initiate starting of the emergency diesel ge bus.	Power System Sentinel to the associated transformer lervoltage relays would operate nerator to restore power to the
The tripping function input to the transformer lockout relays remained disabled during the onsite portion of the inspection and was not able to be demonstrated to perform the designed function. This action was being tracked in the design change package CP 14570. Through review of design documents and discussions with licens staff, the inspector had reasonable assurance that with an open phase condition pres and with and without an accident condition signal, the open phase design would isolar the affected bus and cause an automatic restoration of power from the emergency die generators. Due to the configuration of Wolf Creek Generating Station's electrical distribution system, a loss of phase on one transformer would only affect one train of equipment, and loads required to mitigate postulated accidents would be available on non-affected train, ensuring that safety functions are preserved as required by the cur licensing bases. The inspector did not identify any issues of significance.		
	(2) At the time of this inspection, the licensee had not finalized tests, calibrations, setpoint verifications, or inspection process.	d documentation for periodic cedures associated with the

tests, calibrations, setpoint verifications, or inspection procedures associated with the Power System Sentinel Technologies, LLC equipment. This action was being tracked in the design change package CP 14570. The licensee has not determined the preventive maintenance process for the installed equipment and has Work Order 13-378853-073 to perform this evaluation. Existing plant equipment will continue to be maintained according to the licensee's current preventative maintenance program. The inspector did not identify any issues of concern.

# EXIT MEETINGS AND DEBRIEFS

On December 13, 2018, the inspector conducted an exit meeting to present the Temporary Instruction 2515/194 inspection results to Mr. J. McCoy, Site Vice President, and other members of the licensee staff. The inspector verified no proprietary information was retained.

# DOCUMENTS REVIEWED

<u>Temporary Instruction 2515/194 - Inspection of the Licensees' Implementation of Industry</u> <u>Initiative Associated with the Open Phase Condition Design Vulnerabilities in Electric Power</u> <u>Systems (NRC Bulletin 2012-01)</u>

Condition Report

00128627\*

Drawings		
Number	Title	Revision
E-003.3A-00001	Schematic Diagram and Wiring List SUT Open Phase Detection System Channel 1	01
E-003.3A-00002	Schematic Diagram and Wiring List SUT Open Phase Detection System Channel 2	01
KD-7496, Sh. 1	One Line Diagram	67
WIP-E-11026-004-A-1	Relay Setting Tabulation	01
WIP-E-11MR01-007-B-1	Startup Transformer Single Line Metering and Relaying Diagram	00
WIP-E-12MR01-000-A-1	Startup Transformer Protection Logic Diagram	00
WIP-E-13MR10-009-B-1	Schematic Diagram Startup Transformer Protection	00

Engineering Reports Number	Title	Revision
E-11023	Relay Setting Tabulation and Coordination Curves System NB	10
XX-E-039	Open Phase Analysis	0
Miscellaneous Documents		
Number	Title	Date
15-00846	Interconnection Guidelines	September 17, 2015
ET 18-0032 Docket No. 50-482: Wolf Creek Nuclear Operating Corporation Change of Date for Full Implementation of Open Phase Detection System		December 7, 2018
Procedures Number	Title	Revision or Date
ALR 00-012A	345 KV Trouble	9

Procedures Number	Title	Revision or Date
ALR 00-014D	S/U XFMR Trouble	13
ALR 843	#7 Transformer Open Phase Detection Trouble	0
CKL ZL-009	Site Readings Sheets	109
OFN AG-025	Unit Limitations	55
SYS NB-200	Transferring XNB01 Supply Between SL7 and #7 Transformer	20
SYS NB-201	Transferring NB01 Power Sources	61
TSO 0102-00	Waverly Wind Farm Capacitor Usage	September 17, 2015
Vendor Document Number	Title	Revision
2015WCN5144	015WCN5144 Open Phase Protection (OPP) FAT Report for Wolf Creek Generating Station Dual Cabinet System with Serial Numbers 7E0694367 and 7E0698202	
Work Order		
13-378853-047		

### **TI 2515/194 Inspection Documentation Request**

Please provide the following documentation (Items 1 - 8) to the lead inspector prior to the onsite inspection date, preferably no later than November 5, 2018. Whenever practical, please provide copies electronically (IMS/CERTREC is preferred). Please provide an index of the requested documents which includes a brief description of the document and the numerical heading associated with the request (i.e., where it can be found in the list of documents requested).

Brian Correll, Lead Inspector RIV/DRS/EB2 1600 E. Lamar Blvd. Arlington, TX 76011 817-200-1565 brian.correll@nrc.gov

- Copies of any calculations, analyses, and/or test reports performed to support the implementation of your open phase condition (OPC) solution. If, in your implementation, OPCs are not detected and alarmed in the control room please include documentation that:
  - a. Demonstrates the OPC will not prevent functioning of important-to-safety SSCs; AND
  - b. Detection of an OPC will occur within a short period of time (e.g., 24 hours).
- 2. Copies of any modification packages, including 10 CFR 50.59 evaluations if performed, used for or planned for the implementation of your OPC solution.
- 3. Copies of periodic maintenance, surveillance, setpoint calibration, and/or test procedures implemented or planned, for your OPC solution.
- 4. Copies of your licensing basis changes to Updated Final Safety Analysis Report (UFSAR) and/or Technical Specifications (TS), as applicable, which discuss the design features and analyses related to the effects of, and protection for, any open phase condition design vulnerability. If these documents have not been updated, provide documentation of your plans to do so.
- 5. Copies of any procurement specifications and acceptance testing documents related to the installation of your OPC solution.
- 6. Copies of any site training the team will need to accomplish to gain access to areas with, or planned, major electrical equipment used in your OPC solution (i.e. switchyard).
- 7. Provide documentation showing that with an OPC occurrence <u>and no</u> accident condition signal present, either:
  - a. An OPC does not adversely affect the function of important-to-safety SSCs, OR
  - b. TS LCOs are maintained or the TS actions are met without entry into TS LCO 3.0.3 AND
    - i. Important-to-safety equipment is not damaged by the OPC, AND
    - ii. Shutdown safety is not compromised

- 8. With OPC occurrence and an accident condition signal present:
  - a. Provide documentation showing that automatic detection and actuation will transfer loads required to mitigate postulated accidents to an alternate source and ensure that safety functions are preserved, as required by the current licensing bases, OR
  - b. Provide documentation showing that all design basis accident acceptance criteria are met with the OPC, given other plant design features. Accident assumptions must include licensing provisions associated with single failures. Typically, licensing bases will not permit consideration of the OPC as the single failure since this failure is a non-safety system.

Please provide the following documentation to the team when they arrive onsite. Whenever practical, please provide copies electronically, except for drawings. Drawings should be provided as paper copies of sufficient size (ANSI "C" or "D") such that all details are legible.

- 9. A brief presentation describing your electric power system design and typical electrical transmission and distribution system alignments; OPC design schemes installed to detect, alarm and actuate; bus transfer schemes; and maintenance and surveillance requirements. This presentation should be a general overview of your system. Please schedule the overview shortly after the entrance meeting.
- 10. Plant layout and equipment drawings for areas that identify: (a) the physical plant locations of major electrical equipment used in your open phase condition solution; (b) the locations of detection and indication equipment used in the open phase condition sensing circuits.
- 11. If OPC actuation circuits are required, provide documentation that demonstrates continued coordination with the other protective devices in both the offsite electrical system (within Wolf Creek Generating Station's area of responsibility) and the onsite electrical systems.
- 12. Access to locations in which open phase condition equipment is installed or planned (i.e. switchyard, etc.)
- 13. Copies of documentation or testing that demonstrates your OPC solution minimizes spurious actuation or misoperation in the range of voltage imbalance normally expected in the transmission system that could cause undesired separation from an operable off-site power source.

This document does not contain new or amended information collection requirements subject to the Paperwork Reduction Act of 1995 (44 U.S.C. 3501 et seq.). Existing information collection requirements were approved by the Office of Management and Budget, Control Number 31500011. The NRC may not conduct or sponsor, and a person is not required to respond to, a request for information or an information collection requirement unless the requesting document displays a currently valid Office of Management and Budget control number.

This document will be made available for public inspection and copying at <a href="http://www.nrc.gov/reading-rm/adams.html">http://www.nrc.gov/reading-rm/adams.html</a> and at the NRC Public document Room in accordance with 10 CFR 2.390, "Public Inspections, Exemptions, Requests for Withholding."

# WOLF CREEK GENERATING STATION, UNIT 1 – NRC INSPECTION OF TEMPORARY INSTRUCTION 2515/194, INSPECTION REPORT 05000482/2018011 - JANUARY 14, 2019

#### **DISTRIBUTION**:

SMorris, ORA MShaffer, ORA TVegel, DRP MHay, DRP RLantz, DRS GMiller, DRS DDodson, DRP FThomas, DRP NTaylor, DRP BTharakan, DRP JMelfi, DRP ECombs, DRP SGalemore, DRP VDricks, ORA **BSingal**, NRR RKellar, DRS PJayroe, DRS MHerrera, DRMA R4Enforcement DCylkowski, ORA JWeil, OWFN AMoreno, OWFN ARivera-Varona, OEDO BMaier, ORA

ADAMS ACCESSION NUMBER: ML190	15A018
-------------------------------	--------

SUNSI Review	: ADAMS:	□ Non-Publ	icly Available	🗵 Non-Sensit	ive Keyword:	NRC-002
By: BKC	🗵 Yes 🛛 No	⊠ Publicly A	vailable	Sensitive		
OFFICE	RI:EB2	AC:EB2	C:PBB	AC:EB2		
NAME	BCorrell	JDrake	NTaylor	JDrake		
SIGNATURE	/RA/	/RA/	/RA/	/RA/		
DATE	1/8/2019	1/8/2019	1/11/2019	1/14/2019		

OFFICIAL RECORD COPY