

UNITED STATES NUCLEAR REGULATORY COMMISSION REGION IV 1600 EAST LAMAR BOULEVARD ARLINGTON, TEXAS 76011-4511

August 31, 2022

Mr. G.T. Powell President and CEO STP Nuclear Operating Company STP Nuclear Operating Company P.O. Box 289 Wadsworth, TX 77483

#### SUBJECT: SOUTH TEXAS PROJECT – DESIGN BASIS ASSURANCE INSPECTION (TEAMS) INSPECTION REPORT 05000498/2022012 AND 05000499/2022012

Dear Mr. Powell:

On August 8, 2022, the U.S. Nuclear Regulatory Commission (NRC) completed an inspection at South Texas Project and discussed the results of this inspection with you and other members of your staff. The results of this inspection are documented in the enclosed report.

One finding of very low safety significance (Green) is documented in this report. This finding involved a violation of NRC requirements. We are treating this violation as a non-cited violation (NCV) consistent with Section 2.3.2 of the Enforcement Policy.

If you contest the violation or the significance or severity of the violation documented in this inspection report, you should provide a response within 30 days of the date of this inspection report, with the basis for your denial, to the U.S. Nuclear Regulatory Commission, ATTN: Document Control Desk, Washington, DC 20555-0001; with copies to the Regional Administrator, Region IV; the Director, Office of Enforcement; and the NRC Resident Inspector at South Texas Project.

This letter, its enclosure, and your response (if any) will be made available for public inspection and copying at <u>http://www.nrc.gov/reading-rm/adams.html</u> and at the NRC Public Document Room in accordance with Title 10 of the *Code of Federal Regulations* 2.390, "Public Inspections, Exemptions, Requests for Withholding."

Sincerely,

Vincent Gaddy, Vincent on 08/31/22

Vincent G. Gaddy, Chief Engineering Branch 1 Division of Operating Reactor Safety Docket Nos. 05000498 and 05000499 License Nos. NPF-76 and NPF-80

Enclosure: As stated

cc w/ encl: Distribution via LISTSERV

SUBJECT: SOUTH TEXAS PROJECT – DESIGN BASIS ASSURANCE INSPECTION (TEAMS) INSPECTION REPORT 05000498/2022012 AND 05000499/2022012 DATED AUGUST 31, 2022

**DISTRIBUTION:** SMorris, ORA JMonninger, ORA RLantz, DORS MHay, DORS DCylkowski, RC ROrlikowski, RIV/OEDO VDricks, ORA LWilkins, OCA DGalvin, NRR AMoreno, RIV/OCA RAlexander, RSLO JKozal, DORS PVossmar, DORS SSchwind, DORS SLichvar, DORS GKolcum, DORS CStott, DORS LReyna, DORS **R4-DORS-IPAT** R4Enforcement

#### Non-Public Designation Category: MD 3.4 Non-Public (A.3 - A.7 or B.1) ADAMS ACCESSION NUMBER: ML22229A089

X s	SUNSI Review	X Non-Sensitive Sensitive		X Publicly Available Non-Publicly Available	
OFFICE	RIV/DORS/EB1	RIV/DORS/EB1	RIV/DORS/EB2	RIV/DORS/EB1	RIV/DORS/EB1
NAME	VGaddy	WSifre	SGraves	WCullum	FThomas
DATE	08/31/2022	08/23/2022	08/17/2022	08/23/2022	08/17/2022

OFFICIAL RECORD COPY

# U.S. NUCLEAR REGULATORY COMMISSION Inspection Report

Docket Numbers:	05000498 and 05000499
License Numbers:	NPF-76 and NPF-80
Report Numbers:	05000498/2022012 and 05000499/2022012
Enterprise Identifier:	I-2022-012-0004
Licensee:	STP Nuclear Operating Company
Facility:	South Texas Project
Location:	Wadsworth, TX
Inspection Dates:	July 18, 2022 to August 08, 2022
Inspectors:	W. Cullum, Reactor Inspector S. Graves, Senior Reactor Inspector W. Sifre, Senior Reactor Inspector F. Thomas, Reactor Inspector
Approved By:	Vincent G. Gaddy, Chief Engineering Branch 1 Division of Operating Reactor Safety

#### SUMMARY

The U.S. Nuclear Regulatory Commission (NRC) continued monitoring the licensee's performance by conducting a design basis assurance inspection (teams) inspection at South Texas Project, in accordance with the Reactor Oversight Process. The Reactor Oversight Process is the NRC's program for overseeing the safe operation of commercial nuclear power reactors. Refer to <a href="https://www.nrc.gov/reactors/operating/oversight.html">https://www.nrc.gov/reactors/operating/oversight.html</a> for more information.

#### **List of Findings and Violations**

Failure to fully implement procedures to install and maintain vital electrical panels.							
Cornerstone	Significance	Cross-Cutting	Report				
	-	Aspect	Section				
Mitigating	Green	None (NPP)	71111.21M				
Systems	NCV 05000498,05000499/2022012-01						
	Open/Closed						

The team identified a Green, non-cited violation of 10 CFR Part 50, Appendix B, Criterion V, "Instructions, Procedures, and Drawings," with two examples for the failure to ensure that activities affecting quality associated with Vital 120Vac Distribution Panels were accomplished in accordance with documented instructions, procedures, or drawings.

Example 1: Prior to July 18, 2022, the licensee failed to ensure that penetrations for electrical cables routed through the top of the panels were appropriately sealed to prevent water or dust intrusion; and

Example 2: Between January 2003 and July 18, 2022, the licensee inappropriately closed a preventive maintenance activity resulting in the failure to complete a required preventive maintenance action on the fused disconnect for steam generator 1A power-operated relief valve (PORV) servo amplifier.

#### Additional Tracking Items

None.

#### **INSPECTION SCOPES**

Inspections were conducted using the appropriate portions of the inspection procedures (IPs) in effect at the beginning of the inspection unless otherwise noted. Currently approved IPs with their attached revision histories are located on the public website at <a href="http://www.nrc.gov/reading-rm/doc-collections/insp-manual/inspection-procedure/index.html">http://www.nrc.gov/reading-rm/doc-collections/insp-manual/inspection-procedure/index.html</a>. Samples were declared complete when the IP requirements most appropriate to the inspection activity were met consistent with Inspection Manual Chapter (IMC) 2515, "Light-Water Reactor Inspection Program - Operations Phase." The inspectors reviewed selected procedures and records, observed activities, and interviewed personnel to assess licensee performance and compliance with Commission rules and regulations, license conditions, site procedures, and standards.

# **REACTOR SAFETY**

## 71111.21M - Design Bases Assurance Inspection (Teams)

The inspectors evaluated the following components and listed applicable attributes, permanent modifications, and operating experience:

Design Review - Risk-Significant/Low Design Margin Components (IP Section 02.02) (5 Samples)

- (1) Unit 1 120 Vac Vital Panel 1201
  - Design basis calculations
  - Electrical drawings
  - Vendor technical documentation
  - Corrective actions associated with vital 120Vac panel
  - Preventative maintenance records to verify panel maintained within design basis
  - Maintenance work orders to verify panel maintained within design basis
- (2) Unit 1 4160 VAC Bus 1E1C
  - Design basis documents
  - Electrical drawings
  - Maintenance, inspection, and testing procedures
  - Vendor operating and maintenance requirements
  - Corrective actions associated with 4160 VAC bus
  - Short circuit calculations, coordination studies, voltage drop calculations, and switchgear maintenance activities to ensure they were appropriate for the design of the Unit 1 4160 VAC Bus 1E1C
- (3) Unit 2 480 VAC E1C2 Motor Control Center (MCC):
  - Design basis documents
  - Electrical drawings
  - Maintenance, inspection, and testing procedures
  - Vendor operating and maintenance requirements
  - Corrective actions associated with 480 VAC MCC

- Short circuit calculations, coordination studies, and maintenance activities to ensure they were appropriate for the design of the Unit 2 480 VAC E1C2 MCC
- (4) Unit 1 Emergency Diesel Generator DG11
  - Fuel Oil Storage Tank and associated fuel delivery system
  - Air Starting System design and capabilities
  - Emergency fan and associated damper ratings and start criteria
  - Jacket water heat exchanger testing
- (5) Unit 1 Pressurizer PORV 656A
  - Piping and instrument diagrams
  - Environmental qualification
  - Maintenance
  - Design basis differential pressure
  - Design flowrate

#### Design Review - Large Early Release Frequency (LERFs) (IP Section 02.02)

Unit 1 Essential Cooling Water Pump 1A

- System drawings to determine flow directions, flow diversions and flow rate to specific loads
- Vendor certified pump Head Capacity curves, to ascertain that the pump satisfies the specified values as well as the most limiting conditions
- Pump Net Positive Suction Head curve, to verify that the available head to satisfy the requirements for the various flow rates
- System normal operating procedures, to verify proper system line-up and operator capabilities
- System abnormal operating procedures to assure that essential equipment is protected
- In-service testing procedures for pumps and check valves

#### Modification Review - Permanent Mods (IP Section 02.03) (5 Samples)

- (1) EC 12-31926-359, Replacement of Unit 1 Class IE Switchgear E1C Circuit Breakers During 1R23 Outage
- (2) EC 17-14971-1, Installation of Cathodic Protection System Deep Anode Groundbed For Auxiliary Feedwater Area
- (3) DCP 12-31926-43, Class 1E 4.16 KV Circuit Breaker Replacements
- (4) EC 17-22335-2, Replace 27C Relay (ITE J13) Containment Spray Pump 1B Control Circuit
- (5) EC 17-12897-Weld Plates on Exterior of Diesel Generator Building to Prevent Water Intrusion

#### Review of Operating Experience Issues (IP Section 02.06) (3 Samples)

(1) NEI 03-08, Guideline for the Management of Materials Issues, Revision 4

- (2) ICES 456078, Unscheduled Power Reduction Due to Feedwater Heater Tube Leak
- (3) SOER 07-02, Recent Intake Cooling Water Blockage, Revision 1

# **INSPECTION RESULTS**

Cornerstone Witigating Systems	Significance		Depart
	5	Cross-Cutting	Report
		Aspect	Section
Systems	Green	None (NPP)	71111.21M
	NCV 05000498,05000499/2022012-01		
	Open/Closed		
Instructions, Proce activities affecting of accomplished in ac Example 1: Prior to	d a Green, non-cited violation of 10 CFR F edures, and Drawings," with two examples quality associated with Vital 120Vac Distri ccordance with documented instructions, p o July 18, 2022, the licensee failed to ensu	s for the failure to bution Panels we procedures, or dra ure that penetratio	ensure that re wings. ns for electrica
dust intrusion; and			
preventive mainten maintenance action /alve (PORV) serv		nplete a required prator 1A power-op	preventive erated relief
eam performed a volume of the walkdow part of the walkdow panel, including the performed at the performance of the performance	selected Component during the Design Ba walkdown of the Unit 1 safety-related 120 vn, the inspectors questioned the licensee e NEMA Enclosure type, and about any se gh the top plate. Because the height of the enetrations, the team requested photograp enetrations were appropriately sealed again identified that these enclosures were cat	Vac Vital AC Pane e staff about the de ealing requiremen e enclosure preven phs of the top to d inst potential mois tegorized as NEM	el DP1201. As esign of the ts for cable nted a visual letermine if the
iazaros such as fa	ed for indoor use and typically constructed alling dirt and dripping fluids.	a to protect agains	A 12 type

The team also reviewed maintenance history for panel DP1201, including the last completed preventive maintenance procedure and work order for the cleaning and inspection of the panel. The work order, completed in November 2012 identified that circuit #17 had been tagged out and removed from service at the time of maintenance, and had remained tagged

out when the other work instruction steps completed. This circuit feeds steam generator 1A PORV servo amplifier. The team asked for documentation showing when this specific circuit had been subsequently maintained. The licensee researched this question and eventually determined that maintenance of the specific circuit had not been performed during the expected period because the work instruction had been inappropriately closed. When asked about subsequent performance of maintenance on the incomplete circuit, the last example of completed testing for this circuit was in 2003, resulting in a period of approximately 18 years without the preventive maintenance on the circuit being performed. Further discussions with the licensee identified that the 2012 preventive maintenance activity should have been marked as a partial by the Work Supervisor upon closeout as required by station Procedure MG-0006, "Work Execution and Closeout Guideline," Revision 27, section 8.2.2, which also directs the user to 0PGP03-ZM-0002 "Preventative Maintenance Program," Revision 42, section 4.9, for guidance on partial completion of a preventive maintenance activity. This guidance requires, in part, that for partially completed preventive maintenance activities with effective end of grace periods (such as the described preventive maintenance), they shall be rescheduled and performed, or deferred or waived prior to the end of the grace period. Neither of these additional actions occurred for this activity.

Corrective Actions: This finding was entered into the licensee's corrective action program as Condition Report 22-7368 for the unsealed penetrations, and Condition Report 22-7389 for the delayed preventive maintenance on the fused disconnect, which recommends scheduling performance of the maintenance during the next outage under work order 615485.

#### Performance Assessment:

Performance Deficiency: The failure to install required dust and moisture seals for penetrations in vital 120Vac distribution panels, and inappropriately closing an incomplete maintenance activity resulting in failure to perform required periodic maintenance on a fused disconnect link in panel DP1201 as required by station drawings and procedures is a performance deficiency.

Screening: The inspectors determined the performance deficiency was more than minor because it was associated with the Equipment Performance attribute of the Mitigating Systems cornerstone and adversely affected the cornerstone objective to ensure the availability, reliability, and capability of systems that respond to initiating events to prevent undesirable consequences. Minor/MTM Screening - The inspectors determined the performance deficiency was more than minor because it was associated with the Equipment Performance attribute of the Mitigating Systems cornerstone and adversely affected the cornerstone objective to ensure the performance deficiency was more than minor because it was associated with the Equipment Performance attribute of the Mitigating Systems cornerstone and adversely affected the cornerstone objective of ensuring the availability, reliability, and capability of systems that respond to initiating events to prevent undesirable consequences. Specifically, South Texas Project staff failed to follow station guidance on installing dust and moisture seals on penetrations in electrical equipment and failed to follow plant procedural requirements by inappropriately closing a maintenance activity before it was complete.

Significance: The inspectors assessed the significance of the finding using IMC 0609 Appendix A, "The Significance Determination Process (SDP) for Findings At-Power." Significance Determination – The inspectors assessed the significance of the finding using Inspection Manual Chapter 0609, Appendix A, "The Significance Determination Process (SDP) for Findings At-Power" dated 11/20/2020. Using Exhibit 2, "Mitigating Systems Screening Questions," the inspectors determined the finding to be of very low safety significance (Green) because the finding affected the design or qualification of a mitigating system, structure, or component it did not affect its operability or PRA functionality.

Cross-Cutting Aspect: Not Present Performance. No cross-cutting aspect was assigned to this finding because the inspectors determined the finding did not reflect present licensee performance.

## Enforcement:

Violation: Title 10 Code of Federal Regulations Part 50, Appendix B, Criterion V, "Instructions, Procedures and Drawings," requires that activities affecting quality shall be prescribed by documented instructions, procedures, or drawings of a type appropriate to the circumstances and shall be accomplished in accordance with these instructions, procedures, or drawings.

Contrary to this requirement for vital 120Vac distribution panels, the licensee failed to ensure that activities affecting quality were accomplished in accordance with appropriate instructions, procedures or drawings. Specifically, prior to July 18, 2022, the licensee failed to ensure that penetrations for electrical cables routed through the top of vital panels were appropriately sealed after installation to prevent water or dust intrusion as required by station instructions and drawings, and between January 2003 and July 18, 2022, the licensee inappropriately closing a maintenance activity resulting in failure to perform required periodic maintenance on a fused disconnect link in Unit 1 panel DP1201.

Enforcement Action: This violation is being treated as a non-cited violation, consistent with Section 2.3.2 of the Enforcement Policy.

# **EXIT MEETINGS AND DEBRIEFS**

The inspectors verified no proprietary information was retained or documented in this report.

• On August 8, 2022, the inspectors presented the Exit Meeting inspection results to Mr. G. T. Powell, President and CEO, and other members of the licensee staff.

# **DOCUMENTS REVIEWED**

Inspection Procedure	Туре	Designation	Description or Title	Revision or Date
71111.21M	Calculations	38289NS0012	Specification for Essential Cooling Water Pumps	2
		3R289MC5633	Essential Cooling Water Pump Submergence	2
		EC 5000	Voltage Regulation Study	16
		EC 5001	Fault Analysis	9
		EC-5008	Class 1E DC System Scenario, Battery / Charger / Inverter	15
			Sizing & System Voltage Calculation	
		EC05014	Maximum Length of Control Cables / Class 1E and Non-	5
			Class 1E	
		EC05029	4.16 KV Switchgear Relay Setting	6
		EC05031	Protection 480 Volt Load Centers	8
		EC05039	Control Cable Voltage Drop Verification	6
		EC05052,	Degraded and Undervoltage Protection and 120/208 VAC	7
		Addendum 1	Panelboard Voltage Analysis	
		EC5013	Cathodic Protection System	4
		MC-6288	Essential Cooling Water Pump Trip Forcing Functions with	1
			Vacuum Breakers	
		MC-6472	DVAC [Degraded Voltage Actuator Capability] Calculation	3
			AC [Alternating Current] Motor MOVs	
	Corrective Action	Condition Record	97-4379, 12-29374, 12-29477, 12-31926, 17-14971, 19-	
	Documents		7373, 19-7401, 19-7402, 19-7423, 19-9655, 19-9825, 20-	
			5598, 21-775, 19-291-208, 20-7869-3	
	Corrective Action		22-6891, 22-6894, 22-6895, 22-6945, 22-6948, 22-6951,	
	Documents		22-6952, 22-6964, 22-6965, 22-6966, 22-6967, 22-6968,	
	Resulting from		22-6970, 22-6972, 22-6990, 22-7027, 22-7053, 22-7185, 22-	
	Inspection		7236, 22-7366, 22-7367, 22-7368, 22-7404, 22-7408	
	Drawings	00000E0AAAA	Single Line Diagram Main One Line Diagram Unit No. 1 & 2	30
		00009E0CC25#2,	Elementary Diagram Reactor, Containment Fan Coolers	11
		Sheet 01	21A & 21C, CCW [Component Cooling Water] Inlet MOV's	
			0064 & 0204	
		00009E0CC33#2,	Elementary Diagram, Reactor Containment Fan Coolers,	11
		Sheet 01	MOV's 0067 and 0207	
		00009E0CS01#1,	Elementary Diagram, Containment Spray Pumps PA101B &	9

Inspection Procedure	Туре	Designation	Description or Title	Revision or Date
		Sheet 02	PA101C	
		00009E0HF06#2, Sheet 01	Elementary Diagram, F.H.B. [Fuel Handling Building] HVAC [Heating, Ventilation, and Air Conditioning], Exhaust Booster Fans FN007, 008, & 009	12
		00009E0PK01#1, Sheet 01	Elementary Diagram, 4.16KV ESF [Engineered Safety Feature] Bus E1A, E1B & E1C Supply Breaker Control	10
		00009E0PK04#1	Elementary Diagram ESF Transformer & 4.16KV Bus E1A, E1B, & E1C Protection and Metering	14
		00009E0PKAB#1	Single Line Diagram 4.16 KV Class 1E Switchgear E1B	14
		00009E0PMAH#2, Sheet 01	Single Line Diagram 480V Class 1E Motor E2C2 Control Center (EAB)	21
		00009E0VAAA #1	Single Line Diagram Vital 120v AC Distribution Panels DP001, DP1201 Channel I (EAB)	27
		4040-01075HY	Essential Cooling Water Pump General Arrangement	D
		4168-00066VA	NBD-53 Backdraft Damper	F
		5E030E00100, Sheet 3A	Electrical General Notes And Details General Notes	10
		5R289F05038 Sheet 1	Essential Cooling Water System Train A	20
		5V159V00027 Sheet 1	Heating Ventilation Air Conditioning Miscellaneous Buildings Essential Cooling Water Intake Structure & Electrical Equipment Room	12
		6D019M00020	General Arrangement Diesel Generator Building Plans & Sections	9
		6P-20-0-M-0031	Essential Cooling Water Intake & Discharge Structures	5
		8895600040L4	ONAN/ONAF XFMR W/ABB UZERT 200/600 LTC	A
		9-E-PKAC-01#1	Single Line Diagram 4.16 KV Class 1E Switchgear E1C	13
	Engineering Changes	12-31926-359	Replacement of Unit 1 Class IE Switchgear E1C Circuit Breakers During 1R23 Outage	1
		12-31926-43, Supplement 0	Class IE 4 . 16 KV Circuit Breaker Replacements	04/01/2015
		12-31926-43, Supplement 1	Class 1E 4.16 KV Circuit Breaker Replacements	07/28/2016
		12-31926-43,	Class 1E 4 .16 KV Circuit Breaker Replacements	03/22/2017

Inspection Procedure	Туре	Designation	Description or Title	Revision or Date
		Supplement 3		
		17-14971-1	Installation of Cathodic Protection System Deep Anode Groundbed For Auxiliary Feedwater Area	1
		17-22335	Replace 27C Relay (ITE J13) Associated in Control Circuit for Containment Spray Pump 1B	0
		CN-3125	DCPs 12-31926-2 and 12-31926-3 are allowing either the existing air magnetic circuit breakers or replacement vacuum circuit breakers to be used.	02/26/2015
	Miscellaneous	001-002-496, 24	VSN Centrifugal Pump Installation and Operation Manual	6
		0PGP04-ZA-0328	Design Criteria Class 1E AC Power Distribution	9
		3E159ES0065	Specification for 5KV Class-1E Medium Voltage Breaker Replacement	0
		3V139VQ1002	Diesel Generator Building Emergency Ventilation System Design Criteria	3
		4E510EQ1005	Design Criteria Class 1E AC Power Distribution System	9
		4E519EB1108	Class 1E 4.16 kV AC Power (PK) System	5
		4E549EB01110	Design Basis Document Class 1E Vital 120Vac System	2
		5Q159MB1023	Design Basis Document Standby Diesel Generator System	4
		5R289MB01006	Design Basis Document Essential Cooling Water System	9
		5V139VQ103	Diesel Generator Building Heating and Normal Ventilation System Design Criteria	4
		B05757-00008T4 34149238	Third Party Qualification (TPQ) Dedication Plan For Siemens Type 5HKR-250-1200-58 4.76 KV Horizontal Drawout Circuit Breaker	
		BC-TOP-3-A	Tornado and Extreme Wind Design Criteria for Power Plants	3
		POND Project Number: 1210768	Investigation of Low Potential Measurements at Concrete Water Tank	12/2021
		PRO055669PKG- 22	Commercial Grade Dedication Package - Siemens 5HKR- 250-1200-58 Circuit Breaker, 4.67 kV, Horizontal Draw-out, with Type 3EF1-048-0A Surge Limiters	02/24/2017
		VTD-B455-0042	Vendor Technical Document, Installation/Maintenance Instructions (Medium Voltage Power Circuit Breakers Type 5HK 1200 Thru 3000 Amperes 5000 Volts	4

Inspection Procedure	Туре	Designation	Description or Title	Revision or Date
		VTD-B455-0094	Vendor Technical Document - Liquid Insulated Primary and Secondary Unit Substation Transformers	0
		VTD-B455-0108	Vendor Technical Document - ABB On—Load Tap— Chargers, Type UZE and UZF With Motor— Drive Mechanism, Type BU3	0
		VTD-C634-0001	STPNOC Site Specific Engineered Safety Features Diesel Generator Engine Manual	1
		VTD-C963-0009	Vendor Technical Document - Operating Manual for SRAYS, SRAYT Series Rectifiers	03/24/2016
		VTD-G080-0328	Vendor Technical Document for General Electric Series 300 Magnetic Contactors	1
		VTD-H108-0017	Vendor Technical Document - Receiving, Handling, Storage, And Maintenance Instructions For Class 1E AC And DC Distribution Panels	0
		VTD-P292-0001	Instruction Manual Operation, Maintenance and Parts List for A.C. Synchronous Generator	5
		VTD-S125-0023	Vendor Technical Document - Siemens Medium Voltage Replacement Breakers	03/26/2015
		VTD-S125-0024	Vendor Technical Document, Siemens 5HKR-250-1200 TOC [Truck-Operated Contact] Bracket Installation	0
		VTD-S345-0020	Vendor Technical Document - Installation And Maintenance Instructions QMB Fusible Switches	0
		VTD-W120-0216	Vendor Technical Document - Cutler- Hammer/Westinghouse AB De-Ion Circuit Breakers	1
		VTD-W120-0220	Vendor Technical Document - K-FRAME MOLDED CASE CIRCUIT BREAKERS TYPE DK: 250-400 AMPERES TYPES KDB, KD, HKD, KWC: 100-400 AMPERES TYPES	0
	Procedures	0PEP07-NM-0003	Plant Yard Cathodic Protection Potential Survey	11
		0PGP03-ZM-0002	Preventative Maintenance Program	42
		0PGP03-ZX- 0002A	CAQ [Condition Adverse to Quality] Resolution Process	15
		0PMP05-NA-0002	4160V Gould Breaker Tests	30
		0PMP05-NA-0004	Molded Case Breaker Test	41
		0PMP05-NA-0011	Siemens HKR Vacuum Breaker Maintenance and Tests	3

Inspection Procedure	Туре	Designation	Description or Title	Revision or Date
		0PMP05-VA-0001	Class 1E Vital 120V Distribution Panel Tests	12
		0POP04-VA-0001	Loss Of 120 VAC Class Vital Distribution	34
		0PSP06-NZ-0006	Molded Case Breaker Functional Test and Inspection	30
		0PSP06-PK-0008	4.16KV Class 1E Degraded Voltage Relay Channel	34
			Calibration/TADOT [Trip Actuation Device Operational Test]	
			- Channel 4	
		MG-0006	Work Execution and Closeout Guideline	27
		OPSP03-DG-0001	Standby Diesel 11(21) Operability Test	62
		OPSP03-EW- 0017	Essential Cooling Water System Train A Testing	42
	Work Orders		196895, 407320, 485062, 501703, 501704, 501705, 501706, 505497, 535355, 553796, 555898, 555899, 555901, 555902, 555903, 555906, 567567, 567568, 575354, 577197, 599771, 606112, 613505, 626635, 629097	