

OPERATING DATA REPORT

DOCKET NO 50-0346
 DATE August 1, 1996
 COMPLETED BY Eugene C. Matranga
 TELEPHONE 419/321-8369

OPERATING STATUS

- 1. Unit Name: Davis-Besse Unit 1
- 2. Reporting Period June, 1996
- 3. Licensed Thermal Power (MWt) 2772
- 4. Nameplate Rating (Gross MWe) 925
- 5. Design Electrical Rating (Net MWe) 906
- 6. Maximum Dependable Capacity (Gross MWe) 915
- 7. Maximum Dependable Capacity (Net MWe) 871
- 8. If Changes Occur in Capacity Ratings
 (Items number 3 through 7) since last report, give reasons:

Notes
 Resubmitted due to errors in lines
 17 and 18 Yr-to-Date values.

- 9. Power Level To Which Restricted, If Any (Net MWe): _____
- 10. Reasons For Restrictions, If Any (Net MWe): _____

	This Month	Yr-to-Date	Cumulative
11. Hours In Reporting Period	720.00	4,367.00	157,080.00
12. Number Of Hours Reactor Was Critical	715.23	3,073.20	101,778.97
13. Reactor Reserve Shutdown Hours	0.00	0.00	5,532.00
14. Hours Generator On-Line	682.62	3,035.60	99,486.50
15. Unit Reserve Shutdown Hours	0.00	0.00	1,732.50
16. Gross Thermal Energy Generated (MWH)	1,810,520	8,118,039	258,355,948
17. Gross Electrical Energy Generated (MWH)	595,207	2,709,427	83,843,529
18. Net Electrical Energy Generated (MWH)	563,520	2,568,087	79,150,027
19. Unit Service Factor	94.81	69.51	63.33
20. Unit Availability Factor	94.81	69.51	64.44
21. Unit Capacity Factor (Using MDC Net)	89.86	67.52	57.85
22. Unit Capacity Factor (Using DER Net)	86.39	64.91	55.62
23. Unit Forced Outage Rate	0.00	0.00	17.91
24. Shutdowns Scheduled Over Next 6 Months (Type, Date, and Duration of Each):	_____		

- 25. If Shut Down At End Of Report Period, Estimated Date of Startup: _____
- 26. Units In Test Status (Prior to Commercial Operation):

	Forecast	Achieved
INITIAL CRITICALITY	_____	_____
INITIAL ELECTRICITY	_____	_____
COMMERCIAL OPERATION	_____	_____