



Jamie M. Coleman  
Regulatory Affairs Director  
Vogtle 3 & 4

7825 River Road  
Waynesboro, GA 30830  
706-848-6926 tel

JUL 20 2022

Docket No.: 52-025

ND-21-0294  
10 CFR 52.99(c)(1)

U.S. Nuclear Regulatory Commission  
Document Control Desk  
Washington, DC 20555-0001

Southern Nuclear Operating Company  
Vogtle Electric Generating Plant Unit 3  
ITAAC Closure Notification on Completion of ITAAC 3.3.00.07c.i.a [Index Number 795]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 3.3.00.07c.i.a [Index Number 795]. This ITAAC verified separation is maintained between Class 1E divisions in accordance with the fire areas as identified in Combined License, Appendix C, Table 3.3-3 in the non-radiologically controlled area of the auxiliary building. The closure process for this ITAAC is based on the guidance described in NEI-08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52," which is endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli Roberts at 706-848-6991.

Respectfully submitted,

Jamie M. Coleman  
Regulatory Affairs Director Vogtle 3 & 4

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3  
Completion of ITAAC 3.3.00.07c.i.a [Index Number 795]

JMC/CMK/sfr

U.S. Nuclear Regulatory Commission

ND-21-0294

Page 2 of 3

**To:**

**Southern Nuclear Operating Company/ Georgia Power Company**

Mr. Peter P. Sena III

Mr. D. L. McKinney

Mr. H. Nieh

Mr. G. Chick

Mr. S. Stimac

Mr. P. Martino

Mr. D. Pitts

Mr. J.B. Williams

Mr. A. S. Parton

Ms. K. A. Roberts

Ms. J.M. Coleman

Mr. C. T. Defnall

Mr. C. E. Morrow

Mr. K. J. Drudy

Mr. J. M. Fisher

Mr. R. L. Beilke

Mr. S. Leighty

Ms. A. C. Chamberlain

Mr. J. C. Haswell

Document Services RTYPE: VND.LI.L06

File AR.01.02.06

**Nuclear Regulatory Commission**

Mr. M. King

Mr. G. Bowman

Ms. A. Veil

Mr. C. P. Patel

Mr. G. J. Khouri

Mr. C. J. Even

Mr. B. J. Kemker

Ms. N. C. Coovert

Mr. C. Welch

Mr. J. Gaslevic

Mr. O. Lopez-Santiago

Mr. G. Armstrong

Mr. M. Webb

Mr. T. Fredette

Mr. C. Santos

Mr. B. Davis

Mr. J. Vasquez

Mr. J. Eargle

Ms. K. McCurry

Mr. J. Parent

Mr. B. Grimman

Mr. V. Hall

**Oglethorpe Power Corporation**

Mr. R. B. Brinkman  
Mr. E. Rasmussen

**Municipal Electric Authority of Georgia**

Mr. J. E. Fuller  
Mr. S. M. Jackson

**Dalton Utilities**

Mr. T. Bundros

**Westinghouse Electric Company, LLC**

Dr. L. Oriani  
Mr. D. C. Durham  
Mr. M. M. Corletti  
Mr. Z. S. Harper  
Ms. S.L. Zwack

**Other**

Mr. S. W. Kline, *Bechtel Power Corporation*  
Ms. L. Matis, *Tetra Tech NUS, Inc.*  
Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*  
Mr. S. Roetger, *Georgia Public Service Commission*  
Mr. R. L. Trokey, *Georgia Public Service Commission*  
Mr. K. C. Greene, *Troutman Sanders*  
Mr. S. Blanton, *Balch Bingham*

U.S. Nuclear Regulatory Commission  
ND-21-0294 Enclosure  
Page 1 of 4

**Southern Nuclear Operating Company  
ND-21-0294  
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3  
ITAAC Closure Notification on Completion of ITAAC 3.3.00.07c.i.a [Index Number 795]**

## **ITAAC Statement**

### Design Commitment

7.c) Separation is maintained between Class 1E divisions in accordance with the fire areas as identified in Table 3.3-3.

### Inspections, Tests, Analyses

i) Inspections of the as-built Class 1E division electrical cables, as-built communication cables associated with only one division, and the as-built raceways that route the Class 1E divisional electrical cables and communication cables located in the fire areas identified in Table 3.3-3 will be conducted.

### Acceptance Criteria

i.a) Results of the inspection will confirm that the separation between Class 1E divisions in the non-radiologically controlled area of the auxiliary building is consistent with Table 3.3-3.

## **ITAAC Determination Basis**

Multiple ITAAC are performed to ensure that separation is maintained between Class 1E divisions in accordance with the fire areas as identified in Table 3.3-3. This ITAAC requires inspections of the as-built Class 1E division electrical cables, as-built communication cables associated with only one division, and the as-built raceways that route the Class 1E divisional electrical cables and communication cables located in the fire areas identified in Table 3.3-3 in the non-radiologically controlled area of the auxiliary building be conducted to confirm that the separation between Class 1E divisions is consistent with Table 3.3-3. The Class 1E divisions inside the non-radiologically controlled area of the auxiliary building described in Combined License (COL) Appendix C Table 3.3-3 (Attachment A) are designed to be appropriately separated in accordance with APP-GW-E1-001 (Reference 1). Installation specifications provided to the constructor identify the separation criteria, consistent with the ITAAC commitment.

Class 1E division electrical cables, communication cables, and raceways were installed in accordance with design drawings, installation specifications issued for construction, and work package requirements. Completed raceway installation, in-progress and completed cable installation, and completed cable terminations were inspected to ensure the separation installation specifications are satisfied. Inspections were performed in accordance with the Construction Quality Verification Program, 26139-000-4MP-T81C-N7101 (Reference 2), or the Quality Control Inspection Program, ND-EN-VNP-020 (Reference 5). The completed inspection records document the satisfactory separation between Class 1E divisions in the non-radiologically controlled area of the auxiliary building consistent with COL Appendix C Table 3.3-3.

Reference 3 identifies the inspection reports associated with the cable and raceway separation inspections and confirms that the separation between Class 1E divisions in the non-

radiologically controlled area of the auxiliary building is consistent with COL Appendix C Table 3.3-3.

Reference 3 is available for NRC inspection as part of the Unit 3 ITAAC 3.3.00.07c.i.a Completion Package (Reference 4).

### **ITAAC Finding Review**

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all ITAAC findings and associated corrective actions. This review found no relevant ITAAC findings associated with this ITAAC and is documented in Reference 4. The ITAAC completion review is documented in the ITAAC Completion Package for ITAAC 3.3.00.07c.i.a (Reference 4) and is available for NRC review.

### **ITAAC Completion Statement**

Based on the above information, SNC hereby notifies the NRC that ITAAC 3.3.00.07c.i.a was performed for VEGP Unit 3 and that the prescribed acceptance criteria are met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

### **References (available for NRC inspection)**

1. APP-GW-E1-001, Electrical Systems Design Criteria
2. 26139-000-4MP-T81C-N7101, Construction Quality Verification Program
3. SV3-1200-ITR-AUXNRDIR, Unit 3 Cable and Raceway Report for the Non-Radiologically Controlled Area of the Auxiliary Building
4. 3.3.00.07c.i.a-U3-CP-Rev0, ITAAC Completion Package
5. ND-EN-VNP-020, Quality Control Inspection Program

**Attachment A**

Class 1E Divisions in Auxiliary Building Non-Radiologically Controlled Fire Areas\*

Fire Area Number	Class 1E Divisions			
	A	C	B	D
1200 AF 03	Yes	Yes	--	--
1201 AF 02	-- Note 2	-- Note 2	Yes	Yes
1201 AF 03	-- Note 2	-- Note 2	Yes	Yes
1201 AF 04	--	--	Yes	Yes
1201 AF 05	--	--	Yes	Yes
1201 AF 06	--	--	Yes	Yes
1202 AF 03	-- Note 2	Yes	-- Note 2	-- Note 2
1202 AF 04	Yes	-- Note 2	-- Note 2	-- Note 2
1220 AF 01	--	--	Yes	Yes
1230 AF 01	Yes	Yes	--	--
1230 AF 02	--	--	Yes	Yes
1240 AF 01	Yes	Yes	--	--
1242 AF 02	Yes	Yes	--	--
1250 AF 01	Yes	Yes	--	--

Notes:

Note 1: Dash (--) indicates not applicable

Note 2: Cables from this division in this fire area are limited to interdivisional cables terminating in this fire area.

\*Excerpt from COL Appendix C Table 3.3-3