MONITORING WELL COMPLETION LOG GRN01-0819

PROJECT UMTRA GROUND WATER
LOCATION GREEN RIVER, UT
SITE GREEN RIVER
WELL NUMBER 0819

NORTH COORD. (FT) 238976.65
EAST COORD. (FT) 2386718.08
HOLE DEPTH (FT) 177.00
WELL DEPTH (FT) 167.80

DATE DRILLED 09/15/1987 to 09/23/1987
SURFACE ELEV. (FT NGVD) 4072.70
TOP OF CASING (FT) 4074.88
MEAS. PT. ELEV. (FT) 4074.88
SLOT SIZE (IN) 0.050
BIT SIZE(S) (IN) 10.0 / 7.88

WELL INSTALLATION		INTERVAL (FT)		
SURFACE CASING:	8 in. Steel	-2.0	to	18.0
BLANK CASING:	4 in. PVC Sch 40	-2.18	to	146.0
WELL SCREEN:	4 in. Slotted PVC	146.0	to	166.0
SUMP/END CAP:	4 in. PVC Sch 40	166.0	to	167.8
SURFACE SEAL:				
GROUT:	Cement - Bentonite	0.0	to	131.4
SEAL:	Bentonite Pellets	131.4	to	133.2
UPPER PACK:				
LOWER PACK:	8-12 Silica Sand	133.2	to	136.4

DRILLING METHOD ROTARY WITH BUTTON BIT
SAMPLING METHOD
DATE DEVELOPED
WATER LEVEL (FT BTOC) 30.0 on 09/15/1987
LOGGED BY Wood, W.
REMARKS



MONITORING WELL COMPLETION LOG GRN01-0819

PROJECT UMTRA GROUND WATER **WELL NUMBER** 0819

SITE GREEN RIVER **DATES DRILLED** 09/15/1987 to 09/23/1987

Continued from Previous Page



MONITORING WELL COMPLETION LOG GRN01-0819

PROJECT UMTRA GROUND WATER **WELL NUMBER** 0819

SITE GREEN RIVER **DATES DRILLED** 09/15/1987 to 09/23/1987

Continued from Previous Page

DEPTH (FT BGL)	ELEV. (FT NGVD)	BLOW COUNTS	SAMPLE ID.	EXTENT	WELL DIAGRAM	GRAPHIC LOG	LITHOLOGIC DESCRIPTION
140	3930				PVC Sch 40		
					8-12 Silica Sand		
150	3920						
					0.050" Slotted PVC		154.0-177.0 ft. SANDSTONE; fresh, very fine grained, moderately hard to hard, light gray.
160	3910						
170	3900				Slough		
							Total Depth 177.0 ft.
180	3890						
190	3880						
200	3870						
210	3860						